Quarterly Operating & Financial Performance Report

First Quarter FY 2008

December 2007











come watch us grow





DALLAS AREA RAPID TRANSIT

QUARTERLY OPERATING & FINANCIAL PERFORMANCE REPORT

FIRST QUARTER FY 2008 OCTOBER – DECEMBER 2007

Table of Contents

Section 1 – Operations & Financial

O&F1	Executive Summary
O&F2	General Information
O&F3	Agency Scorecard – Key Performance Indicators (KPIs)
O&F3	Ridership Scorecard – Key Performance Indicators (KPIs)
O&F4	Subsidy Per Passenger Scorecard
O&F4	Bus and On-Call Service Modal Update
O&F5	Bus Scorecard - Key Performance Indicators (KPIs)
O&F6	Light Rail Transit (LRT) Services
O&F6	LRT Scorecard – Key Performance Indicators (KPIs)
O&F7	Trinity Railway Express (TRE) Scorecard – Key Performance Indicators (KPIs)
O&F8	Paratransit Services Scorecard – Key Performance Indicators (KPIs)
O&F9	HOV Transitway Services and Scorecard - Key Performance Indicators (KPIs)
O&F10	General Mobility Programs
O&F10	Vanpool Scorecard - Key Performance Indicators (KPIs)
O&F11	Capital and Non Operating Budget Summary - Actuals vs. Budget
O&F12	Appendix
O&F13	Revenues, Operating Expenses, and Net Financing Costs - FY 2008 Actuals vs. Budget
O&F14	Statement of Revenues, Expenses and Changes In Net Assets
O&F15	Statements of Net Assets (Balance Sheet)
O&F17	Glossary

Section 2 – Ridership

R1	Introduction
R2	System Ridership
R3	Bus System Ridership
R4	LRT Ridership
R5	Commuter Rail - Trinity Railway Express Ridership
R6	Total Fixed Route Ridership 25-Month Trending
R7	Average Weekday Fixed Route Ridership 25-Month Trending
R8	Passenger Boardings by Member City
R9	Service Standards Monitoring Report



R13	Crosstown and Express Routes Performance
R14	Rail Feeder Route Performance
R15	Transit Center Feeder Route Performance
R16	Local Route Performance
R17	Site-Specific Shuttles and DART-on-Call Performance
Following	Route Performance Index Charts
Section 3 – Plan	nning Progress
P&D1	Highlights
P&D2	Capital Planning and Development
P&D2	Southeast Corridor Support
P&D3	Northwest Corridor Support (Dallas CBD to Carrollton)
P&D4	Northwest Corridor (NW HWY to Irving/DFW)
P&D5	Dallas CBD Alternatives Analysis/DEIS Statement
P&D6	Economic Development
P&D7	Mobility Programs Development
P&D7	I-30 Old Turnpike Managed/HOV Lanes Project
P&D8	Regional Comprehensive ITS Program for the Dallas/Fort Worth Region
P&D9	HOV Lanes Operation
P&D10	North Central (US 75) Concurrent HOV Lanes
P&D11	TRE at Belt Line Road Transit PASS Project
P&D12	SH 114 Freeway Widening Including Managed/HOV Lanes
P&D13	Service Planning and Scheduling
P&D13	Bus Corridor Concept Development
P&D14	Employer Service Program Development
P&D15	Public Announcement and Visual Message Board System (PA/VMB)
P&D16	Connection Protection
P&D17	Construction and Installation of Standard Shelters
P&D18	Vanpool Program
P&D19	Customer Response Team (CRT)
P&D20	Five-Year Action Plan
P&D21	Five-Year Action Plan Score Card
P&D22	Service Reviews
G . 4 4 . D .	-!

$Section\ 4-Project\ Development\ Progress$

pmi Acronyms



PM1 Scope of Projects **LRT Buildout Phase 1** PM4 Map PM5 LRT Buildout Summary Control Schedule PM6 LRT Buildout Cost/Schedule Summary PM8 Northeast Corridor Facilities – Line Section G-2 PM9 North Central Corridor Facilities – Line Section NC-3 PM10 Systems - Vehicles PM11 **Systems Integration**

PM12 Walnut Hill Parking

PM14 LRT Buildout Change Control Summary

Facilities – Six-Month Look Ahead

LRT Buildout Phase II

PM15 Map

PM13

PM16 LRT Buildout Summary Control Schedule

PM17 LRT Buildout Cost/Schedule Summary

PM19 Real Estate

 $PM20 \qquad \quad Construction \ Manager/General \ Contractor - I \ (CM/GC-I)$

 $PM27 \hspace{1cm} Track \hspace{0.1cm} Materials \hspace{0.1cm} Procurement \hspace{0.1cm} for \hspace{0.1cm} CM/GC-I \hspace{0.1cm} Construction$

 $PM28 \qquad \quad Construction \ Manager/General \ Contractor - III \ (CM/GC-III)$

PM34 Northwest Rail Operating Facility

PM35 Track Materials Procurement for Northwest Corridor & NWROF

PM36 Systems – Traction Power Substations

PM37 Systems – SCS/OCC Modifications

PM38 Systems – Fare Collection Equipment

PM39 Systems-Vehicles

PM40 Systems Integration

PM41 Raise & Extend Four CBD Stations

PM45 Facilities – Six –Month Look Ahead

PM46 LRT Buildout Change Control Summary

PM47 Irving/DFW Corridor Facilities

PM48 Rowlett Extension Facilities

Commuter Rail

PM49 Summary Working Schedule



PM50	Cost Summary
PM51	Belt Line Road Grade Separation
PM52	Double Tracking at Market Center Blvd. (Lisa – Perkins)
PM53	Track, Signals & Installation for Lisa-Perkins & Belt Line Road Projects
PM54	Six-Month Look Ahead
PM55	Change Control Summary
Additional C	Capital Development
PM56	Summary Working Schedule
PM57	Cost Summary
PM58	NW-1A/Victory Station Project
PM59	Unity Plaza
PM60	North Central Tunnel Delamination Repair & Monitoring
PM61	Bryan/Hawkins Junction (CM/GC-I)
PM64	Track Materials Procurement-Bryan/Hawkins Junction (CM/GC-I)
PM65	Level Boarding Modifications For Outlying Stations
PM66	Paratransit Parking
PM67	Six-Month Look Ahead
PM68	Change Control Summary

Section 5 – Quarterly Investment Report – December 2007



FY 2008 First Quarter Highlights

This report is for the quarter ending December 31, 2007, the first quarter of the fiscal year. Sales tax revenues were higher than last year, ridership is nearly flat, and operating expenses are trending significantly under budget. The summary below highlights key results in comparison to the previous fiscal year and our targets:

Sales tax revenues for the quarter were \$106.5 million, \$1.5 million (1.4%) over the budgeted \$105.0 million.

Total agency passenger trips for the rolling four quarters ending December 2007 were 104.1 million, an increase of 700,000 (0.7%) over the corresponding period last year, but first quarter results were approximately 374,000 (1.4%) under the budget target. Fixed route ridership for the same period was 65.1 million, a decrease of 700,000 (1.1%) from last year; first quarter results were approximately 81,000 (0.5%) less than the target.

Fixed route on-time performance was 94.9% for the period, an improvement over the 94.7% achieved in FY 2007 but 1.8% under the target for FY 2008, which was significantly increased over FY 2007.

Total system subsidy per passenger for the period was \$2.67, \$0.02 (0.7%) better than budget. Fixed route subsidy per passenger was \$3.72, which is \$0.10 (2.6%) better than budget. This is primarily due to operating expenses being under budget.

Administrative ratio for the period was 8.6%, 0.1% over the target of 8.5%.

The period ended with a sales taxes for operating expense ratio of 62.1%, 3.8% better than the target of 65.9%.

O&F



First Quarter

General Information

Reporting Period – DART's fiscal year begins on October 1. The first quarter of the current fiscal year is October through December 2007.

Operating Performance – Except where noted, the Quarterly Report includes four-quarter trending of strategic operating information by mode for the current quarter and the same period a year earlier. Amounts represent four-quarter rolling totals (or averages, in a few cases). In order to remove seasonality from financial and operating information, annual amounts are used. Operating Speed Ratio for HOV is not a four-quarter rolling number, but a quarterly number, and is marked by an asterisk.

Management is continually striving to improve the reporting of Key Performance Indicators (KPIs). Accordingly, prior period KPIs may not reflect the most current methodology.

This report also includes DART's KPIs in a scorecard format with a Green, Yellow, or Red status for each measurement.

<u>Green</u> – It is probable that the FY 2008 target will be met. Indicative of performance within established parameters.

<u>Yellow</u> – Close monitoring of performance is needed.

<u>Red</u> – It is probable that the FY 2008 target will not be achieved.

Capital and Non-Operating Budget Summary – Exhibit 10 summarizes actual capital, non-operating, and road improvement expenditures by mode. Detailed cost summaries of major capital construction projects are located in the *Project Development Progress Report* section, and road improvement summaries are located in the *Planning Process* section of this report.

Revenues, Operating Expenses, and Net Financing Costs – Exhibit 11 (Appendix) summarizes actual revenues and expenditures against budget by object classification.

The Agency's Balance Sheet, Profit and Loss Statement, and Glossary of Terms/Definitions are located in the Appendix beginning on page 15.



First Quarter

FY 2008

Agency-Wide Operating Performance

Exhibit 1							
Agency Scorecard - Key Performance Indicators							
Indicators	Q 1/07	Q 1/08	Qtrly	FY08 Target	Status		
Customer/Quality Indicators							
Total Agency Ridership (M)	103.4	104.1	26.3	109.3	Yellow		
Fixed Route Ridership (M)	65.8	65.1	16.5	66.8	Green		
Total System Subsidy Per Passenger	\$2.62	\$2.67	\$2.68	\$2.69	Green		
Fixed Route Subsidy Per Passenger	\$3.59	\$3.72	\$3.70	\$3.82	Green		
On-Time Performance (Fixed Route)	95.2%	94.9%	95.3%	96.7%	Yellow		
Fixed Route Complaints Per 100,000 Passengers	43.8	38.2	40.7	38.3	Green		
Fixed Route Accidents Per 100,000 Miles	1.43	1.66	1.90	1.69	Green		
Sales Taxes for Operating Expense	69.0%	62.1%	59.5%	65.9%	Green		
Administrative Ratio	7.9%	8.6%	8.8%	8.5%	Green		

Ridership and On-Time Performance information can be found in the modal sections on the following pages.

Ridership

Exhibit 2 is DART's Ridership Scorecard and provides the FY 2008 KPI targets and historical quarterly KPIs. See modal discussions for variance explanations.

		Q 1/07	Q 1/08	Qtrly	FY08 Target	Status
		RIDI	ERSHIP			
	Total Agency (M)	103.4	104.1	26.3	109.3	Yellow
7	Fixed Route (M)	65.8	65.1	16.5	66.8	Green
Exhibit 2	Bus (M)	44.8	44.6	11.2	45.9	Green
Exh	LRT (M)	18.6	18.0	4.7	18.3	Green
	Commuter Rail (M)	2.4	2.5	0.6	2.5	Green
	Paratransit (000s)	666.8	687.9	176.9	701.7	Green
	HOV (M)	36.5	37.8	9.5	41.2	Yellow
	Vanpool (000s)	444.5	519.1	143.3	726.6	Yellow



Subsidy Per Passenger

Exhibit 3 is DART's Subsidy Per Passenger scorecard and provides the FY 2008 KPI targets and historical quarterly KPIs. See modal sections for variance explanations.

		Q 1/07	Q 1/08	Qtrly	FY08 Target	Status				
	Efficiency Indicator - Subsidy Per Passenger									
	Total System	\$2.62	\$2.67	\$2.68	\$2.69	Green				
8	Fixed Route	\$3.59	\$3.72	\$3.70	\$3.82	Green				
Exhibit	Bus	\$3.67	\$3.77	\$3.88	\$3.82	Green				
Exh	LRT	\$3.01	\$3.19	\$2.91	\$3.40	Green				
	Commuter Rail	\$6.59	\$6.59	\$6.49	\$6.67	Green				
	Paratransit	\$44.07	\$43.43	\$42.27	\$44.20	Green				
	HOV	\$0.14	\$0.16	\$0.19	\$0.21	Green				
	Vanpool	\$0.59	\$0.59	\$0.62	\$0.41	Yellow				

Modal Update

DART provides six modes of transportation: bus; light rail transit; commuter rail service in partnership with the Fort Worth Transportation Authority (the T); paratransit services for persons qualifying under the Americans with Disabilities Act of 1990 (ADA); high occupancy vehicle (HOV) lane operations; and general mobility programs (vanpool services). DART has strategic initiatives in place to improve the quality, efficiency, and effectiveness of each of these modes.

Bus and On-Call Service



DART operates all fixed-route bus service out of three DART-owned facilities: East Dallas, Northwest, and South Oak Cliff, with a total of 673 buses and a contingency fleet of 69 buses. In addition to buses, DART maintains an extensive bus and rail passenger amenity and facility infrastructure including: 11,961 bus stops, 742 bus shelters, 1,369 benches, 15 transit centers, 2 passenger transfer locations, 22 enhanced shelters, 35 rail platforms, 5 commuter rail stations, 97 information pylons, and all operating divisions, for a total of approximately 29 million square feet.

DART On-Call service is provided in areas that do not meet ridership and efficiency standards for traditional fixed-route service. DART currently has nine On-Call zones in operation throughout the Service Area.



Exhibit 4 is DART's Bus Scorecard and provides the FY 2008 KPI targets and historical quarterly KPIs. A discussion of variances follows.

	Bus Scorecard - Key Performance Indicators								
	Indicators	Q 1/07	Q 1/08	Qtrly	FY08 Target	Status			
	Customer/Quality Indicators								
it 4	Bus Ridership (including Charter) (M)	44.8	44.6	11.2	45.9	Green			
Exhibit 4	On-Time Performance	90.7%	90.8%	92.0%	95.0%	Yellow			
	Complaints Per 100k Passengers	58.1	50.1	53.5	50.0	Green			
	Mean Distance Between Service Calls	5,085	4,712	5,579	5,051	Green			
	Vehicle Accidents Per 100k Miles	1.69	2.02	2.31	2.00	Yellow			
	Financial/Efficiency Indicators								
	Subsidy Per Passenger	\$3.67	\$3.77	\$3.88	\$3.82	Green			

Bus **On-time Performance** for the 1st Ouarter reflected improvement from the previous year and matched prior year targets, but has been 3% below the "stretch goal" for FY 2008 of 95%. Factors contributing to the belowtarget performance included an increase in construction-related detours (some of which were associated with construction of the Green Line), rain-related delays, and general increases in the level of traffic congestion and ridership. In addition, bus schedules were tightened in the 2001 – 2003 timeframe in response to the economic downturn and an associated drop in bus ridership. Fuel price increases in recent years have led to higher ridership levels, without a corresponding investment in improving bus schedules. As a result, DART currently has a group of routes that have inadequate recovery time and/or insufficient runtime to allow for a high degree of schedule adherence. The Service Planning and Scheduling Division has been identifying routes with insufficient recovery or runtime and has been addressing these whenever possible through the service change process.

Management has in place an On-Time Performance Task Force, which is a cross-departmental team focused on strategies to improve schedule adherence and reduce the number of on-time performance-related complaints. This team has made significant progress in implementing new programs and procedures to improve overall ontime performance. Recent results from the Customer Satisfaction Survey conducted in November 2007 indicate improvements in bus on-time performance, the timeliness of bus connections, and a reduction in bus pass-bys.

Regarding Accidents, vehicle collisions involving DART buses increased during the 1st Quarter of FY 2008 and the vehicle collision rate per 100,000 miles exceeded the goal of 2.0. Increases were most pronounced in sideswipe collisions and collisions involving vehicle turning movements. Approximately 66% of the collisions during the 1st Quarter have been classified as non-preventable, meaning there was nothing that the bus operator could have done differently to avoid the collision.

For FY 2008, the Safety Division and Transportation Department have increased the frequency of Mandatory Safety Training classes for bus operators, which are now combined with Transportation employee meetings and conducted every other month. Attendance at the training classes has been increased to over 90% of operators.

O&F



Defensive Driving continues to be included in the bus operator's refresher training (known as FOCUS), which operators are required to complete every two years. Bus operators involved in preventable accidents or who have a trend of preventable incidents are required to complete a Collision Avoidance Training class prior to returning to revenue service.

Light Rail Transit (LRT)

DART's twenty-mile Light Rail Starter System was opened in three phases from September 1996 through May 1997. The build-out of the Starter System was completed in December 2002 with an additional 24 miles of light rail extending from Mockingbird Station to Downtown Garland (Northeast Corridor) and from Park Lane Station to Richardson and Plano (North Central Corridor). A 1.5-mile extension was completed in November 2004 to Victory Station at the American Airlines Center (AAC).

Two additional rail extensions (together designated the Green Line) are now under construction: the Northwest Corridor (from Downtown Dallas to Farmers Branch and Carrollton) and the Southeast Corridor (from Downtown Dallas to Pleasant Grove). Planning is also underway for extensions to Irving and Rowlett and to the South Oak Cliff (SOC) line, and for an additional line through the Central Business District (CBD).

DART currently operates and maintains 35 rail stations and a fleet of 115 revenue vehicles. The Service & Inspection Facility (S&I) located near Fair Park has been expanded to support and operate the additional fleet, and a similar facility is being built on the Northwest Corridor to service the Green Line.

Exhibit 5 is DART's Light Rail Scorecard and provides the FY 2008 KPI targets and historical quarterly KPIs. A discussion of variances follows.

	Light Rail Scorecard - Key Performance Indicators							
	Indicators	Q 1/07	Q 1/08	Qtrly	FY08 Target	Status		
	Customer/Quality Indicators							
	LRT Ridership (M)	18.6	18.0	4.7	18.3	Green		
bit 5	On-Time Performance	96.3%	96.7%	96.7%	98.0%	Yellow		
Exhibit	Complaints Per 100k Passengers	14.2	13.4	14.9	13.5	Green		
	Mean Distance Between Service Calls (000s)	38.6	28.2	22.8	40.7	Yellow		
	Accidents per 100k Miles	0.33	0.05	0.07	0.31	Green		
	Financial/Efficiency Indicators							
	Subsidy Per Passenger	\$3.01	\$3.19	\$2.91	\$3.40	Green		
	Subsidy Per Passenger Mile	\$0.37	\$0.40	\$0.35	\$0.42	Green		

<u>On-time Performance</u> has been consistent with prior periods, but is short of the "stretch goal" for FY 2008. Results for the quarter have been affected by construction associated with the Bryan-Hawkins realignment.



Regarding <u>Miles Between Service Calls</u>, to achieve the FY 2008 year-end goal, management has analyzed the major contributors to the higher-than-anticipated level of service calls and will address them as follows:

- 1. 27% of the FY07 LRV service calls were related to passenger doors. We have begun a capital work program to refurbish all passenger doors to address many of these service calls, and have undertaken an in-depth analysis of equipment upgrades to further improve door system performance in future years.
- 2. 17% of the FY07 LRV service calls were related to issues with the mobility-impaired ramp. This is an item on each scheduled preventive maintenance inspection, as well as on a daily pre-trip inspection. In the near term, we will conduct a review of the Preventive Maintenance Inspection process and review the ramp configuration to determine whether a modification can be made to improve reliability. In the longer term, the level boarding initiatives currently under way will alleviate the need for these ramps.

These two programs will address over 40% of the service calls, and should bring performance in line with current goals by year-end.

Trinity Railway Express (TRE)

TRE commuter rail is a joint service provided by DART and the Fort Worth Transportation Authority (The T) pursuant to the 2003 Restated Interlocal Agreement (ILA). The TRE is operated on a rail line that was owned by the Cities of Dallas and Fort Worth and transferred to DART and the T in December 1999. DART and the T, doing business as TRE, have jointly contracted with Herzog Transit Services, Inc. (Herzog) to maintain and operate the commuter rail vehicles and the corridor. The TRE is 34 miles and operates between downtown Dallas and downtown Fort Worth with a total of 10 stations, 5 of which are maintained by DART. The vehicle fleet is made up of 13 rail diesel cars, 6 locomotives, 11 bi-level coaches, and 10 bi-level cab cars.

TRE currently operates Monday through Saturday from Fort Worth's Texas & Pacific (T&P) Station to Dallas' Union Station with seven intermediate stops. TRE also serves Victory Station with DART's Light Rail at the American Airlines Center in Dallas that opened in November 2004. Service at this location is on Saturdays and on event-days only, and results in ridership increases of approximately 1,000 passengers per event.

Exhibit 6 is DART's Commuter Rail Scorecard and provides the FY 2008 KPI targets and historical KPIs.

	Commuter Rail - TRE Scorecard - Key Perfo				ndicators	5			
	Indicators	Q 1/07	Q 1/08	Qtrly	FY08 Target	Status			
	Customer/Quality Indicators								
9 1	TRE Ridership (M)	2.4	2.5	0.6	2.5	Green			
Exhibit	On-Time Performance	98.5%	97.3%	97.3%	97.0%	Green			
Ŷ	Complaints Per 100k Passengers	6.14	5.21	4.96	6.01	Green			
	Accidents Per 100k Miles	0.17	0.29	0.22	0.29	Green			
	Financial/Efficiency Indicators								
	Subsidy Per Passenger	\$6.59	\$6.59	\$6.49	\$6.67	Green			
	Subsidy Per Passenger Mile	\$0.38	\$0.38	\$0.39	\$0.38	Green			



Paratransit Services

Paratransit Services provides accessible, curb-to-curb public transportation in accordance with the Board-approved Accessible Services Policy No. III.14, which complies with the Americans with Disabilities Act of 1990 (ADA). Paratransit Services is responsible for planning/scheduling, dispatching, field supervision, contract compliance, contract oversight, rider eligibility, outreach, travel training, and other administrative functions. Service is currently contracted with Veolia Transportation, Inc., which operates and maintains a total of 186 vans. Additionally, Paratransit Services is responsible for operating Innovative Services, also contracted with Veolia Transportation, Inc.

Exhibit 7 is DART's Paratransit Scorecard and provides the FY 2008 KPI targets and historical quarterly KPIs.

	Paratransit Scorecard - Key Performance Indicators							
	Indicators	Q 1/07	Q 1/08	Qtrly	FY08 Target	Status		
	Customer/Quality Indicators							
	Paratransit Ridership (000s)	666.8	687.9	176.9	701.7	Green		
bit 7	Revenue Hours (000s)	440.0	442.6	107.8	460.4	Green		
Exhibit	Paratransit Passengers per Hour	1.52	1.55	1.64	1.52	Green		
	On-Time Performance	87.3%	88.1%	90.1%	87.0%	Green		
	Accidents per 100K miles	2.03	2.22	2.21	2.5	Green		
	Complaints per 1k Passengers	3.91	3.87	3.28	5.5	Green		
	Financial/Efficiency Indicators							
	Subsidy Per Passenger	\$44.07	\$43.43	\$42.27	\$44.20	Green		



High Occupancy Vehicle Transitway Services

DART currently operates 75 miles of Interim or Immediate Action HOV lanes, with another 9 miles scheduled to open in 2008. The East R.L. Thornton (I-30) contraflow HOV lane utilizes movable barriers and operates weekdays from 6:00 a.m. to 10:00 a.m. in the westbound direction and from 3:30 p.m. to 7:00 p.m. in the eastbound direction. The concurrent flow HOV lanes on I-35E and the I-635 HOV lanes are 24-hour facilities with the I-35E Interchange Bypass (S-ramp) under I-635 operating from 6 a.m. to 9 a.m. and 3:30 a.m. to 7 p.m. The I-35E/US 67 HOV lanes are a combination of concurrent flow buffer-separated and reversible facilities. The concurrent flow section is open 24-hours a day and the reversible part operates weekdays from 6:00 a.m. to 11:00 a.m. in the northbound direction, and from 2:30 p.m. to 7:00 p.m. in the southbound direction. The US 75 concurrent flow HOV lanes are operational 24 hours.

Exhibit 8 is DART's HOV Scorecard and provides the FY 2008 KPI targets and historical quarterly KPIs.

	HOV Scorecard - Key Performance Indicators							
	Indicators	Q 1/07	Q 1/08	Qtrly	FY08 Target	Status		
	Customer/Quality Indicators							
8 1	Ridership (M)	36.5	37.8	9.5	41.2	Green		
Exhibit	Avg. Weekday Ridership (000s)	111.3	115.7	115.7	123.5	Yellow		
豆	Operating Speed Ratio (Qtrly)*	1.70	1.59	1.59	1.45	Green		
	Lane Availability	99.5%	99.3%	99.7%	99.0%	Green		
	Complaints per 100K Passengers	0.14	0.26	0.36	0.20	Yellow		
	Financial/Efficiency Indicators							
	Subsidy Per Passenger	\$0.14	\$0.16	\$0.19	\$0.21	Green		

^{*}Number stated is a quarterly number

New lanes and extensions to HOV lane facilities were scheduled to open in July of 2007, and this was reflected in the projected ridership for FY 2008. However, the lanes opened in December 2007 and January 2008, resulting in first quarter ridership lower than projected. It is expected that ridership will increase throughout the remainder of the fiscal year and will meet targets.

As with any new facility, the extensions/new lanes generated concerns and complaints and DART is working with TxDOT to address these issues. The complaints are expected to fall within target in 2008.



General Mobility Programs

DART's General Mobility programs include carpool matching, vanpool operations, and support for local Transportation Management Associations (TMAs). General Mobility also includes road improvement programs such as the Local Assistance Program/Congestion Management System (LAP/CMS), the Transit Principal Arterial Street System program (Transit PASS), the Transportation System Management (TSM) program, and the Intelligent Transportation Systems (ITS) program.

Vanpool Program – DART currently offers 7- to 15-person vans through a contractor. This program is partially funded by the North Central Texas Council of Governments (NCTCOG) through a Congestion Mitigation/Air Quality grant. DART and the NCTCOG reached agreement in mid-2007 on a new funding formula for the vanpool program that results in NCTCOG contributing 50% of the cost of each vanpool, with riders paying 40%. The current monthly rate charged per van to the riders (covering the vehicle, maintenance, and insurance) is either \$215 or \$200, depending upon van size. Lower prices have resulted in increased demand for new vanpools and a better opportunity to retain vanpools that lose one or more participants due to normal changes in use/travel patterns. DART administers the Vanpool Program and incurs the remainder of the total program costs.

Exhibit 9 is DART's Vanpool Scorecard and provides the FY 2008 KPI targets and historical quarterly KPIs.

General Mobility (Vanpool) - Key Performance I						ndicators	
6	Indicators	Q 1/07	Q 1/08	Qtrly	FY08 Target	Status	
ibit	Customer/Quality Indicators						
Exhibit	Ridership (000s)	444.5	519.1	143.3	726.6	Yellow	
	Number Of Vanpools (current)	87	111	111	145	Yellow	
	Financial/Efficiency Indicators						
	Subsidy Per Passenger	\$0.59	\$0.59	\$0.62	\$0.41	Yellow	

Since pricing changes went into effect last May, interest in vanpools has grown. After six months of little variation in vanpool counts, eighteen new vanpools were formed during the following six months. Toward the end of the first quarter, we observed a significant increase in interest concerning the vanpool program as gas prices have risen. There are numerous vanpool groups awaiting delivery, application review, and pending formation, and we expect a significant increase in participation for the second quarter. The subsidy per passenger for the year was significantly better than earlier years due to the revised contribution agreement with the NCTCOG, although still missing the target. Over time, we expect that the extra NCTCOG subsidy for the program accompanied with rising fuel costs will increase its attractiveness and use.



Capital and Non-Operating Budget Summary

Exhibit 10 provides a summary of the capital and non-operating costs for the first quarter of FY 2008.

	Actuals vs. Budget Capital and Non-Operating Costs Through the First Quarter, FY 2008 (In Thousands)					
	Mode	FY08 Actuals	FY08 Budget	Unspent Balance		
	Agency-Wide	\$671	\$33,719	\$33,049		
	Bus	2,683	15,840	13,157		
10	LRT	61,839	571,375	509,536		
Exhibit 10	Commuter Rail	5,346	56,320	50,974		
E	Paratransit	(1,005)	2,256	3,262		
	HOV	275	31,408	31,133		
	Total Projects	\$69,809	\$710,918	\$641,110		
	P&D/Startup/Non-Ops	\$5,848	\$28,673	\$22,826		
	Road Improvements/ITS	18	17,432	17,413		
	Total Capital	\$75,675	\$757,023	\$681,349		

This table shows expenditures against the Capital and Non-Operating Budget approved on September 25, 2007. The Draft FY 2008 Financial Plan that was distributed to the member cities reflects the most recently updated capital project cash flows. If adopted, the FY 2008 Capital Budget would be reduced to \$721.4 million.

The credit amount shown for Paratransit represents the correction of an amount previously charged to Paratransit for van purchases that were actually for Bus Innovative Services vans.

As in prior years, a high percentage of budgeted capital expenditures in FY 2008 are expected to occur toward the end of the fiscal year.



APPENDIX



Revenues, Operating Expenses and Net Financing Costs Exhibit 11 - Actuals vs. Budget First Quarter, FY 2008 Dollars in Thousands

Revenues:	YTD Actuals	YTD Budget	YTD Better (Worse)	% Better (Worse) Budget	Total Budget
Passenger Revenues (Fixed Route)	\$11,401	\$11,738	(\$337)	(2.9)%	\$47,413
Special Events Passenger Revenue	158	98	60	61.3%	391
Vanpool Passenger Revenues	67	185	(118)	(63.9)%	813
Paratransit Passenger Revenues	418	448	(30)	(6.7)%	1,759
Passenger Revenues	\$12,044	\$12,468	(\$425)	(3.4)%	\$50,376
Advertising and Other	\$2,377	\$1,354	\$1,024	75.6%	\$10,196
Grants/ILA Program Revenues	287	555	(268)	(48.2)%	2,941
Total Other Revenues	\$2,665	\$1,909	\$756	39.6%	\$13,136
Total Operating Revenues	\$14,708	\$14,377	\$332	2.3%	\$63,512
Sales Tax Revenues	\$106,426	\$104,970	\$1,456	1.4%	\$403,716
Other Non-Operating Revenues	1,887	2,036	(149)	(7.3)%	8,143
Total Revenues	\$123,021	\$121,383	\$1,639	1.4%	\$475,371
Operating Expenses:	YTD Actuals	YTD Budget	YTD (Better)/Worse	% Over / (Under) Budget	Total Budget
			(Better)/Worse	(Ollder) Budget	
Salaries & Wages *	\$39,626	\$40,784	(1,158)	(2.9)%	\$172,636
Salaries & Wages * Benefits *	\$39,626 17,092	\$40,784 18,192	,	, ,	\$172,636 71,011
	, , -	, -,	(1,158)	(2.9)%	. ,
Benefits *	17,092	18,192	(1,158) (1,100)	(2.9)% (6.4)%	71,011
Benefits * Services *	17,092 5,147	18,192 5,741	(1,158) (1,100) (595)	(2.9)% (6.4)% (11.6)%	71,011 27,163
Benefits * Services * Materials & Supplies *	17,092 5,147 12,965	18,192 5,741 12,148	(1,158) (1,100) (595) 817	(2.9)% (6.4)% (11.6)% 6.3%	71,011 27,163 44,429
Benefits * Services * Materials & Supplies * Utilities*	17,092 5,147 12,965 2,521	18,192 5,741 12,148 2,719	(1,158) (1,100) (595) 817 (197)	(2.9)% (6.4)% (11.6)% 6.3% (7.8)%	71,011 27,163 44,429 10,677
Benefits * Services * Materials & Supplies * Utilities* Casualty and liability *	17,092 5,147 12,965 2,521 935	18,192 5,741 12,148 2,719 979	(1,158) (1,100) (595) 817 (197) (44)	(2.9)% (6.4)% (11.6)% 6.3% (7.8)% (4.7)%	71,011 27,163 44,429 10,677 3,962
Benefits * Services * Materials & Supplies * Utilities* Casualty and liability * Purchased Transportation *	17,092 5,147 12,965 2,521 935 11,040	18,192 5,741 12,148 2,719 979 11,190	(1,158) (1,100) (595) 817 (197) (44) (150)	(2.9)% (6.4)% (11.6)% 6.3% (7.8)% (4.7)% (1.4)%	71,011 27,163 44,429 10,677 3,962 44,961
Benefits * Services * Materials & Supplies * Utilities* Casualty and liability * Purchased Transportation * Taxes, Leases, and Other *	17,092 5,147 12,965 2,521 935 11,040	18,192 5,741 12,148 2,719 979 11,190	(1,158) (1,100) (595) 817 (197) (44) (150) (246)	(2.9)% (6.4)% (11.6)% 6.3% (7.8)% (4.7)% (1.4)% (23.3)% 0.0%	71,011 27,163 44,429 10,677 3,962 44,961 6,441
Benefits * Services * Materials & Supplies * Utilities* Casualty and liability * Purchased Transportation * Taxes, Leases, and Other * Management & Fuel Reserves	17,092 5,147 12,965 2,521 935 11,040 1,057	18,192 5,741 12,148 2,719 979 11,190 1,303	(1,158) (1,100) (595) 817 (197) (44) (150) (246)	(2.9)% (6.4)% (11.6)% 6.3% (7.8)% (4.7)% (1.4)% (23.3)% 0.0%	71,011 27,163 44,429 10,677 3,962 44,961 6,441 1,316

^{*} The Total Operating Expenses in this report do not match the Total Operating Expenses shown on the Statement of Revenues, Expenses and Change in Net Assets because the Operating Budget does not include Depreciation or items that were budgeted for Board-approved capital and non-operating projects but cannot be capitalized for financial reporting purposes.



DALLAS AREA RAPID TRANSIT STATEMENTS OF REVENUES, EXPENSES AND CHANGES IN NET ASSETS FOR THE QUARTER ENDED DECEMBER 31, 2007 AND 2006

FOR THE QUARTER ENDED DECEMBER 31, 2007	AND 2006		
	(In thousands)		
	For the quar	rter ended	
	12/31/2007	12/31/2006	
OPERATING REVENUES:	•		
Passenger	\$12,060	\$10,326	
Advertising, rent and other	2,459	2,185	
Total Operating Revenues	14,519	12,511	
OPERATING EXPENSES:	_		
Labor	39,830	38,378	
Benefits	17,092	15,056	
Services	6,157	4,882	
Materials and Supplies	13,350	10,704	
Purchased Transportation	11,040	10,085	
Depreciation and amortization	29,351	26,199	
Utilities	2,521	2,389	
Taxes, Leases, and Other	1,045	965	
Casualty and liability	935	844	
TOTAL OPERATING EXPENSES	121,321	109,502	
	<u> </u>	· · · · · · · · · · · · · · · · · · ·	
NET OPERATING LOSS	(106,802)	(96,991)	
NON-OPERATING REVENUES (EXPENSES):			
Sales tax revenue	106,426	100,955	
Investment Income	7,163	6,009	
Interest Income from investments held to pay capital lease	5,852	5,459	
Interest expense on capital leases	(5,852)	(5,459)	
Local Assistance Program and Street improvements	(18)	(190)	
Interest and financing expenses	(9,631)	(7,034)	
Other non-operating revenues	2,830	2,816	
Other non-operating expenses	(948)	(1,046)	
TOTAL NET NON-OPERATING REVENUES	105,822	101,510	
INCOME BEFORE CAPITAL CONTRIBUTIONS, GRANTS AND			
REIMBURSEMENTS	(980)	4,519	
CAPITAL CONTRIBUTIONS, GRANTS AND REIMBURSEMENTS:			
Federal capital contributions	15,441	6,286	
Federal grants and reimbursements	353	477	
TOTAL CAPITAL CONTRIBUTIONS, GRANTS AND REIMBURSEMEN	15,794	6,763	
CHANGE IN NET ASSETS	14,814	11,282	
TOTAL NET ASSETS - Beginning of the year	2,093,675	1,976,722	
TOTAL NET ASSETS - End of the quarter	\$2,108,489	\$1,988,004	
		·	



DALLAS AREA RAPID TRANSIT

STATEMENTS OF NET ASSETS

	(In tho	usands)
	12/31/2007 (Unaudited)	9/30/2007
ASSETS		
CURRENT ASSETS		
Cash & Cash Equivalents	\$125,118	\$122,85
Investments	352,522	386,98
Current portion of restricted assets	7,237	28,14
Current portion of investment held to pay capital lease liability	50,620	49,41
Sales tax receivable	74,800	67,02
Transit Revenue Rec., Net	2,598	2,36
Due from Other Governments	7,594	6,44
Materials and supplies inventory	23,886	23,56
Prepaid transit expenses and other	5,460	3,42
TOTAL CURRENT ASSETS	649,835	690,21
NONCURRENT ASSETS		
Note Receivable	3,232	3,20
Restricted assets	60,000	40,97
Investments in joint venture	9,029	9,15
Capital assets		
Land and rights of way	388,000	388,00
Depreciable capital assets, net of depreciation	1,568,103	1,589,37
Projects in progress	851,464	745,17
- · · · · · · · · · · · · · · · · · · ·	381,455	384,32
Long-term investments held to pay capital lease/lease back liabilities	11	
	4,063	4,06
Long-term investments held to pay capital lease/lease back liabilities		
Long-term investments held to pay capital lease/lease back liabilities Net pension asset	4,063	4,06 8,43 3,172,71



DALLAS AREA RAPID TRANSIT

STATEMENTS OF NET ASSETS - CONT'D

AS OF DECEMBER 31, 2007 AND SEPTEMBER 30, 2007

	(In the	ousands)
	12/31/2007	
	(Unaudited)	9/30/2007
LIABILITIES		
CURRENT LIABILITIES		
Accounts payable and accrued liabilities	\$127,121	\$133,928
Commercial paper notes payable	255,000	180,000
Current portion of Capital lease/leaseback liabilities	50,620	49,411
Current portion of amount due to the State Comptroller	824	824
Local Assistance Program Payable	19,213	19,213
Retainage Payable	22,929	20,507
Other Current Liabilities	11,670	9,329
Payable from restricted assets		
Interest payable	5,054	16,318
Current portion of senior lien sales tax revenue bonds payable	14,295	13,680
TOTAL CURRENT LIABILITIES	506,726	443,210
NON-CURRENT LIABILITIES		
Repayment due to State Comptroller	11,330	11,536
Senior lien sales tax revenue bonds payable	915,480	930,181
Capital lease/leaseback liabilities	381,455	384,326
TOTAL NON-CURRENT LIABILITIES	1,308,265	1,326,043
TOTAL LIABILITIES	1,814,991	1,769,253
NET ASSETS		
Invested in capital assets, net of related debt	1,667,924	1,627,343
Restricted for		
Debt Service	2,183	11,827
Unrestricted	438,382	454,505
TOTAL NET ASSETS	\$2,108,489	\$2,093,675



Glossary of Terms/Definitions

<u>Accidents per 100,000 Miles</u> – Measures vehicle accidents reported (bus and light rail) per 100,000 miles of actual fixed route mileage.

 $Calculation = [(Vehicle\ Accidents\ /\ Actual\ Mileage)*100,000]$

<u>Administrative Ratio</u> – Measures administrative costs as a percentage of direct operating costs. It is management's objective to reduce this ratio. Administrative costs include (but are not limited to) executive management, finance, purchasing, legal, internal audit, human resources, marketing, board support, and administrative services. Administrative revenues include (but are not limited to) advertising revenue.

Calculation = [(Administrative Costs - Administrative Revenues) / (Direct Costs + Start-up Costs)]

<u>Annulled Trips</u> – The number of trips eliminated from the schedule prior to scheduled departure due to adverse equipment, track, or dispatch conditions. TRE does not include annulled trips as part of the on-time performance calculation.

<u>Average Fare</u> – Represents the average fare paid per passenger boarding on fixed route modes of service during the period.

Calculation = (Fixed Route Passenger Revenue - Commissions & Discounts) /(Fixed Route Passenger Boardings)

<u>Average Weekday Ridership</u> – The average number of passenger boardings (or HOV users) on a weekday. This measurement does not include ridership on Saturdays, Sundays, or holidays.

<u>Certified Riders</u> – Passengers who have been deemed eligible for Paratransit services because their disability prevents them from functionally accessing fixed route services. Eligibility is determined in accordance with the criteria outlined in the Americans with Disabilities Act of 1990.

<u>Complaints per 100,000 Passengers</u> – Fixed route quality ratio that measures the number of service complaints per 100,000 passenger boardings. Management's objective is to reduce this ratio.

Calculation = [(Service Complaints Received / Fixed Route Passenger Boardings) * 100,000]

<u>Cost per Revenue Mile</u> – Efficiency ratio that measures the cost of providing a revenue mile of service. This measurement is based on fully loaded costs and excludes operating revenues. Management's objective is to reduce this ratio.

Calculation = [Total Operating Expenses / Revenue Miles]

<u>Crimes against persons</u> – Monitoring provides an overview of patron safety by detailing the frequency of crimes that occur on the DART system. Management's objective is to reduce this ratio.

Calculation = [Crimes Against Persons/Total Incidents]

<u>Crimes against property</u> – Monitoring provides an overview of the safety of our customer's property. Management's objective is to reduce this ratio.

Calculation = [Crimes Against Property/Total Incidents]

<u>Demand Responsive</u> – Paratransit passengers call to request service; therefore, that service is provided on demand, and is considered to be demand responsive, rather than scheduled service. In addition, some non-traditional demand responsive service has been added which may not be Paratransit related, such as DART OnCall.

<u>Mean Distance Between Service Calls</u> – Quality ratio that measures the number of miles a vehicle operates before a service call occurs. Management's objective is to increase this ratio.

Calculation = [Total Miles Operated / Total # of Service Calls]



Glossary of Terms/Definitions (Cont.)

<u>Missed Work Days</u> – Occurs when an operator is not available for his or her scheduled/assigned work and has not received prior approval to be absent.

<u>On-Time Performance</u> – Quality ratio that measures how often a service is on time (i.e., at a designated pick-up spot within a predetermined timeframe). The timeframe differs based on mode and frequency of service. Bus Operations currently uses 59 seconds early and 4 minutes and 59 seconds late. Light rail uses 1 minute early and 4 minutes late. Commuter rail uses 5 minutes late as required by FRA. Paratransit uses 20 minutes early and late. Management's objective is to increase this ratio.

Calculation = [(# Scheduled Trips Sampled - # of Times Early or Late) / Total # of Scheduled Trips Sampled]

<u>Operating Speed Ratio</u> -- This efficiency ratio measures the average operating speed of vehicles using the HOV lane as compared to the speed of vehicles (SOVs) on the freeway main lanes. Management's objective is to increase this ratio above the 1.50 percent target.

Calculation = (Average HOV operating speed / Average SOV operating speed)

<u>Operating Revenues</u> — Includes the revenues obtained from the farebox, special events service, advertising, signboard rentals, leases, pass sales, operating grants, shuttle services, other rental income (mineral rights), and miscellaneous income. Operating revenues do not include sales tax revenue, interest income, or gain on sale of assets.

<u>Operating Expenses</u> – Includes the expenses required to operate DART's revenue services, HOV, and general mobility projects. Operating expenses do not include the cost of road improvements or the staff costs associated with DART's capital programs.

<u>Passenger Canceled Trips Ratio</u> – Measures the percentage of times that Paratransit users schedule a trip, then cancel the trip. Total scheduled trips include actual trips made, cancellations, and no-shows.

Calculation = [# of Canceled Trips / Paratransit Total # of Scheduled Trips]

<u>Passenger No-Show Ratio</u> — Quality measurement for Paratransit service that measures the number of times a Paratransit user makes a reservation and does not show-up for the ride. This measurement is different from a cancellation. Management's objective is to reduce this number so that other trips can be scheduled in that timeframe. Users can lose the ability to access the Paratransit system if they have an excessive number of no-shows.

Calculation = [# of No Shows / # of Total Scheduled Trips]

<u>Passengers per Car Mile</u> – Effectiveness ratio that measures the degree to which the number of rail cars deployed on scheduled trains matches ridership levels. Since power consumption and maintenance costs are driven by car miles, management strives to assure an appropriate balance between the number of cars deployed per train and the ridership level on those trains.

Calculation = [Actual Passenger Boardings/Revenue Car Miles]

Passenger Trips - See Ridership.

<u>Passengers per Hour - Actual</u> – The total number of Paratransit passengers actually carried, divided by the total hours of revenue service.

Calculation = [Actual Passenger Boardings / Revenue Hours]



Glossary of Terms/Definitions (Cont.)

<u>Passengers per Hour - Scheduled</u> – Quality ratio for Paratransit service that measures the number of passengers scheduled per hour of revenue service. Management's objective is to increase this number.

Calculation = [Scheduled Passenger Boardings / Revenue Hours]

<u>Passengers per Mile</u> – Effectiveness ratio that measures route productivity by comparing the number of passenger boardings to the number of revenue miles. Management's objective is to increase this ratio.

Calculation = [Passenger Boardings / Revenue Miles]

<u>Pay-to-Platform Ratio - Hours</u> – This efficiency ratio measures, in hours, the total amount of time for which operators are paid as a percentage of their platform time. Platform time is the time when the operator is on the bus/train operating the revenue vehicle, and includes revenue service, deadheading, and recovery time. Other wage categories that may be paid to the operator include other scheduled time, scheduled and unscheduled absences, unscheduled work, safety and training, and administration.

Calculation = [Total Operators Hours Paid / Operators Platform Hours Paid]

<u>Percentage of Trips Completed</u> – Quality measurement for Paratransit service that measures the number of times DART does not miss a scheduled passenger pick-up. Management's objective is to increase this ratio.

Calculation = [(# of Actual Trips - # of Trips Missed) / # of Actual Trips]

<u>Revenue Car Miles</u> – Total miles operated by LRT or TRE trains in revenue service multiplied by the number of cars operated as part of each train. Power consumption and maintenance requirements are driven by the number of car miles operated. As a result, one area of management focus is to optimize the number of cars operated per train based on ridership and Board-adopted loading standards.

Calculation = [# of Revenue Miles operated * # of cars within a train]

<u>Revenue Miles or Hours</u> – Measures the number of miles, or hours, that a vehicle is in revenue service (i.e., available to pick up passengers) and includes special events service. This measure does not include "deadhead miles" which are the miles between the bus maintenance facility and the beginning and/or end of a route.

<u>Ridership</u> – For the total system, this is the total number of passengers boarding a DART vehicle plus the number of people in cars or vans using the HOV lanes. Transfers are included in total ridership and passenger boarding counts (e.g., if a person transfers from one bus to another bus or from a bus to rail, this is counted as two passenger boardings). Fixed route ridership counts passenger boardings (including transfers) for bus, light rail, and commuter rail only.

<u>Sales Taxes for Operating Expenses</u> – Measures the amount of sales taxes required to subsidize operations. 100% minus this percentage is the amount of sales taxes available for capital and road improvement programs.

```
Calculation = [(Operating Expenses - Operating Revenues - Interest Income) / Sales Tax
Revenues]
```

<u>Scheduled Miles Per Hour</u> – Represents the average overall speed of the modal service as reflected in the schedule, with stops and recovery time included. This value reflects both the composition of the service (i.e., express and local routes for bus mode) and the efficiency of the schedule (e.g., reducing recovery time in the schedule improves average speed).

Calculation (for bus) = [Scheduled Miles / Scheduled Hours]

Calculation (for rail) = [Scheduled Train Miles / Scheduled Train Hours]



Glossary of Terms/Definitions (Cont.)

<u>Service Hours</u> – Paratransit service hours are also known as revenue hours. They are calculated from the time of the first passenger pick-up until the time of the last passenger drop-off. Travel time to and from the garage is not included.

<u>Service Levels</u> – Also known as Telephone Service Factor (TSF), measures the response to calls within a specified period. This measurement is being used to monitor the effectiveness of the main call center (CI: 214-979-1111) within 1 minute, the response to Paratransit scheduling issues within 1 minute, and the response to Where's My Ride inquiries within 2 minutes.

Calculation = (# of Calls Answered or Abandoned Within the Specified Time Period) / (# of Calls Received Within the Specified Time Period)

<u>Start-Up Costs</u> – Costs associated with the implementation of a major new light rail, commuter rail, or HOV service expansion that are incurred prior to the service implementation (e.g., vehicle and system testing).

<u>Subscription Service</u> – Paratransit passengers traveling at least three times per week to the same location at the same time can be placed on "subscription service." This service is "automatically" scheduled for the passenger, and it is not necessary for the passenger to call and schedule the service.

<u>Subsidy per Passenger</u> – Efficiency ratio, which measures the tax subsidy required for each passenger boarding for a mode or combination of modes. Management's objective is to reduce this ratio.

Calculation = [(Operating Expenses - Operating Revenues) / Passenger Boardings]

Zero Denial – A Federal mandate that in effect states that a provider cannot systematically deny trips on an on-going basis.



Ridership Highlights

Introduction

This section of the Quarterly Report focuses primarily on fixed route ridership, although the first chart and table include summaries of total system ridership. Ridership reporting is based on the number of unlinked passenger trips (*e.g.* passenger boardings are counted resulting in transferring passengers being counted each time they board a vehicle). The following information is included in this section of the Quarterly Report.

1		
Page	Reference	Description
R2	Chart 1	System Total Ridership
R3-5	Charts 2-4	Average Daily Ridership (Bus, LRT, TRE)
R6	Table 1	Monthly Trending Report
R7	Table 2	Weekday Trending Report
R8	Table 3	Passengers Boarding by Member City
R9-12	N/A	Service Standards Monitoring Report
R13	Table 4 & 5	Crosstown and Express Routes Performance
R14	Table 6	Rail Feeder Route Performance
R15	Table 7	Transit Center Feeder Route Performance
R16	Table 8	Local Route Performance
R17	Tables 9 & 10	Site-Specific Shuttles and DART-on-Call Performance
Following	Charts 5-9	Route Performance Index Charts

Ridership statistics can be examined in several different ways: as totals, as averages and as ratios related to service levels. Each reporting technique has its value in analyzing ridership and each presents data from a different perspective. While total ridership is an important measure, it can vary significantly from month to month because of seasonality and the variation in the number of weekdays, Saturdays and Sundays in a month. The use of average daily ridership figures eliminates the issue of the number of days and makes direct comparisons of ridership possible. Average weekday ridership is the primary measurement discussed in this report.


Bus ridership is derived daily from automated fareboxes. Light Rail (LRT) ridership is determined through statistical sampling on a monthly basis. Trinity Railway Express (TRE) ridership is manually counted on a daily basis. HOV ridership is determined monthly on a sampling basis. Paratransit ridership is compiled from daily trip manifests.

The productivity of DART services relative to the resources used to supply those services is reported by ratios that measure performance. Service Standards were adopted in 1995 and are updated annually to define the measures of performance and to establish benchmarks against which to measure individual route performance. These statistics are compiled into a Route Performance Index that identifies those routes that are performing above, at or below standard. In 2003, the Service Standards Policy was amended to include Site-specific Shuttles and DART-on-Call zones in the services monitored. The Board also asked that routes be ranked according to their performance in each metric and the results be reported along with the RPI ranking of routes.

The Service Standards Monitoring Report included in this section of the Quarterly Report includes the modifications to policy made in 2003.



Total System Ridership




- Total fixed route ridership includes bus, light rail and commuter rail riders. Total system ridership includes fixed route, HOV and paratransit services. Riders of both scheduled and special event services are reported.
- Total system ridership in the first quarter of FY 2008 was 26.32 million riders, an increase of 1.2 percent over the first quarter of FY 2007.
- Fixed route ridership totaled 16.50 million passengers in the first quarter of FY 2008, an increase of 0.2 percent over the first quarter of FY 2007. Both light rail and commuter rail ridership increased while the bus system experienced a modest decrease in riders.
- Trinity Railway Express ridership was over 654,100 passengers in the first quarter, an increase of 8.4 percent from last year. This increase is the result of strong weekday ridership.
- Light rail ridership was 4.69 million riders in the first quarter. This 2.1 percent increase is attributed to surges in gasoline prices.
- Paratransit ridership increased to over 176,900 trips in the first quarter of FY 2008, an increase of 6.6 percent from FY 2007 levels.
- Total HOV usage in the first quarter of FY 2008 was 9.50 million persons, up 2.5 percent from the first quarter of FY 2007. The opening of new HOV lanes and the extensions of other facilities are expected to yield even higher ridership in FY 2008.

R



Bus System Ridership




- Total bus ridership in the first quarter of FY 2008 was 11.1 million riders, a 1.0 percent decrease from the first quarter of FY 2007.
- Average weekday ridership in the first quarter was 151,938 riders, a 1.7 percent decrease from last year's average.
- Saturday bus system ridership averaged 67,906 daily riders, a decrease of 6.9 percent from last year.
- Sunday bus system ridership averaged 37,513 daily riders, an increase of 1.1 percent from last year.
- The most heavily patronized routes in the first quarter, by route classification, were:

Route Type	Route	Weekday <u>Average</u>
Crosstown	466	6,072
Express	283	1,183
Rail Feeder	583	3,325
TC Feeder	378	1,726
Local	44	7,827




LRT Ridership



- LRT ridership in the first quarter totaled 4.69 million riders, an increase of 2.1 percent above the first quarter of FY 2007.
- Weekday ridership in the first quarter averaged 63,436 passengers, an increase of 2.3 percent from the first quarter of FY 2007.
- Saturday ridership in the first quarter averaged 28,685 passengers, a decrease of 5.0 percent from the FY 2007 level.
- Sunday ridership in the first quarter averaged 19,286 passengers, a decrease of 3.6 percent from the FY 2007 level.
- Ridership in the first quarter was higher than that experienced in the first quarter last year. The ridership increase was specifically the result of higher weekday ridership. Fluctuating bus generally increasing fuel prices served as a catalyst for this increase. Weekend ridership, on the other hand, decreased partially in response to fewer recreational trips being made.
- Ridership on the Blue Line has led the ridership increase while Red Line ridership has generally been lower than in the first quarter last year.
- The terminal light rail stations in Dallas (Ledbetter and Westmoreland), Garland (Downtown Garland) and Plano (Parker Road) and have combined to contribute about 10,600 average weekday riders to the system in the first quarter, an increase of 5.4 percent. These four stations served 16.7 percent of the system's average weekday ridership in the quarter.
- Stations on the downtown Dallas light rail mall (West End, Akard, St Paul and Pearl) combined to accounted for an average of 18,880 average weekday riders in the first quarter, representing 29.8 percent of average weekday riders.



Commuter Rail – Trinity Railway Express



- Trinity Railway Express ridership continued to increase in the first quarter. The TRE served a total of 654,102 passengers, an increase of 8.4 percent over the first guarter of FY 2007.
- Weekday ridership on the TRE averaged 9,242 daily riders (a 6.4 percent increase over last year) in the first quarter.
- Saturday ridership in the first quarter averaged 3,950 daily riders, a decrease of 14.8 percent from the first quarter of FY 2007.
- Events at the American Airlines Center, served by the Victory station, attract significant levels of TRE ridership. During the first quarter, 54,731 passengers were counted boarding and alighting TRE trains at the Victory station. This level represents an increase of 25.1 percent over the first quarter last year.
- A contributing factor in the Saturday ridership decrease was significantly lower ridership to Saturday events at Victory station. Average Saturday event ridership in the first quarter was 24.1 percent lower than in the first quarter last year.
- On an average weekday in the first quarter of FY 2008 the most heavily used TRE stations included Union Station (2,733 daily riders), Centreport/DFW (1,199 daily riders), Medical/Market Center (1,017 daily riders), South Irving (930 daily riders) and Fort Worth's Intermodal Transportation Center (906 daily riders).
- On an average Saturday in the first quarter, the most heavily used TRE stations were Union Station (1,167 daily riders), Fort Worth's Intermodal Transportation Center (635 daily riders), Victory station (356 daily riders), Centreport/DFW (343 daily riders) and South Irving (295 daily riders).

R



Table 1 – Total Fixed-Route Ridership 25-Month Trending

Year	Month	Bus Monthly	LRT Monthly	Commuter Rail Monthly	Fixed Route Total
0000		4.055	4.550	040	5 000
2006	October	4,055	1,556	219	5,830
	November	3,649	1,514	197	5,360
	December	3,335	1,526	188	5,049
	January - ·	3,663	1,509	191	5,363
	February	3,293	1,325	174	4,792
	March	3,747	1,542	216	5,505
	April	3,637	1,536	190	5,363
	May	3,909	1,604	199	5,712
	June	3,674	1,633	211	5,518
	July	3,437	1,571	212	5,220
	August	4,052	1,705	224	5,981
	September	3,937	1,562	189	5,688
2007	October	4,141	1,643	212	5,996
	November	3,663	1,495	200	5,358
	December	3,405	1,450	191	5,046
	January	3,585	1,452	204	5,241
	February	3,384	1,297	190	4,871
	March	3,770	1,513	227	5,510
	April	3,658	1,458	197	5,313
	May	3,840	1,489	200	5,529
	June	3,609	1,486	215	5,310
	July	3,589	1,524	214	5,327
	August	3,992	1,626	232	5,850
	September	3,830	1,458	194	5,482
2008	October	4,170	1,663	234	6,067
	November	3,648	1,494	204	5,346
	December	3,285	1,530	186	5,001

All figures are thousands (000) of riders.



Table 2 – Average Weekday Fixed-Route Ridership 25-Month Trending

Year	Month	Bus Weekday	LRT Weekday	Commuter Rail Weekday	Fixed Route Total
2006	October	165.2	62.6	9.3	237.1
	November	156	62.9	8.6	227.5
	December	134	60.3	7.9	202.2
	January	151.3	60.3	8.1	219.7
	February	146.6	57.8	7.9	212.3
	March	146.1	59.6	8.7	214.4
	April	154.4	60.7	8.3	223.4
	May	156.2	62.7	8.5	227.4
	June	147.3	63.9	9	220.2
	July	143.8	63.8	9.6	217.2
	August	156.7	64.6	9	230.3
	September	167.5	64.6	8.5	240.6
2007	October	165.3	64.2	8.7	238.2
	November	155.9	61.9	8.9	226.7
	December	142.2	59.9	8.5	210.6
	January	144.4	57.8	8.6	210.8
	February	147.9	56.8	8.6	213.3
	March	148.2	60.1	9.2	217.5
	April	152.6	59.8	8.6	221
	May	152.6	58.8	8.5	219.9
	June	147.7	61.2	9.3	218.2
	July	145	61.9	9.3	216.2
	August	153	62.2	9.3	224.5
	September	167.3	62.5	9.2	239
2008	October	161.3	63.8	9.4	234.5
	November	157	62.1	9.4	228.5
	December	137.5	64.4	8.5	210.4

All figures are in thousands (000) of riders.



Dallas Area Rapid Transit

Estimated Passenger Boardings By Member City

For the First Quarter Fiscal Year 2008, Period Ending December 31, 2007 In Thousands

	Qtr 1	Qtr 1	%%% (2)
Description	2007	2006	Change
Bus Ridership (1)			
Addison	96	96	0.3%
Carrollton	193	192	0.4%
Farmers Branch	56	56	1.2%
Garland	666	672	-0.9%
Glenn Heights	74	66	12.6%
Irving	628	623	0.8%
Plano	199	204	-2.4%
Richardson	251	253	-0.8%
Rowlett	19	19	1.5%
Suburban Total	2183	2180	0.1%
Dallas Total (3)	8920	9029	-1.2%
Bus Total	11,102	11,210	-1.0%
Light Rail	4,687	4,588	2.1%
Commuter Rail	624	603	3.5%
		•	
Total Passenger Boardings	16,413	16,401	0.1%

YTD	YTD	%%%	
2008	2007	Change	
96	96	0.3%	
193	192	0.4%	
56	56	1.2%	
666	672	-0.9%	
74	66	12.6%	
628	623	0.8%	
199	204	-2.4%	
251	253	-0.8%	
19	19	1.5%	
2183	2180	0.1%	
8920	9029	-1.2%	
11,102	11,210	-1.0%	
4687	4588	2.1%	
624	603	3.5%	
16,413	16,401	0.1%	

	Qtr 1	Qtr 1	Inc
Type of Day	2007	2006	(Dec)
Weekdays	63	62	1
Saturdays/Holiday	14	14	0
Sundays/Holiday	15	16	-1
Total	92	92	0

YTD	YTD	Inc
2008	2007	(Dec)
63	62	1
14	14	0
15	16	-1
92	92	0

⁽¹⁾ Effective March 1998, Ridership allocations between member cities are based on an on-board survey, performed during a 4 month period ending January 31, 1998.



^{(2) %} Change includes impact of revision to route allocations. Percentage changes based on unrounded numbers

⁽³⁾ Includes University Park, Highland Park, and Cockrell Hill.

Service Standards Monitoring Report

Purpose and Approach

DART's Service Standards Policy directs that a quarterly Service Standards Monitoring Report that describes the performance of the DART bus system be provided to the Board of Directors. Bus route performance is measured using a Route Performance Index (RPI). The RPI is calculated for each DART bus route. The RPI is based on comparisons of each individual route's performance against the Board's adopted standard in each of three performance measures. Those measures are passengers per mile, passengers per trip and subsidy per passenger. The standards for each of these measures are defined for each of six route types, Crosstown, Express, Rail Feeder, Transit Center Feeder, Local and Site-specific Shuttle. In addition, a Service Performance Index (SPI) is calculated for the DART-on-Call service. This latter index measures performance against standards for subsidy per passenger and passengers per hour. The standards recommended for adoption for FY 2008 were used in compiling this report.

The Service Standards define an RPI (or SPI) of 0.6 or greater as satisfactory performance. Routes whose RPI values fall below 0.6 are targeted for corrective action up to and including elimination. Routes with an RPI value between 0.6 and 0.8 are targeted for analysis in order to take a proactive approach to identifying and correcting downward trending performance.

The policy also requires that routes be ranked, by route type, according to each of the performance metrics used in compiling the RPI and that those routes falling into the lowest quartile in at least two performance metrics for their route type be identified. This ranking is performed for comparison purposes. Routes that fall into the lowest quartile in at least two of the performance metrics are identified separately from the RPI evaluation.

First Quarter Report

Crosstown Routes

- Three Crosstown routes 404, 438 and 444 failed to achieve an RPI value of 0.6.
- Route 404 (Westmoreland Station/South Irving Station) performed at a 0.3 level. A significant restructuring of route 404, designed to improve performance, will occur in March 2008.
- Route 438 operates only on Saturdays connecting South Oak Cliff and West Oak Cliff areas to employment centers in North Irving. A review of appropriate measures to correct its poor performance will be completed.
- Route 444 (Cockrell Hill/Ledbetter Station) serves several diverse areas of Oak Cliff. A review of its service will be undertaken to identify opportunities to improve resource utilization.
- The remaining Crosstown routes performed at or above the 0.6 level during the first quarter.
- Four Crosstown routes performed at an RPI level of 1.0 or better.
- Route 466 (Loop 12) was the strongest performing Crosstown route with an RPI of 1.4.
- Three routes, 409 (Illinois Station/Medical Center), 463 (Addison/Downtown Garland) and 486 (Farmers Branch/Downtown Garland) performed at the 1.0 RPI level or better.
- Six Crosstown routes had RPI values between 0.6 and 0.8. These routes will be carefully monitored for opportunities to improve performance.



Express Routes

- Six of DART's ten Express routes had an RPI value of 0.8 or greater.
- Routes 205 (Addison) and 206 (Glenn Heights) had the highest RPI values among Express routes with RPIs of 1.0.
- Three routes had RPI values of less than 0.6.
- Routes 210 (West Plano) and 234 (Plano/Richardson/North Irving) performed at the 0.5 level. Service modifications and ridership growth are anticipated to strengthen their performance.
- Route 247 (Farmers Branch) was at 0.4 level.

Rail Feeder Routes

- Seven of the 30 Rail Feeder routes performed at the 1.0 level or better. A total of 23 Rail Feeder routes performed at or above the 0.6 target.
- The top performing Rail Feeder route was route702 (NorthPark Shuttle) with an RPI value of 2.5.
- Route 583 (Lovers Lane/LBJ/Skillman/Richland College) was second with an RPI of 2.1.
- Route 554 (Ledbetter Station/ Bonnieview) and Route 506 (Park Lane and Walnut Hill stations) were third with an RPI of 1.7.
- One route had an RPI value of 1.1 and two routes posted an RPI of 1.0.
- Four routes recorded an RPI value of 0.5 during the first quarter. Routes 507 (North Irving), 566 (Downtown Garland/Bush Turnpike), 567 (Walnut Hill/Forest Lane) and 760 (Downtown Plano). Routes 507 and 566 will be modified in March 2008. Route 567 was modified in October 2007 and is anticipated to improve.
- Routes 557 (Rowlett), 560 (LBJ/Skillman/Kingsley) and 570 (East Plano) performed at the 0.4 RPI level. Route 557 has been experiencing increasing ridership and is expected to improve in performance. Route 560 will be modified in March 2008. Route 570 operates in the same area as the East Plano DART-on-Call service. A review of the service in that area will address its performance.

Transit Center Feeder Routes

- Six Transit Center Feeder routes fell below the 0.6 RPI level. These routes include 306, 311 and 315 in Irving, 316 and 347 in Addison and Plano and 342 in the Southeast Dallas area.
- The March 2008 service modifications will address routes 306, 311, 315 and 316. Routes 342 and 347 are relatively new and are still developing ridership.
- Twenty-two of the 28 Transit Center Feeder routes achieved RPI values of 0.6 or greater. Eight of those routes had RPI values of 1.0 or greater.
- Route 378 (South Garland/Lake Ray Hubbard/Garland Central), Route 301 (North Irving/South Irving) and Route 341 (Addison/Rosemeade) were the top performing Transit Center Feeder routes with RPI values of 1.5, 1.5 and 1.3 respectively.



First Quarter FY 2008

Local Routes

- Thirty of the 32 Local routes posted RPI values of 0.6 or greater in the first quarter of FY 2008.
- Route 44 (South Dallas/Medical Center/Northwest Dallas) was both the best performing Local route with a 1.7 RPI as well as the most heavily patronized route.
- Route 26 (Harry Hines Corridor/South Dallas) placed second with an RPI value of 1.5.
- Route 19 (Ann Arbor/Lakewood) and 165 (Pleasant Grove) performed at the 1.1 level. Four routes performed at the 1.0 level.
- Six routes had RPI values of 0.9, three routes posted RPI values of 0.8 and another four routes had 0.7 RPIs.
- Route 8 (Oak Lawn/Preston Center) with an RPI of 0.4 and route 184 (Frankford) with an RPI of 0.4 were the poorest performers. Route 8 will be modified in March 2008. Route 184 will be retained.

Site-specific Shuttles

- Seven of eight Site-specific Shuttles performed at or above the 0.6 level.
- The T I Spring Creek Shuttle, the Medical City Shuttle and the Mustang Express were the top performers with RPIs of 2.0, 1.7 and 1.6 respectively.
- The UT Southwestern, DFW and T I Dallas shuttles were followed with RPI values of 1.3, 1.3 and 1.1 respectively.
- The Campbell Center E-shuttle performed at a 0.6 level.
- The Palisades E-shuttle (from Galatyn Park station) performed at the 0.4 level but is expected to improve.

DART-on-Call

- Five of the nine DART-on-Call zones exceeded the 0.6 Service Performance Index level.
- The North Central Plano zone was the best performing and the most heavily used zone with an SPI value of 0.9.
- The relatively new Glenn Heights zone performed at a 0.8 level. The East Plano, Rowlett and Richardson zones performed at the 0.7 level.
- The Lake Highlands, Lakewood and North Dallas zones, with SPI values of 0.4, will be examined for opportunities to increase ridership.
- The Farmers Branch zone performed at the 0.3 level.
- Opportunities to increase ridership in the Farmers Branch zone will be pursued.



Page 11 First Quarter R FY 2008

Evaluation of Routes Ranked by Performance Metrics

The following table compares the results of ranking routes by performance metrics with the identification of poorly performing routes by the RPI process. Routes that fall into the lowest quartile in two or more of the performance metrics are identified as poorly performing.

Cro	sstown	Ex	press	Rail	Feeders	<u>T C :</u>	Feeders	L	<u>ocal</u>
<u>RPI</u>	Ranking	<u>RPI</u>	Ranking	<u>RPI</u>	Ranking	<u>RPI</u>	Ranking	<u>RPI</u>	Ranking
404	400	210	210	507	542	306	306	8	8
438	404	234	234	557	551	311	311	184	21
	438	247	247	560	557	315	315		31
	444			566	560	316	316		35
	475			567	567	342	342		42
				570	567	347	347		155
				760	570				184
					571				185
					760				

The ranking process identifies three more Crosstown routes and the same Express routes as poorly performing. Two more Rail Feeder routes, the same Transit Center Feeder routes and six more Local routes are identified as poorly performing by the ranking process.



Crosstown Routes

Dallas Area Rapid Transit Service Standards Monitoring Report First Quarter FY 2008

Crosstown

		Avg	Avg								4Q07	1Q08	
		Weekday	Weekday						Pass/		Route	Route	RPI
		Pass	Pass	%	Sub/		Pass/		Rev		Performance	Performance	Point
	LINE	1Q08	1Q07	Change	Pass	Index	Trip	Index	Mile	Index	Index	Index	Change
					\$2.75		34.00		1.85				
C	466	6.072	6 952	11 40/	¢2.20	1.2	66.7	2.0	2.2	1.2	1.5	1.4	0.1
		6,072	6,852	-11.4%	\$2.28	1.2		2.0	2.2		1.5	1.4	-0.1
C	463	2,013	1,868	7.8%	\$2.47	1.1	32.0	0.9	2.2	1.2	1.1	1.1	0.0
C	486	2,644	2,772	-4.6%	\$2.98	0.9	40.1	1.2	1.9	1.0	1.2	1.0	-0.2
C	409	3,162	3,228	-2.0%	\$2.55	1.1	23.6	0.7	2.3	1.3	1.2	1.0	-0.2
C	488	1,754	1,655	6.0%	\$3.11	0.9	30.6	0.9	1.9	1.0	0.9	0.9	0.0
C	453	2,693	2,637	2.1%	\$3.19	0.9	30.9	0.9	1.9	1.0	1.0	0.9	-0.1
C	428	3,279	3,641	-9.9%	\$3.58	0.8	34.4	1.0	1.7	0.9	1.0	0.9	-0.1
C	405	2,301	2,405	-4.3%	\$3.30	0.8	30.9	0.9	1.7	0.9	0.9	0.9	0.0
C	408	2,185	2,107	3.7%	\$3.38	0.8	31.7	0.9	1.6	0.9	0.9	0.9	0.0
C	400	2,400	2,270	5.7%	\$4.72	0.6	38.7	1.1	1.2	0.7	0.8	0.8	0.0
C	445	1,072	1,161	-7.6%	\$3.63	0.8	13.5	0.4	2.0	1.1	0.8	0.7	0.0
C	415	1,279	1,105	15.7%	\$3.92	0.7	23.3	0.7	1.5	0.8	0.7	0.7	0.1
C	451	2,138	2,335	-8.4%	\$4.17	0.7	23.7	0.7	1.4	0.8	0.7	0.7	0.0
C	410	1,248	1,210	3.1%	\$4.04	0.7	21.3	0.6	1.4	0.8	0.7	0.7	-0.1
C	475	1,564	910	71.8%	\$5.15	0.5	24.2	0.7	1.2	0.7	0.6	0.6	0.1
C	444	1,019	1,013	0.6%	\$5.13	0.5	14.7	0.4	1.2	0.7	0.6	0.5	-0.1
C	404	525	611	-14.1%	\$8.47	0.3	10.3	0.3	0.6	0.3	0.3	0.3	0.0
C	438	27	26	4.1%	\$26.48	0.1	4.5	0.1	0.2	0.1	0.1	0.1	0.0
_													

Express Routes

Express

		Avg	Avg								4Q07	1Q08	
		Weekday	Weekday						Pass/		Route	Route	RPI
		Pass	Pass	%	Sub/		Pass/		Rev		Performance	Performance	Point
	LINE	1Q08	1Q07	Change	Pass	Index	Trip	Index	Mile	Index	Index	Index	Change
					\$4.50		17.50		1.10				
Е	205	608	819	-25.8%	\$6.24	0.7	20.3	1.2	1.4	1.3	1.3	1.0	-0.2
E	206	1,125	1,013	11.0%	\$5.88	0.8	20.1	1.1	1.1	1.0	0.9	1.0	0.1
E	278	666	711	-6.2%	\$5.46	0.8	13.1	0.7	1.3	1.2	1.0	0.9	-0.1
E	202	959	950	1.0%	\$4.90	0.9	12.3	0.7	0.9	0.9	0.7	0.8	0.2
E	207	236	199	18.9%	\$7.80	0.6	18.2	1.0	0.9	0.8	0.8	0.8	0.0
E	283	1,183	1,179	0.3%	\$6.57	0.7	15.2	0.9	1.0	0.9	0.9	0.8	0.0
E	204	1,030	1,160	-11.2%	\$9.60	0.5	12.0	0.7	0.6	0.5	0.7	0.6	-0.1
E	210	559	578	-3.2%	\$11.47	0.4	12.4	0.7	0.6	0.5	0.6	0.5	-0.1
E	234	60	72	-15.9%	\$20.93	0.2	15.1	0.9	0.5	0.5	0.6	0.5	0.0
E	247	68	52	30.4%	\$16.55	0.3	8.6	0.5	0.6	0.5	0.4	0.4	0.0



Rail Feeder Routes

Rail Station Feeder

		Avg Weekday Pass	Avg Weekday Pass	%	Sub/		Pass/		Pass/ Rev		4Q07 Route Performance	1Q08 Route Performance	RPI Point
_	LINE	1Q08	1Q07	Change	Pass	Index	Trip	Index	Mile 2.00	Index	Index	Index	Change
					\$3.45		13.00		2.00				
F1	702	682	705	-3.3%	\$1.14	3.0	8.5	0.7	7.8	3.9	2.3	2.5	0.2
F1	583	3,325	3,954	-15.9%	\$1.53	2.2	33.3	2.6	3.2	1.6	2.5	2.1	-0.3
F1	554	1,291	1,090	18.5%	\$1.46	2.4	14.6	1.1	3.1	1.6	1.7	1.7	0.0
F1	506	1,689	1,280	31.9%	\$1.63	2.1	16.5	1.3	3.2	1.6	1.2	1.7	0.5
F1	548	1,324	1,318	0.5%	\$3.22	1.1	16.0	1.2	2.0	1.0	1.2	1.1	-0.1
F1	541	1,072	-	All	\$3.26	1.1	14.7	1.1	1.7	0.9	1.1	1.0	-0.1
F1	555	751	766	-1.9%	\$2.78	1.2	9.0	0.7	1.9	1.0	1.0	1.0	-0.1
F1	502	1,267	-	All	\$3.61	1.0	12.9	1.0	1.8	0.9	-	0.9	-
F1	519	981	1,471	-33.3%	\$4.82	0.7	16.4	1.3	1.4	0.7	1.2	0.9	-0.4
F1	522	982	847	16.0%	\$3.86	0.9	10.9	0.8	1.6	0.8	0.8	0.8	0.1
F1	582	944	1,285	-26.6%	\$4.78	0.7	11.1	0.9	1.5	0.7	1.1	0.8	-0.3
F1	547	697	612	14.0%	\$4.03	0.9	10.1	0.8	1.3	0.6	0.7	0.8	0.1
F1	510	814	883	-7.9%	\$4.51	0.8	9.8	0.8	1.5	0.7	0.8	0.8	-0.1
F1	568	1,055	1,039	1.5%	\$4.81	0.7	12.4	1.0	1.2	0.6	0.8	0.8	0.0
F1	549	1,002	939	6.7%	\$5.69	0.6	13.5	1.0	1.1	0.6	0.7	0.7	0.0
F1	553	445	406	9.7%	\$4.84	0.7	9.5	0.7	1.4	0.7	0.7	0.7	0.0
F1	515	1,031	973	6.0%	\$5.21	0.7	11.0	0.8	1.2	0.6	0.7	0.7	0.0
F1	538	1,072	1,055	1.6%	\$4.16	0.8	6.1	0.5	1.5	0.7	0.7	0.7	0.0
F1	571	638	748	-14.7%	\$6.46	0.5	11.4	0.9	1.0	0.5	0.9	0.6	-0.2
F1	574	471	514	-8.4%	\$5.64	0.6	10.2	0.8	1.0	0.5	0.7	0.6	-0.1
F1	513	331	340	-2.8%	\$5.06	0.7	6.1	0.5	1.2	0.6	0.6	0.6	0.0
F1	542	516	-	All	\$6.54	0.5	8.1	0.6	1.0	0.5	0.7	0.6	-0.2
F1	551	361	340	6.2%	\$6.41	0.5	7.9	0.6	1.0	0.5	0.6	0.6	0.0
F1	760	172	281	-38.7%	\$6.86	0.5	2.9	0.2	1.6	0.8	0.6	0.5	-0.1
F1	507	223	273	-18.2%	\$6.18	0.6	5.7	0.4	1.1	0.5	0.6	0.5	-0.1
F1	567	353	384	-8.3%	\$6.27	0.5	5.5	0.4	1.1	0.6	0.6	0.5	-0.1
F1	566	323	285	13.4%	\$9.83	0.4	8.1	0.6	0.9	0.4	0.5	0.5	0.0
F1	557	90	198	-54.8%	\$6.26	0.6	4.7	0.4	0.8	0.4	-	0.4	-
F1	560	403	409	-1.5%	\$9.89	0.3	7.1	0.5	0.7	0.4	0.5	0.4	-0.1
F1	570	66	21	206.1%	\$7.91	0.4	2.5	0.2	0.9	0.5	0.0	0.4	0.4



Transit Center Feeder Routes

Transit Center Feeder

		Avg Weekday	Avg Weekday						Pass/		4Q07 Route	1Q08 Route	RPI
		Pass	Pass	%	Sub/		Pass/		Rev		Performance	Performance	Point
	LINE	1Q08	1Q07	Change	Pass	Index	Trip	Index	Mile	Index	Index	Index	Change
					\$4.15		12.50		1.25				
F2	378	1,726	1,734	-0.4%	\$3.47	1.2	24.4	2.0	1.8	1.5	1.6	1.5	0.0
F2	301	1,461	1,384	5.5%	\$4.75	0.9	29.2	2.3	1.5	1.2	1.4	1.5	0.1
F2	341	940	864	8.8%	\$3.16	1.3	14.0	1.1	1.8	1.5	1.2	1.3	0.1
F2	362	912	871	4.7%	\$4.51	0.9	15.5	1.2	1.4	1.2	0.9	1.1	0.2
F2	374	759	556	36.4%	\$4.43	0.9	13.8	1.1	1.6	1.3	1.1	1.1	0.0
F2	361	556	559	-0.6%	\$5.06	0.8	11.1	0.9	1.6	1.3	1.0	1.0	0.0
F2	331	610	502	21.5%	\$4.77	0.9	12.5	1.0	1.4	1.1	1.0	1.0	0.0
F2	350	940	869	8.2%	\$5.56	0.7	15.7	1.3	1.1	0.9	1.0	1.0	0.0
F2	310	711	607	17.2%	\$5.36	0.8	13.2	1.1	1.2	0.9	0.8	0.9	0.1
F2	360	1,111	1,134	-2.0%	\$5.52	0.8	12.1	1.0	1.3	1.0	0.9	0.9	0.0
F2	372	795	850	-6.4%	\$5.44	0.8	12.9	1.0	1.1	0.9	1.0	0.9	-0.1
F2	377	599	344	74.2%	\$6.11	0.7	9.5	0.8	1.5	1.2	0.6	0.9	0.2
F2	314	563	760	-25.9%	\$7.93	0.5	16.0	1.3	0.7	0.6	0.8	0.8	0.0
F2	380	403	461	-12.7%	\$5.79	0.7	8.1	0.6	1.2	1.0	0.7	0.8	0.0
F2	303	394	283	39.1%	\$5.40	0.8	8.2	0.7	1.1	0.9	0.8	0.8	0.0
F2	385	222	236	-6.1%	\$6.06	0.7	6.0	0.5	1.1	0.9	0.8	0.7	-0.1
F2	333	486	540	-9.9%	\$6.86	0.6	9.3	0.7	0.8	0.7	0.8	0.7	-0.2
F2	302	490	421	16.4%	\$8.14	0.5	9.6	0.8	0.9	0.7	0.5	0.7	0.2
F2	305	343	346	-1.1%	\$6.64	0.6	7.1	0.6	0.9	0.7	0.6	0.6	0.0
F2	308	378	480	-21.1%	\$7.29	0.6	7.3	0.6	0.9	0.8	1.0	0.6	-0.4
F2	344	275	291	-5.5%	\$9.87	0.4	8.9	0.7	0.9	0.7	0.6	0.6	0.0
F2	307	467	473	-1.3%	\$9.09	0.5	10.2	0.8	0.7	0.6	0.7	0.6	-0.1
F2	311	82	97	-15.8%	\$14.54	0.3	10.2	0.8	0.7	0.5	0.6	0.5	-0.1
F2	306	428	481	-10.9%	\$10.10	0.4	8.6	0.7	0.7	0.5	0.7	0.5	-0.2
F2	315	196	-	All	\$11.23	0.4	7.3	0.6	0.6	0.5	0.5	0.5	0.0
F2	342	121	-	All	\$14.98	0.3	6.7	0.5	0.6	0.5	0.5	0.4	0.0
F2	316	210	203	3.3%	\$12.73	0.3	5.0	0.4	0.6	0.5	0.4	0.4	0.0
F2	347	79	-	All	\$15.44	0.3	3.3	0.3	0.4	0.3	0.3	0.3	0.0



Local Routes

Local

\$2.85		LINE	Avg Weekday Pass 1Q08	Avg Weekday Pass 1Q07	% Change	Sub/ Pass	Index	Pass/ Trip	Index	Pass/ Rev Mile	Index	4Q07 Route Performance Index	1Q08 Route Performance Index	RPI Point Change
L 26 4,975 4,780 4.1% \$1.86 1.5 35.0 1.4 3.1 1.5 1.4 1.5 0.0 L 19 3,449 3,753 -8.1% \$2.54 1.1 25.6 1.0 2.5 1.2 1.2 1.1 -0.1 L 165 4,149 3,773 -8.1% \$2.54 1.1 27.1 1.1 2.0 0.9 1.1 1.1 1.1 L 24 1,788 2,135 -16.2% \$2.53 1.1 15.2 0.6 2.8 1.3 1.2 1.0 -0.2 L 12 1,363 1,262 8.0% \$2.53 1.1 17.0 0.7 2.6 1.3 1.0 1.0 0.0 L 29 1,420 1,430 -0.7% \$2.70 1.1 16.6 0.7 2.5 1.2 1.0 1.0 1.0 0.0 L 76 1,950 1,938 0.6% \$3.23 0.9 28.7 1.2 18 0.9 1.0 1.0 0.0 L 1 2,652 2,933 -9.6% \$3.20 0.9 21.3 0.9 2.0 1.0 1.0 1.0 0.9 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 17.7 0.8 0.9 0.9 0.9 L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 L 2 1,346 1,373 -2.0% \$2.99 1.0 17.1 0.7 2.1 1.0 0.8 0.9 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 L 13 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 L 13 3,408 3,733 -8.7% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 0.0 0.8 0.7 0.7 0.7 0.7 0.7 0.1 161 2,274 2,553 -10.9% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 0.7 0.1 1.1 1.34 1.345 1.7% \$5.10 0.6 2.1 0.8 1.2 0.6 0.7 0.7 0.7 0.0 0.1 1.1 1.34 1.345 1.7% \$5.10 0.6 17.5 0.7 1.3 0.6 0.6 0.6 0.6 0.6 0.1 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 0.6 0.6 0.6 0.1 185 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 0.6 0.6 0.6 0.1 1.55 2.69 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 0.6 0.6 0.1 1.55 2.69 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6						\$2.85		_		2.10				
L 26 4,975 4,780 4.1% \$1.86 1.5 35.0 1.4 3.1 1.5 1.4 1.5 0.0 L 19 3,449 3,753 -8.1% \$2.54 1.1 25.6 1.0 2.5 1.2 1.2 1.1 -0.1 L 165 4,149 3,773 -8.1% \$2.54 1.1 27.1 1.1 2.0 0.9 1.1 1.1 1.1 L 24 1,788 2,135 -16.2% \$2.53 1.1 15.2 0.6 2.8 1.3 1.2 1.0 -0.2 L 12 1,363 1,262 8.0% \$2.53 1.1 17.0 0.7 2.6 1.3 1.0 1.0 0.0 L 29 1,420 1,430 -0.7% \$2.70 1.1 16.6 0.7 2.5 1.2 1.0 1.0 1.0 0.0 L 76 1,950 1,938 0.6% \$3.23 0.9 28.7 1.2 18 0.9 1.0 1.0 0.0 L 1 2,652 2,933 -9.6% \$3.20 0.9 21.3 0.9 2.0 1.0 1.0 1.0 0.9 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 17.7 0.8 0.9 0.9 0.9 L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 L 2 1,346 1,373 -2.0% \$2.99 1.0 17.1 0.7 2.1 1.0 0.8 0.9 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 L 13 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 L 13 3,408 3,733 -8.7% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 0.0 0.8 0.7 0.7 0.7 0.7 0.7 0.1 161 2,274 2,553 -10.9% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 0.7 0.1 1.1 1.34 1.345 1.7% \$5.10 0.6 2.1 0.8 1.2 0.6 0.7 0.7 0.7 0.0 0.1 1.1 1.34 1.345 1.7% \$5.10 0.6 17.5 0.7 1.3 0.6 0.6 0.6 0.6 0.6 0.1 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 0.6 0.6 0.6 0.1 185 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 0.6 0.6 0.6 0.1 1.55 2.69 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 0.6 0.6 0.1 1.55 2.69 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6														
L 19 3,449 3,753 -8.1% \$2.54 1.1 25.6 1.0 2.5 1.2 1.2 1.1 -0.1 L 165 4,149 3,977 4.3% \$2.54 1.1 27.1 1.1 2.0 0.9 1.1 1.1 -0.1 1.0 -0.1 L 24 1,788 2,135 -16.2% \$2.53 1.1 15.2 0.6 2.8 1.3 1.2 1.0 1.0 0.0 L 24 1,363 1,262 8.0% \$2.62 1.1 17.0 0.7 2.6 1.3 1.0 1.0 0.0 L 29 1,420 1,430 -0.7% \$2.70 1.1 16.6 0.7 2.5 1.2 1.0 1.0 0.0 L 76 1,950 1,938 0.6% \$3.23 0.9 28.7 1.2 1.8 0.9 1.0 1.0 0.0 L 76 1,950 1,938 0.6% \$3.23 0.9 28.7 1.2 1.8 0.9 1.0 1.0 0.0 1.0 0.9 0.0 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 17.7 0.8 0.9 0.9 0.9 0.0 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 17.7 0.8 0.9 0.9 0.9 0.0 L 2 1,346 1,373 -2.0% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 0.9 0.0 L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 0.0 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.9 0.9 0.9 0.0 L 49 1,234 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 0.8 0.9 0.9 0.1 L 164 3,615 3,481 3.39% \$3.80 0.7 15.6 0.6 2.0 0.9 1.0 0.8 0.8 0.8 0.8 0.8 0.8 0.8 0.8 0.9 0.9 0.1 0.1 0.0 0.8 0.8 0.9 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	L	44					1.5		2.2			1.7		-0.1
L 165 4,149 3,977 4.3% \$2.54 1.1 27.1 1.1 2.0 0.9 1.1 1.1 1.0 -0.1 L 24 1,788 2,135 -16.2% \$2.53 1.1 15.2 0.6 2.8 1.3 1.2 1.0 -0.2 L 12 1,363 1,262 8.0% \$2.62 1.1 17.0 0.7 2.6 1.3 1.0 1.0 0.0 L 29 1,420 1,430 -0.7% \$2.70 1.1 16.6 0.7 2.5 1.2 1.0 1.0 0.0 L 29 1,420 1,430 -0.7% \$2.70 1.1 16.6 0.7 2.5 1.2 1.0 1.0 0.0 L 76 1,950 1,938 0.6% \$3.23 0.9 28.7 1.2 1.8 0.9 1.0 1.0 0.0 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 1.7 0.8 0.9 0.9 0.0 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 1.7 0.8 0.9 0.9 0.9 0.0 L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 0.0 L 2 1,346 1,373 -2.0% \$2.99 1.0 17.1 0.7 2.1 1.0 0.8 0.9 0.9 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 0.0 L 11 3,408 3,733 8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 0.0 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.9 0.9 0.9 0.0 L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 0.8 0.0 L 49 1,234 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 0.8 0.8 0.8 0.0 L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.8 0.8 0.8 0.8 0.8 0.0 L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.7 0.7 0.7 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 0.7 0.0 L 18 1,334 1,334 1.17% \$5.10 0.5 2.5 0.5 1.7 0.8 0.7 0.7 0.7 0.6 0.0 L 18 1,340 1,351 1.3 0.5 5.2 0.5 1.7 0.8 0.7 0.7 0.7 0.6 0.0 L 18 1,340 1,352 -7.3% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 0.0 0.1 1.3 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6	L	26				\$1.86	1.5	35.0	1.4	3.1	1.5		1.5	0.0
L 24 1,788 2,135 -16.2% \$2.53 1.1 15.2 0.6 2.8 1.3 1.2 1.0 -0.2 L 12 1,363 1,262 8.0% \$2.62 1.1 17.0 0.7 2.6 1.3 1.0 1.0 0.0 L 29 1,420 1,430 -0.7% \$2.70 1.1 16.6 0.7 2.5 1.2 1.0 1.0 0.0 L 76 1,950 1,938 0.6% \$3.23 0.9 28.7 1.2 1.8 0.9 1.0 1.0 0.0 L 76 1,950 1,938 -0.6% \$3.23 0.9 28.7 1.2 1.8 0.9 1.0 1.0 0.0 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 1.7 0.8 0.9 0.9 0.9 0.9 L 36 1,899 1,1882 0.9% \$3.73 0.8 27.0 1.1 1.7 0.8 0.9 0.9 0.9 0.0 L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 0.0 L 2 1,346 1,373 -2.0% \$2.99 1.0 17.1 0.7 2.1 1.0 0.8 0.9 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 0.9 0.0 L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 0.0 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 0.9 0.9 0.9 0.0 L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 0.0 L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 0.0 L 49 1,234 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 0.8 0.8 0.0 0.0 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 0.8 0.8 0.0 0.0 L 49 1,234 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 0.8 0.8 0.0 0.0 L 49 1,234 2,194 2,015 -3.7% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 0.7 0.7 0.7 0.7 0.7 0.7 0.7	L	19	- , -											-0.1
L 12 1,363 1,262 8.0% \$2.62 1.1 17.0 0.7 2.6 1.3 1.0 1.0 0.0 L 29 1,420 1,430 -0.7% \$2.70 1.1 16.6 0.7 2.5 1.2 1.0 1.0 0.0 L 76 1,950 1,938 0.6% \$3.23 0.9 28.7 1.2 1.8 0.9 1.0 1.0 0.0 L 76 1,950 1,938 0.6% \$3.23 0.9 28.7 1.2 1.8 0.9 1.0 1.0 0.0 0.0 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 1.7 0.8 0.9 0.9 0.9 0.0 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 1.7 0.8 0.9 0.9 0.9 0.0 L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 0.0 L 2 1,346 1,373 -2.0% \$2.99 1.0 17.1 0.7 2.1 1.0 0.8 0.9 0.0 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 0.0 L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 0.0 L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 0.0 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 0.8 0.8 0.8 0.0 L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 0.0 L 49 1,234 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 0.8 0.0 0.0 L 21 1,941 2,015 -3.7% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 0.0 L 131 1,323 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.7 0.0 L 131 1,323 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.7 0.0 L 183 1,339 1,345 -1.7% \$5.51 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 0.0 L 183 1,349 1,485 -9.2% \$5.51 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 0.0 L 183 1,349 1,485 -9.2% \$5.51 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 0.0 L 183 1,349 1,485 -9.2% \$5.51 0.6 16.5 0.7 1.2 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6														-0.1
L 29 1,420 1,430 -0.7% \$2.70 1.1 16.6 0.7 2.5 1.2 1.0 1.0 0.0 L 76 1,950 1,938 0.6% \$3.23 0.9 28.7 1.2 1.8 0.9 1.0 1.0 0.0 L 1 2,652 2,933 -9.6% \$3.20 0.9 21.3 0.9 2.0 1.0 1.0 1.0 0.9 0.0 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 1.7 0.8 0.9 0.9 0.9 0.0 L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 0.9 0.0 L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 0.9 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.0 0.8 0.9 0.9 0.0 L 52 1,168 1,193 -2.1% \$3.60 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 0.0 L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 0.9 0.0 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 0.8 0.8 0.8 0.0 L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 0.0 L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.8 0.8 0.8 0.8 0.0 L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.7 0.7 0.0 L 21 1,941 2,015 -3.7% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.7 0.0 L 183 1,332 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.7 0.0 L 183 1,386 1,233 12.5% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 0.0 L 183 1,386 1,233 12.5% \$4.08 0.7 15.7 0.9 1.1 0.5 0.7 0.6 0.0 0.1 1.8 1,332 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 0.0 0.1 1.8 1,333 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 0.0 0.5 1.8 1,335 1,385 1,25% \$4.08 0.7 15.7 0.9 1.1 0.5 0.7 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6	L								0.6					-0.2
L 76 1,950 1,938 0.6% \$3.23 0.9 28.7 1.2 1.8 0.9 1.0 1.0 0.0 L 1 2,652 2,933 -9.6% \$3.20 0.9 21.3 0.9 2.0 1.0 1.0 1.0 0.9 0.0 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 1.7 0.8 0.9 0.9 0.9 0.0 L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 0.0 L 2 1,346 1,373 -2.0% \$2.99 1.0 17.1 0.7 2.1 1.0 0.8 0.9 0.9 0.0 L 2 1,346 1,373 -2.0% \$2.99 1.0 17.1 0.7 2.1 1.0 0.8 0.9 0.9 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 0.9 0.0 L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 0.0 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 0.9 0.9 0.9 0.1 L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 0.8 0.8 0.0 L 50 2,124 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 0.8 0.8 0.8 0.0 L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.7 0.7 0.7 0.7 0.0 L 21 1,941 2,015 -3.7% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 0.7 0.0 L 42 1,840 1,951 -5.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.7 0.0 L 42 1,840 1,951 -5.7% \$5.50 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 0.0 L 42 1,840 1,951 -5.7% \$5.50 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 0.0 L 42 1,840 1,951 -5.7% \$5.50 0.6 17.5 0.7 1.3 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6														0.0
L 1 2,652 2,933 -9.6% \$3.20 0.9 21.3 0.9 2.0 1.0 1.0 0.9 0.0 L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 1.7 0.8 0.9 0.9 0.0 L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 0.0 L 2 1,346 1,373 -2.0% \$2.97 1.0 17.1 0.7 2.1 1.0 0.8 0.9 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 0.0 L 164 3,615 3,481 3.9% \$3.60 0.8 24.2 1.0 1.7 0.8 0.8 0.8 L 50 2,124 2,194 -3.2% \$3.81 0.7														0.0
L 36 1,899 1,882 0.9% \$3.73 0.8 27.0 1.1 1.7 0.8 0.9 0.9 0.9 0.0 L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 0.0 0.0 L 2 1,346 1,373 -2.0% \$2.99 1.0 17.1 0.7 2.1 1.0 0.8 0.9 0.0 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 0.9 0.0 L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 0.0 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 0.8 0.8 0.8 0.8 0.8 0.5 0.1 1.6 0.5 0.2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 0.8 0.0 0.0 0.0 0.0 0.0	L	76			0.6%		0.9			1.8	0.9			0.0
L 39 1,229 1,158 6.2% \$2.97 1.0 15.1 0.6 2.3 1.1 0.9 0.9 0.0 L 2 1,346 1,373 -2.0% \$2.99 1.0 17.1 0.7 2.1 1.0 0.8 0.9 0.0 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 0.0 0.0 L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 0.0 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 0.8 0.8 0.8 0.8 0.8 0.8 0.8 0.8	L	1						21.3	0.9	2.0				0.0
L 2 1,346 1,373 -2.0% \$2.99 1.0 17.1 0.7 2.1 1.0 0.8 0.9 0.0 L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 0.0 L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 -0.1 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 0.8 0.0 L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.0 L 49 1,234 1,332 -7.3% \$3.61 0.7 2.0 0.9 1.0 0.8 0.2 L 59 1,186 1,170 1.3% \$4.18 0.7 1													* **	0.0
L 52 1,168 1,193 -2.1% \$2.87 1.0 13.3 0.5 2.2 1.1 0.9 0.9 L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.7 L 21 1,941 2,015 -3.7% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 L 63 886 917 -3.3% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.7 L 31 1,323 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 L 42 1,840 1,951 -5.7% \$5.25 0.5 21.7 0.9 1.1 0.5 0.7 0.6 0.0 L 42 1,840 1,951 -5.7% \$5.01 0.6 17.5 0.7 1.3 0.6 0.6 0.6 0.6 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 37 2,000 2,086 -4.1% \$4.83 0.6 16.5 0.7 1.2 0.6 0.6 0.6 0.6 0.6 L 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 L 185 1,357 1,397 -2.9% \$5.61 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 L 185 1,357 1,397 -2.9% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 0.0 0.1 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.5 0.6 0.1 184 125 100 24.8% \$11.83 0.2 12.5 0.5 0.8 0.4 0.3 0.4 0.3 0.4	L						1.0	15.1	0.6		1.1			0.0
L 11 3,408 3,733 -8.7% \$3.61 0.8 24.2 1.0 1.7 0.8 0.9 0.9 0.9 L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 0.8 0.8 0.8 L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 -0.2 L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.7 0.7 0.7 0.7 L 21 1,941 2,015 -3.7% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 0.7 0.0 L 63 886 917 -3.3% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.7 0.0 L 31 1,323 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 0.0 L 42 1,840 1,951 -5.7% \$5.25 0.5 21.7 0.9 1.1 0.5 0.7 0.6 0.6 0.6 0.0 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.6 0.0 L 37 2,000 2,086 -4.1% \$4.83 0.6 16.5 0.7 1.2 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.5 1,181 1,240 -4.8% \$4.87 0.6 14.6 0.6 1.3 0.6 0.6 0.6 0.6 0.6 0.6 0.0 L 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.5 0.6 0.6 0.6 0.6 0.6 0.0 L 185 1,181 1,240 -4.8% \$4.87 0.6 14.6 0.6 1.3 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6 0.6	L						1.0				1.0		0.9	0.0
L 164 3,615 3,481 3.9% \$3.60 0.8 22.7 0.9 1.7 0.8 0.8 0.8 L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 L 49 1,234 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 -0.2 L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.7 0.7 0.0 L 21 1,941 2,015 -3.7% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.0 L 63 886 917 -3.3% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.0 L 42 1,840 1,951 -5.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.6 0.0 L 42 1,840 1,951 -5.7% \$5.25 0.5 21.7 0.9 1.1 0.5 0.7 0.6 0.0 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 51 1,181 1,240 -4.8% \$4.87 0.6 14.6 0.6 1.3 0.6 0.6 0.6	L								0.5				* **	0.0
L 50 2,124 2,194 -3.2% \$3.81 0.7 22.9 0.9 1.5 0.7 0.8 0.8 0.8 0.8 L 49 1,234 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 -0.2 L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.7 0.7 0.7 0.0 0.0 0.0 0.0 0.0	L	11				\$3.61	0.8	24.2	1.0	1.7		0.9		-0.1
L 49 1,234 1,332 -7.3% \$3.83 0.7 15.6 0.6 2.0 0.9 1.0 0.8 -0.2 L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.7 0.7 0.0 L 21 1,941 2,015 -3.7% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 0.7 0.0 L 63 886 917 -3.3% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 0.0 L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.7 0.0 L 31 1,323 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 0.0 L 42 1,840 1,951 -5.7% \$5.25 0.5 21.7 0.9 1.1 0.5 0.7 0.6 0.6 0.6 0.0 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 37 2,000 2,086 -4.1% \$4.83 0.6 16.5 0.7 1.2 0.6 0.6 0.6 0.6 0.6 0.0 L 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 0.6 0.6 0.0 L 155 269 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 0.0 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.5 0.5 0.6 0.6 0.0 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.5 0.6 0.6 0.6 0.0 0.0 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.5 0.6 0.6 0.6 0.0 0.0 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.5 0.6 0.6 0.6 0.0 0.0 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.5 0.6 0.6 0.6 0.0 0.0 0.0 L 184 125 100 24.8% \$11.83 0.2 12.5 0.5 0.8 0.4 0.3 0.4 0.3 0.4 0.0	L	164	3,615	3,481	3.9%	\$3.60	0.8	22.7	0.9	1.7	0.8	0.8	0.8	0.0
L 59 1,186 1,170 1.3% \$4.18 0.7 19.4 0.8 1.5 0.7 0.7 0.7 0.7 0.7 L 21 1,941 2,015 -3.7% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 0.0 0.0 L 63 886 917 -3.3% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 0.0 0.0 L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.7 0.0 0.0 L 31 1,323 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.7 0.6 0.0 0.0 0.1 0.4 1,951 -5.7% \$5.25 0.5 21.7 0.9 1.1 0.5 0.7 0.6 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	L	50	2,124	2,194	-3.2%	\$3.81	0.7	22.9	0.9	1.5	0.7	0.8	0.8	0.0
L 21 1,941 2,015 -3.7% \$5.61 0.5 25.6 1.0 1.2 0.6 0.7 0.7 0.7 L 63 886 917 -3.3% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.0 0.0 L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.6 0.0 L 31 1,323 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.6 0.0 0.0 L 42 1,840 1,951 -5.7% \$5.25 0.5 21.7 0.9 1.1 0.5 0.7 0.6 0.0 0.0 L 60 1,349 1,485 -9.2% \$5.01 0.6 17.5 0.7 1.3 0.6 0.6 0.6 0.6 0.6 0.0 0.0 0.0 0.0 0.0	L	49	1,234	1,332	-7.3%	\$3.83	0.7	15.6	0.6	2.0	0.9	1.0	0.8	-0.2
L 63 886 917 -3.3% \$4.08 0.7 13.0 0.5 1.7 0.8 0.7 0.7 0.7 L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.6 0.0 L 31 1,323 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.6 0.0 L 42 1,840 1,951 -5.7% \$5.25 0.5 21.7 0.9 1.1 0.5 0.7 0.6 0.6 0.0 L 60 1,349 1,485 -9.2% \$5.01 0.6 17.5 0.7 1.3 0.6 0.6 0.6 0.6 0.6 0.0 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 37 2,000 2,086 -4.1% \$4.83 0.6 16.5 0.7 1.2 0.6 0.6 0.6 0.6 0.6 0.0 L 51 1,181 1,240 -4.8% \$4.87 0.6 14.6 0.6 1.3 0.6 0.6 0.6 0.6 0.0 L 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 0.6 0.6 0.0 L 155 269 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 0.0 0.0 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.5 0.5 0.6 0.6 0.0 0.0 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.5 0.6 0.6 0.0 0.0 0.0 L 184 125 100 24.8% \$11.83 0.2 12.5 0.5 0.8 0.4 0.3 0.4 0.3 0.4 0.0	L	59	1,186	1,170	1.3%	\$4.18	0.7	19.4	0.8	1.5	0.7	0.7	0.7	0.0
L 161 2,274 2,553 -10.9% \$4.03 0.7 16.0 0.7 1.4 0.6 0.7 0.7 0.6 0.0 1.31 1,323 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.6 0.0 1.4	L	21	1,941	2,015	-3.7%	\$5.61	0.5	25.6	1.0	1.2	0.6	0.7	0.7	0.0
L 31 1,323 1,345 -1.7% \$5.10 0.6 20.1 0.8 1.2 0.6 0.7 0.6 0.0 L 42 1,840 1,951 -5.7% \$5.25 0.5 21.7 0.9 1.1 0.5 0.7 0.6 0.0 L 60 1,349 1,485 -9.2% \$5.01 0.6 17.5 0.7 1.3 0.6 0.6 0.6 0.6 0.0 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 37 2,000 2,086 -4.1% \$4.83 0.6 16.5 0.7 1.2 0.6 0.6 0.6 0.6 0.6 0.0 L 51 1,181 1,240 -4.8% \$4.87 0.6 14.6 0.6 1.3 0.6 0.6 0.6 0.6 0.0 L 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 0.6 0.6 0.0 L 155 269 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 0.0 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.5 0.5 0.6 0.1 L 184 125 100 24.8% \$11.83 0.2 12.5 0.5 0.8 0.4 0.3 0.4 0.3	L	63	886	917	-3.3%	\$4.08	0.7	13.0	0.5	1.7	0.8	0.7	0.7	0.0
L 42 1,840 1,951 -5.7% \$5.25 0.5 21.7 0.9 1.1 0.5 0.7 0.6 0.0 L 60 1,349 1,485 -9.2% \$5.01 0.6 17.5 0.7 1.3 0.6 0.6 0.6 0.0 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 37 2,000 2,086 -4.1% \$4.83 0.6 16.5 0.7 1.2 0.6 0.6 0.6 0.6 0.0 L 51 1,181 1,240 -4.8% \$4.87 0.6 14.6 0.6 1.3 0.6 0.6 0.6 0.6 0.0 L 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 0.6 0.0 L 155 269 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 <td< td=""><td>L</td><td>161</td><td>2,274</td><td>2,553</td><td>-10.9%</td><td>\$4.03</td><td>0.7</td><td>16.0</td><td>0.7</td><td>1.4</td><td>0.6</td><td>0.7</td><td>0.7</td><td>0.0</td></td<>	L	161	2,274	2,553	-10.9%	\$4.03	0.7	16.0	0.7	1.4	0.6	0.7	0.7	0.0
L 60 1,349 1,485 -9.2% \$5.01 0.6 17.5 0.7 1.3 0.6 0.6 0.6 0.6 L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 37 2,000 2,086 -4.1% \$4.83 0.6 16.5 0.7 1.2 0.6 0.6 0.6 0.6 0.0 L 51 1,181 1,240 -4.8% \$4.87 0.6 14.6 0.6 1.3 0.6 0.6 0.6 0.6 0.0 L 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 0.6 0.0 L 155 269 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 0.0 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 <t< td=""><td>L</td><td>31</td><td>1,323</td><td>1,345</td><td>-1.7%</td><td>\$5.10</td><td>0.6</td><td>20.1</td><td>0.8</td><td>1.2</td><td>0.6</td><td>0.7</td><td>0.6</td><td>0.0</td></t<>	L	31	1,323	1,345	-1.7%	\$5.10	0.6	20.1	0.8	1.2	0.6	0.7	0.6	0.0
L 183 1,386 1,233 12.5% \$4.05 0.7 15.7 0.6 1.1 0.5 0.7 0.6 0.0 L 37 2,000 2,086 -4.1% \$4.83 0.6 16.5 0.7 1.2 0.6 0.6 0.6 0.6 0.6 0.0 L 51 1,181 1,240 -4.8% \$4.87 0.6 14.6 0.6 1.3 0.6 0.6 0.6 0.6 0.0 L 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6 0.6 0.6 0.0 L 155 269 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 0.6 0.0 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.5 0.6 0.1 L 184 125 100 24.8% \$11.83 0.2 12.5 0.5 0.8 0.4 0.3 0.4 0.3	L	42	1,840	1,951	-5.7%	\$5.25	0.5	21.7	0.9	1.1	0.5	0.7	0.6	0.0
L 37 2,000 2,086 -4.1% \$4.83 0.6 16.5 0.7 1.2 0.6 0.6 0.6 0.6 0.6 0.0 0.0 0.0 0.0 0.0	L	60	1,349	1,485	-9.2%	\$5.01	0.6	17.5	0.7	1.3	0.6	0.6	0.6	0.0
L 51 1,181 1,240 -4.8% \$4.87 0.6 14.6 0.6 1.3 0.6 0.6 0.6	L	183	1,386	1,233	12.5%	\$4.05	0.7	15.7	0.6	1.1	0.5	0.7	0.6	0.0
L 35 1,188 1,159 2.5% \$6.08 0.5 18.2 0.7 1.1 0.5 0.6	L	37	2,000	2,086	-4.1%	\$4.83	0.6	16.5	0.7	1.2	0.6	0.6	0.6	0.0
L 155 269 306 -12.2% \$5.01 0.6 12.2 0.5 1.3 0.6 0.6 0.6 L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5 0.6 0.6 L 184 125 100 24.8% \$11.83 0.2 12.5 0.5 0.8 0.4 0.3 0.4 0.3	L	51	1,181	1,240	-4.8%	\$4.87	0.6	14.6	0.6	1.3	0.6	0.6	0.6	0.0
L 185 1,357 1,397 -2.9% \$5.63 0.5 16.0 0.7 1.1 0.5 0.5	L	35	1,188	1,159	2.5%	\$6.08	0.5	18.2	0.7	1.1	0.5	0.6	0.6	0.0
L 184 125 100 24.8% \$11.83 0.2 12.5 0.5 0.8 0.4 0.3 0.4 0.0	L	155	269	306	-12.2%	\$5.01	0.6	12.2	0.5	1.3	0.6	0.6	0.6	0.0
·	L	185	1,357	1,397	-2.9%	\$5.63	0.5	16.0	0.7	1.1	0.5	0.5	0.6	0.1
L 8 480 510 -5.9% \$8.33 0.3 5.5 0.2 1.1 0.5 0.4 0.4 -0.1	L	184	125	100	24.8%	\$11.83	0.2	12.5	0.5	0.8	0.4	0.3	0.4	0.0
	L	8	480	510	-5.9%	\$8.33	0.3	5.5	0.2	1.1	0.5	0.4	0.4	-0.1



Site-specific Shuttles

Site-Specific Shuttles

Dallas Area Rapid Transit Service Standards Monitoring Report First Quarter FY 2008


LINE	Avg Weekday Pass 1Q08	Avg Weekday Pass 1Q07	% Change	Sub/ Pass	Index	Pass/ Trip	Index	Pass/ Rev Mile	Index	4Q07 Route Performance Index	1Q08 Route Performance Index	RPI Point Change
				\$3.45		13.00		2.00				
SS TIS	164	149	10.5%	\$0.68	5.1	3.2	0.2	1.1	0.6	-	2.0	-
SS MCE	136	134	1.3%	\$0.82	4.2	1.6	0.1	1.5	0.7	1.6	1.7	0.1
SS SMU	894	650	37.5%	\$1.35	2.6	11.0	0.8	2.8	1.4	1.5	1.6	0.1
SS UTSW	321	338	-5.0%	\$1.19	2.9	3.6	0.3	1.6	0.8	1.4	1.3	-0.1
SS TI	768	858	-10.6%	\$1.28	2.7	4.9	0.4	1.6	0.8	1.4	1.3	-0.1
SS DFW	489	506	-3.4%	\$1.40	2.5	6.1	0.5	0.7	0.3	1.4	1.1	-0.3
SS CCE	46	68	-32.5%	\$2.42	1.4	1.0	0.1	0.8	0.4	0.9	0.6	-0.2
SS PE	53	61	-13.4%	\$4.60	0.8	1.2	0.1	0.6	0.3	0.8	0.4	-0.4

DART-on-Call


DART-on-Call

LINE	Avg Weekday Pass 1Q08	Avg Weekday Pass 1Q07	% Change	Sub/ Pass \$4.50	Index	Pass/ Rev Hour 6.00	Index	4Q07 Service Performance Index	1Q08 Service Performance Index	SPI Point Change
D NCPoC	137	119	14.9%	\$6.32	0.7	6.14	1.0	0.7	0.9	0.1
D GH	53	50	7.1%	\$9.08	0.5	6.77	1.1	0.8	0.8	0.0
D RoC	63	78	-19.5%	\$11.04	0.4	6.49	1.1	0.7	0.7	0.1
D Rich	57	50	13.7%	\$9.44	0.5	5.94	1.0	0.6	0.7	0.1
D EPoC	85	83	2.0%	\$8.37	0.5	5.56	0.9	0.8	0.7	-0.1
D LoC	51	114	-55.4%	\$13.89	0.3	3.45	0.6	1.1	0.4	-0.6
D NDoC	40	40	0.1%	\$17.13	0.3	2.93	0.5	0.4	0.4	0.0
D LHoC	44	48	-8.3%	\$16.89	0.3	2.87	0.5	0.3	0.4	0.0
D FBoC	42	45	-6.1%	\$17.50	0.3	2.60	0.4	0.4	0.3	-0.1


























PLANNING & DEVELOPMENT DEPARTMENT First Quarter FY 2008 Quarterly Reports

P&D1	Highlights
P&D2	Capital Planning & Development
P&D2	Southeast Corridor Support
P&D3	Northwest Corridor (Dallas CBD to Carrollton) Support
P&D4	Northwest Corridor (NW HWY to Irving/DFW) FEIS
P&D5	Dallas CBD Alternatives Analysis/Draft EIS Statement
P&D6	Economic Development
P&D7	Mobility Programs Development
P&D7	I-30 Old Turnpike Managed/HOV Lanes Project
P&D8	Regional Comprehensive ITS Program for the Dallas/Fort Worth Region
P&D9	HOV Lanes Operation
P&D10	North Central (US 75) Concurrent HOV Lanes
P&D11	TRE at Belt Line Road Transit PASS Project
P&D12	SH 114 Freeway Widening Including Managed/HOV Lanes
P&D13	Service Planning & Scheduling
P&D13	Bus Corridor Concept Development
P&D14	Employer Service Program Development
P&D15	Public Announcement and Visual Message Board (PA/VMB) System
P&D16	Connection Protection
P&D17	Construction and Installation of Standard Shelters
P&D18	Vanpool Program
P&D19	Customer Response Team (CRT)
P&D20	Five-Year Action Plan
P&D21	Five-Year Action Plan Score Card
P&D22	Service Reviews

Planning and Development Department

The scope of work of the Planning and Development Department includes the following responsibilities and functions:

The department directs a broad range of planning and development activities from ongoing refinement of DART's current bus system to conceptualizing future services and projects and advancing them through various levels of development. Specific functions include short range bus service planning and scheduling, long range system planning, and capital planning for rail and bus passenger facilities. Planning and Development is also responsible for planning and project definition of rail and bus passenger facilities from environmental impact analysis through preliminary engineering and for planning, design, development, and operation of the High Occupancy Vehicle (HOV) lane system. Finally, the Department is responsible for providing planning support by encouraging and promoting transit-oriented development surrounding or adjacent to DART properties.

Highlights This Quarter

- Northwest Corridor (Dallas CBD to Carrollton) activities during 1Q8 included: four (4) public meetings to update public on project development and construction and the Texas Historical Commission's finding of no effect for the Downtown Carrollton archaeological survey.
- Staff is working with all affected member cities within the Northwest/Southeast Corridor to assist with expediting zoning requests, zoning changes, abandonments, eminent domain and street closures. Special Use Permits were approved for all three Carrollton Stations in November 2007.
- The Northwest Corridor (NW Hwy. to Irving/DFW) DEIS was approved for publication by both FTA and FAA.
- Data collection was completed for the Alternatives Screening Process regarding the Dallas CBD Alternatives Analysis/DEIS. Meetings were held with the Technical, Community and Policy Advisory Committees.
- The four DART operated HOV lanes carried approximately 114,500 weekday daily commuters. On-time opening performance for the East R.L. Thornton HOV lane was 99.9% during the last quarter.
- The I-30 East extension and the US75 HOV lane opened to traffic in December 2007.
- TxDOT and FHWA in Austin have approved construction plans for letting on the SH 114 Freeway Widening project. Letting is scheduled for September 2008.
- UTD began Route 883, which connects UTD Campus with Bush Station, on January 4, 2008.
- Funding was approved to install a Public Announcement and Visual Board System (PA/VMB) at all CBD-Starter System rail stations. The PA/VMB system would be used for service disruptions, safety and security messages and emergency preparedness information.
- Four (4) new vanpools were introduced during 1Q8, with a new total of 110 in operation.
- Agency-wide Customer Response Team (CRT) procedures were developed and finalized and teams identified for all rail stations and transit centers.



Strategic Plan Consideration

C2.3 Open/Integrate new transit service.

Description

The Transit System Plan (Phase II) identifies a transit corridor extending from the CBD through Deep Ellum near Baylor Hospital, by South Dallas, Fair Park and to Pleasant Grove. The committed MLK and Lake June Transit Centers are both located in the vicinity of DART rail right-of-way, thus enhancing the opportunity to implement rail transit from the Dallas CBD to Buckner Blvd.

FTA issued the Notice of Intent (NOI) to prepare an Environmental Impact Statement (EIS) in November 2000. DART received FTA approval to enter into Preliminary Engineering (PE) in July 2001. Draft EIS was published in February 2002. Final EIS was published in October 2004. FTA issued a Record of Decision (ROD) on February 5, 2004. Received approval from FTA to enter Final Design on June 6, 2005. Project Management completed Final Design in 2006 and initiated construction in September 2006.

Planning staff continues to support the Southeast Corridor project through construction.

Accomplishment

- 1stQ8 activities:
 - o DART prepared a DRAFT Section 4(f) Statement for Previously Unidentified Section 4(f) Use of parkland
- 3rdO07 activities:
 - o Goodyear Building owner initiated approved sound proofing construction.

Issues

• Final sign-off of Goodyear Building. Soundproofing only outstanding SHPO issue. Section 4(f) Use to be finalized after City holds public hearing.

Schedule

- Sept. 2009: Fair Park
- Dec. 2010: Remainder of SE to Buckner

Project Manager(s)

John Hoppie



Northwest Corridor Support (Dallas CBD to Carrollton)

Capital Planning and **Development**

Strategic Plan Consideration

C2.3 Open/Integrate new transit services.

Description

Planning staff continues to support Project Management in project refinement activities to support construction. Efforts include service plan amendments, environmental studies and coordination with local governments and other entities. Specific projects include: Coordination with Parkland and Southwestern Medical District; coordination with City of Dallas, Williamson Printing and Love Field West community; coordination with FAA; and impacts associated with potential DCTA commuter rail service.

Accomplishments

- October/November 2007: Held a series of four public meetings to update public on project development and construction.
- November 27, 2007: Submitted third report to Texas Historical Commission (THC) to address THC comments for Downtown Carrollton Station archaeological survey.
- December 17, 2007: Received THC finding of no effect for Downtown Carrollton archaeological survey, thus completing THC coordination for this item.

Issues

- Requested by Parkland to postpone portion of Parkland Boulevard construction indefinitely. DART to propose maintaining road for bus and pedestrian access.
- Timely review of FTA and FAA of NW-2 Environmental Study and action by FAA to provide necessary real estate to DART. This action is awaiting formal request by City to FAA to release airport property expected in January 2008.

Schedule

• Provide ongoing support during final design and construction.

Project Manager(s)

Kay Shelton



Northwest Corridor FEIS (NW HWY to Irving/DFW)

Capital Planning and **Development**

Strategic Plan Consideration

C2.3 Open/Integrate new transit services.

Description

The Northwest Corridor MIS was completed in February 2000. In November 2002, DART began to reevaluate the identified alignment because of newly identified airport access options and changing conditions within the corridor. A new southern alignment emerged from this analysis. In January 2005, upon consultation with airport staff, FAA, and FTA a decision was made to phase the project with Phase I extending to Beltline Road. Since the alignment will utilize airport property a Federal EIS is required. FAA requested an Airspace Study, which was completed in June 2007. In April 2007, the 10% design was handed off to Project Management.

Accomplishments

- DEIS finalized and sent to printer
- DEIS approved for publication by both FTA and FAA
- Made necessary change to document for submittal in early December.
- November 11, 2007: Conference call with FTA mapped out strategy for timely completion of DEIS
- October 17, 2007: FTA provides comments on DEIS; requests significant changes
- October 1, 2007: FAA approved revised DEIS for signature and distribution

Issues

- Cost of project drawing scrutiny
- FAA requested an Airspace Study, which delayed the DEIS

Schedule

- January 25, 2008: Notice of Availability
- February 28, 2008: Public Hearing
- March 11, 2008: Public comment period ends
- Jan. 2008: Print/Distribute DEIS
- March 2008: Complete PE/FEIS

Project Manager(s)

John Hoppie



Dallas CBD Alternatives Analysis/ DEIS Statement

Capital Planning and **Development**

Strategic Plan Consideration

C2.3 Open/Integrate new transit services.

Description

An Alternatives Analysis (AA) and Draft Environmental Impact Statement (DEIS) will be conducted to address some major transit issues centered around the Dallas Central Business District (CBD), including: (1) LRT system capacity through the CBD, (2) LRT system operational flexibility and efficiency through the CBD, (3) transit access between the LRT mainlines and adjacent un-served activity centers, and (4) Circulation between those activity centers and within the CBD. Transportation modes to be considered and coordinated with include: commuter rail, light rail, modern streetcar, HOV lanes, bus service, single occupant vehicle (SOV) travel, as well as walking and bicycling. The effort will follow the traditional transportation planning process, and adhere to requirements of the National Environmental Policy Act (NEPA). The Public Involvement effort will include a series of public meetings, accommodate four (4) advisory committees, and include the development of a study website, newsletters and information kiosk/ headquarters within the Study Area. The Dallas CBD AA/Draft EIS Statement is scheduled for completion during 2008.

Accomplishments

- Held the third round of meetings of the Technical Advisory Committee, the second meeting of the Community Advisory Committee, and the first meeting of the Policy Advisory Committee.
- Completed data collection for the Alternatives Screening Process
- Developed potential alignments and cross-sections for area near Gables Development and the Dallas Aquarium
- Made second presentation to the City of Dallas Transportation and Environment Committee.

Issues

• None

Schedule

- Fall 2007: Alternatives Development and Assessment
- Winter 2008: Alternatives Evaluation and Preliminary DEIS.
- Spring 2008: Draft EIS & LPA.
- Summer 2008: Public Hearing and Refined LPA
- Fall 2008: LPA report submitted to FTA.

Project Manager(s)

Ernie Martinez



Economic Development

Capital Planning and Development

Strategic Plan Consideration

S1.5 Identify and develop strategic partnerships.

S1.6 Advocate transit-oriented development.

S1.9 Pursue joint development opportunities.

Description

The DART Mission statement specifies that the implementation of the Service Plan should "stimulate economic development."

Accomplishments

- Staff is working with all affected member cities within the Northwest/Southeast Corridor to assist with expediting zoning requests, zoning changes, abandonments, eminent domain and street closures. Special Use Permits were approved for all three Carrollton Stations on November 6, 2007.
- Staff is working with the City of Dallas and their selected master developer, Cherokee/PB Placemaking regarding identification and development around transit stations.
- Stainback Public Private Real Estate group has been added to the GPC contract as the real estate/financial advisor to DART TOD staff.

Issues

- Finalizing the TOD Policy and Procedures.
- Developing procedures for identification sites, and solicitation of development proposals for TOD at DART facilities.
- Initiating an update of DART's TOD Development packets.
- Initiating a revision of DART's draft TOD Development Guidelines.
- Staff is finalizing NCTCOG sustainable development grant agreements with Harvest Partners and Valencia for a pedestrian overpass at Park Lane and hike and bike trails at Walnut Hill Stations respectively.

Schedule

- January 22: TOD Committee Briefings
- 1stQ08: Finalize MOU with Inland America for Mockingbird Station TOD, initiate negotiations of Development Agreement with Inland America..
- February 1-2: Rail-Volution National Steering Committee meeting, San Francisco
- May 7-9: Urban Land Institute (ULI) National Spring Conference, Dallas
- Oct. 26-29: Rail-Volution National Conference San Francisco.

Project Manager(s)

Jack Wierzenski



I-30 Old Turnpike Managed/HOV Lanes Project

Mobility Programs Development

Strategic Plan Consideration

C2.3 Open/Integrate new transit services.

Description

The I-30 W. Managed/ HOV Tom Landry Freeway (Old Turnpike) project includes development of the first Managed/HOV Lane project in Dallas. The Managed/HOV lanes facility will be designed in the median of I-30 starting from the Dallas/Tarrant County line to downtown Dallas. This facility will operate 20-hours a day.

Phase I design includes two reversible lanes from TCL to Mountain Creek and a single reversible lane to Chalk Hill. During the afternoon peak, the single lane will extend from Chalk Hill to Sylvan. The first phase will open in two sections: the first section from TCL to Loop 12 opened July 31, 2007, and the remaining section of phase I will open in 2008. Interim Phase II includes construction of tolling plaza and scheduled for completion July 2009.

Accomplishments

- 1stQ08: Work continues on the remaining segment of Phase I, scheduled to open in 2008.
- 4thQ07: The first 6-mile segment of Phase I was opened in July 2007.
- April 2007: Phase II design initiated in April 2007.

Issues

- The region stakeholders have requested no sorting of HOV/SOV vehicles on the main lanes.
- Existing toll tag limitation that will not allow to turn-on and off by drivers.
- Potential funding delay for I-30 Trinity River (Signature) bridge (designed and constructed by others).
- TxDOT is reviewing the structural report for shifting center support for three bridges to allow two lanes Managed HOV into downtown.

Schedule

- 2008: Complete remaining segment of Phase I construction of the Managed/HOV lane facility on I-30.
- 2009: Completion of phase II

Project Manager(s)

Koorosh Olyai/Mahesh Kuimil



Regional Comprehensive ITS Program for the Dallas/Fort Worth Region

Mobility Programs Development

Strategic Plan Consideration

C4.2 Integrate information technology systems

Description

A *Memorandum of Understanding* to develop a Regional Comprehensive ITS Program was executed (1998) to kick-off the Regional Comprehensive ITS Program for the Dallas/Fort Worth Region. This program will include the planning, design, construction, implementation and operation of real time traveler and transportation system information, from which partners are able to share and provide transit with traffic information. This needed exchange will aid the region in dealing with major incidents. This project will comprise of two phases: Video and Data Regional ITS Project, Software, and Data Warehouse Project.

An Executive Committee will provide direction and oversight in the development of this program; a Steering Committee will develop the program; and, three task forces were formed to advance the program.

Accomplishments

- 1stQ08: The RDVCS standard committee met in December 2007; the group is still working toward optional formats of video to test in a controlled environment. Data warehouse design was completed in December.
- 3rdQ07: A Regional Data Video Communication System (RDVCS) standard committee was formed to evaluate video exchange MPEG (Moving Picture Experts Group) 4 standard and create step process for regional video sharing needs.
- 2ndQ07: Data warehouse design is in progress.
- 2ndQ07: The region has evaluated various design approaches for the center-to-center communication network.
- 1stQ07: NCTCOG funding became available for implementation of center-to-center communication network.
- 4thQ06: Completed high-level design for regional network.
- 1stQ06: Completed the Regional Data and Communication Agencies Assessment Summary.
- (2005) Completed the review of the Regional Data and Video Communication System agencies assessment summary report.
- (2005): High-level design for the Dallas/Fort Worth Center-to-Center Communication network has begun.
- (2005): Completed Regional ITS Architecture.
- (2003): High-level video and data design requirements has begun and an interlocal agreement was initiated for funding of



Regional Comprehensive ITS Program for the Dallas/Fort Worth Region

Mobility Programs Development

- the design work. A contract has been issued to SWRI to start the high-level design work.
- (2002): Final Concept of Operation and System Specification was completed for data exchange for Dallas/Ft. Worth Centerto-Center communications network.
- (2002): The Data and Software/Video Task Forces have completed the system requirements for each agency's needs.
- (2002): The Region was instrumental in defining the State data elements and requirements in order to develop the status and command/control interface control documents (version 3.0) using national standards for exchange of information among the agencies.
- (2002): A consultant, *Southwest Research Institute* (*S.W.R.I.*) was secured to finalize the Regional System requirements.
- (2001): The Data Deployment Task Force for Centers, Software/Video Task Force for Centers, and Interagency Agreements Task Force were formed.
- (2001): The *Communications Analysis and recommendation Report* was approved by the Executive Committee.

Issues

None

Schedule

• Feb. 2008: NCTCOG will have the center-to-center plug-in and data installed to the data warehouse.

Project Manager(s) Koorosh Olyai



Strategic Plan Consideration

C1.1 Improve on-time performance C1.4 Provide friendly courteous service

Description

HOV lane system is DART's most cost efficient service with \$0.19 subsidy per passenger and carrying about 38% of the total DART system ridership.

I-30, I-35E, I-635 and I-35E/US 67 HOV lanes carried over 37.5 million commuters during FY 07.

DART currently operates 39 miles of HOV Transitways along I-30 East, I-35E, I-635, I-35E/US 67, and I-30 West freeways. The HOV lane on I-30 East is a Contraflow lane which is created by borrowing the inside lane of the non-peak direction and assigned to peak direction of travel. The HOV lanes on Stemmons and LBJ are buffer separated concurrent flow lanes, constructed using the inside shoulders of the freeways. The HOV lanes on I-35E/US 67 are a combination of concurrent flow and reversible sections. The HOV lanes on I-30 West is a two-lane reversible facility.

Another 44 miles of HOV lanes are scheduled to open in FY 08.

Accomplishments

The following is HOV ridership information for Dec. 2007:

- The five DART operated HOV lanes carried approximately 114,500 weekday daily commuters.
- The HOV lanes along I-635, I-35E, I-30 East, I-35E/US 67, and I-30 West carried 41,370, 26,770, 17,240, 26,350, and 2,800 weekday passengers respectively.
- HOV users saved 6.4 minutes, 13.2 minutes, 8.8 minutes, and 12.3 minutes on East R.L. Thornton, Stemmons, LBJ, and South R.L. Thornton/Marvin D. Love HOV lanes respectively, on the round trip commute.
- On-time opening performance for the East R. L. Thornton HOV lane was 99.9% during the last quarter.
- A six-mile segment of Phase I of the I-30 West HOV lane opened to traffic in July 2007; the remainder of Phase I will open in 2008.
- The I-30 East extension and the US 75 HOV lane opened to traffic in December 2007. The I-635 East extension is scheduled to open in Jan. 2008.

Issues Additional public education and marketing efforts are necessary.



HOV Lanes Operation

Mobility Programs Development

Schedule Ongoing.

Project Manager(s) Mahesh Kuimil



North Central (US 75) Concurrent HOV Lanes

Mobility Programs Development

Strategic Plan Consideration

C2.3 Open/Integrate new transit services

Description

Development of a concurrent flow HOV lane facility is underway in the median of US 75, north of LBJ freeway to north of Parker Road in Plano. The 24-hour two-lane facility will serve both northbound and southbound commuters. The facility will be connected to the existing and later, future HOV lanes on LBJ freeway, west of US 75, via a direct connector ramp through the reconstructed US 75/I-635 Interchange. Potential access/egress locations have been identified at Park Blvd. Previously, design of a reversible HOV lane was being advanced along this corridor. This project has been replaced with the concurrent flow facility.

Accomplishments

- 4thQ07: Construction was completed and the HOV lane facility on US 75 was opened to traffic in December 2007.
- 3rdQ06: Project has been let.
- The T-ramp from TI Boulevard to the LBJ HOV opened to traffic last month as part of the High Five construction.
- The issue regarding a system of physical barriers to separate HOV lane users from main lane traffic has been resolved.
 Delineator posts will be used for this purpose.

Issues

- The NCTCOG's Mobility Plan identifies the need for two lanes inbound and one lane outbound in the morning and the reverse for the afternoon operating periods.
- An MIS is needed to address the additional HOV needs within the corridor.
- Access/egress locations at Campbell Road have been eliminated due to operational concerns.

Schedule

- Dec. 2007: Completed construction of the HOV lane facility on US 75.
- Dec. 2007: Completed ramp connections from US 75 HOV lane to I-635 HOV lane.

Project Manager(s)

Mahesh Kuimil



TRE at Belt Line Road Transit PASS Project

Mobility Programs Development

Strategic Plan Consideration

C1 Improve Quality

C2 Improve/Add Services

C3 Improve efficiency

S1 Build Relationships with Stakeholders

Description

The project involves the grade separation of the Trinity Railway Express (TRE) over the intersections of Belt Line Road, Briery Road, and Story Road; and replacement bridges over Dry Branch Creek and West Irving Creek. The TRE tracks will be elevated and double tracked from Gilbert to Rogers Road, for a length of 2 1/4 miles. The portions of Belt Line Road, Briery Road and Story Road within the vicinity of the TRE Line and Rock Island Road will be reconstructed as part of this project. The project also includes an 8,236-foot long bridge and a 1,000-foot long retaining wall that is 33 feet wide carrying Class 4 double track. The tracks are 15 ft. apart between MP 631.80 and MP 633.36. The improvements are in the City of Irving (COI) and the project involves construction of bridges, tracks, paving, drainage, signing, striping, illumination, signalization and aesthetic features. Additional ROW was acquired by the COI. Total estimated cost including ROW, engineering, and construction is approximately \$70 million. In addition, COI has committed \$5 million for aesthetics as part of Quiet Zone.

The Regional Transportation Council of the North Central Texas Council of Governments approved this project for funding under the Strategic Programming Initiative. Funding sources (FY 2006) for this project include FTA, TxDOT, City of Irving, and DART (\$42M).

Accomplishments:

- Dec. 2007: Construction activities are ongoing. Contractor completed the drilled shafts on Abutment No.1 and Abutment No.123. Contractor is forming the abutment cap on abutment No. 1.
- Nov. 2007: Construction activities are ongoing. Mobilization, field office and utility relocation works is 30% complete. 15% of temporary embankment walls are being placed.
- Oct. 2007: Contractor has begun excavation of permanent retaining wall footing at East abutment. Erosion Controls and Construction Entrances have been installed. Clearing and grubbing is complete. Storm Line "F" and "G" has been completed. MCI has completed relocation of their fiber optic lines. TXU has agreed to move their lines as soon as possible.
- Sept. 2007: The Notice-To-Proceed was issued on September 18, 2007 for contract duration of 1,095 Calendar Days.
- Aug. 2007: The construction contract was signed with McCarthy Construction Co. for the Civil/Structural project last



TRE at Belt Line Road Transit PASS Project

Mobility Programs Development

- month. The pre-construction kickoff meeting is scheduled for September 10, 2007.
- July 2007: DART Board approved construction contracts for this project on July 10, 2007 contingent upon availability of funds from the City and NCTCOG.
- June 2007: The Project Management Committee unanimously approved contracts for construction of the TRE Belt Line Grade Separation Project on June 26, 2007. The financial plan was amended to fund additional costs for the TRE Belt Line Grade Separation Project.

Issues

- A new funding strategy was agreed upon by NCTCOG, Irving, and DART for additional funds needed for project cost overrun.
 NCTCOG staff presented this item to the STTC on August 24, 2007 meeting and the funding recommendation (\$13M Local and \$15M Federal) was approved by the RTC at the September 13, 2007 meeting.
- The franchise utilities status as of June 2007:
 - o Atmos Gas lines completed
 - o TXU electric ongoing
 - o MCI ongoing
 - o Verizon field work ongoing
 - o AT&T completed

Schedule

- 2/23/07: Issue Solicitation
- 3/7/07: Pre-bid Conference
- 3/26/07: Bid Due Date/Bid Opening
- 8/10/07: Bid Acceptance Period (120 Days)
- 7/10/07: Board approval
- 8/13/07: Notice of Award
- 9/18/07: Notice to Proceed (NTP)
- October 2007: Begin construction.
- December 2010: Project completion.

Project Manager(s) Ali Rabiee



SH 114 Freeway Widening Including Managed/HOV Lanes

Mobility Programs Development

Strategic Plan Consideration

C2.3 Open/Integrate new transit services

Description

The SH 114 project is comprised of two segments: The section between SH 183 and Loop 12 will be widened from 4 to 6 general purpose lanes (3 in each direction) and have four Managed HOV lanes added within the median. The section from Loop 12 to SH 121/County Line will be widened from four lanes to eight lanes with an addition of four Managed HOV lanes. Project limits are from SH 183 to SH 121/Tarrant County line for a total length of 13 miles. Total estimated cost is \$750M.

The corridor is expected to include two Park and Ride lots, located at or near International Parkway and Spur 348. Access and egress will be provided by using slip-ramps and wishbone ramps.

Accomplishments

- Oct.–Dec. 2007: TxDOT and FHWA in Austin have approved Construction plans for letting and mylars were sent to Austin for procurement purposes. Letting is scheduled for September 2008 based on the new funding strategy by DART/TxDOT/NCTCOG.
- July-Sept. 2007: 100% PS&E package was delivered to TxDOT for review and final processing.
- April June 2007: The Final PS&E package is in Austin awaiting Final Environmental Clearance (FONSI) and Letter of Authorization to begin letting process.
- Jan.-March 2007: Revised schematics for reconstruction of SH 114 from SH 183 to Tarrant County line including 4 concurrent Managed HOV lanes are being submitted to FHWA/TxDOT with updated environmental document this month. Final PS&E package for reconstruction of the Loop 12/SH 114 Interchange (early project) to accommodate LRT under Loop 12 and along SH 114 in support of the future LRT extension to DFW Airport is due to TxDOT in Austin this month. An ILA with TxDOT for funding DART share of LRT and Managed HOV lanes in amount of \$46.3M will be considered by the DART Board next month. Project limits are from Texas Stadium to west of the BNSF RR including LRT station at Tom Braniff Drive. Estimated cost of the 40-month construction project is \$160M.
- Oct.–Dec. 2006: Design schematics for *reconstruction of SH 114* were approved in June 2006. Draft ILA/AFA has been prepared for review and approval.



SH 114 Freeway Widening Including Managed/HOV Lanes

Mobility Programs Development

Issues • None

Schedule • Spring 2008: Formal public hearing anticipated in advance of EA approval.

• Summer 2008: Final environmental clearance (FONSI).

• FY 05-07: PS&E for Loop 12/SH 114 Interchange for early LRT project implementation.

• FY 08-2010: Construction phase for Loop 12/SH 114 Interchange for early LRT project implementation.

• FY 07-10: PE/PS&E for remainder of SH 114 corridor.

• FY 09-11: Utilities relocation/coordination and R-O-W.

• FY 12-15: Construction phase, pending funding availability.

Project Manager(s) Ali Rabiee



Bus Corridor Concept Development

Service Planning and **Scheduling**

Strategic Plan Consideration

C1 Improve quality.

C2 Improve/add services.

C3 Improve efficiency.

Description

The Five Year Action Plan included a strategy of identifying principle bus corridors and targeting improvements in bus travel times, frequency, passenger amenities and security to achieve a service level similar to that provided by light rail, but without the grade separated right-of-way.

The 1998-2002 and 2002-2006 Five Year Plans identify potential bus corridors: Harry Hines. Malcolm X, and Ferguson Road. The Northwest Corridor MIS planned light rail within the Harry Hines corridor, removing it from consideration as a bus corridor.

Accomplishments

- 1stQ08: No activity during this quarter.
- 4thQ07: Staff continued work on final scope for consultant study.
- 2ndQ07: Staff developed timetables for project implementation and identified work items for consultant.
- 1stQ07: Board adopted the 2030 TSP, which included final corridor recommendations.
- 4thQ06: no activity during this quarter.
- 3rdQ06: System Planning staff presented final corridors to Board for consideration.
- 2ndQ06: Working with System Planning to identify potential corridors; finalizing plans for consultant to visit DART and review plans and projects.
- 1stQ06: Prepared documents for BRT consultant; completed data review.

Issues

- Integration of DART's bus corridor development concepts with City of Dallas corridor overlay zoning concepts.
- Incorporation of bus corridors in the 2030 Transit System Plan.

Schedule

• FY 2008: Commence consultant study; receive final recommendations from consultant.

Project Manager(s)

Steven Biba



Employer Service Program Development

Service Planning and **Scheduling**

Strategic Plan Consideration

C1 Improve service quality and effectiveness.

C2 Improve service efficiency.

C3 Increase ridership by opening new services.

Description

The Employer Services Program incorporates services targeted at employers: Employer Shuttles (E-Shuttles), Site Specific Shuttles, Airport and other services in which DART partners with employers to provide innovative transit connections between the DART system and potential trip generators. The first E-Shuttle (Campbell Centre E-Shuttle) was implemented February 1, 2000, a second was started on July 24, 2002. Site-specific shuttle or employer shuttle services are currently operating at D/FW Airport, The UTSW Medical Center, Texas Medical City, North Park Mall, Texas Instruments, SMU, Campbell Center, City of Richardson Telecom Shuttle and McKinney Avenue Streetcar and UTD.

Accomplishments

- 1stQ08: UTD began Route 883 on January 4, 2008. Service connects UTD Campus with Bush Station.
- Staff is fielding calls in regard to shuttle service for various locations throughout service area. There is current interest for service due to higher gasoline costs.
- 1stQ08: Staff continues to meet with real estate managers in the US 75 corridor to explore options to expand the 702 and Campbell Center e-shuttle.
- Staff met with Baylor and is exploring possible site-specific connection from Pearl to Baylor.
- 1stQ08: Staff continued to work with the City of Richardson to provide site-specific shuttle coverage to the Galatyn area after new owners of the Galatyn/Palisades Shuttle declined to continue the operation.
- Working with SMU for a new agreement and expanded service because of tremendous ridership demands.

Issues

- Fuel costs remain high and create more interest in these types of programs
- Budget constraints
- Economy is slowing.
- Building sales new management of current e-shuttle operations is not receptive to continuing service.
- New job creation is with smaller service companies where interest in this program is not significant.
- Many new employment opportunities are beyond DART service area boundaries.



Employer Service Program Development

Service Planning and Scheduling

Schedule • Ongoing

Project Manager(s) John Quinn



Public Announcement and Visual Message Board System (PA/VMB)

Service Planning and **Scheduling**

Strategic Plan Consideration

C1 Improve quality of service.

C2 Improve efficiency of service.

Description

A Public Announcement and Visual Message Board (PA/VMB) system was installed during 2001-2003 at all Phase I light rail stations (Park Lane to Parker on the Red Line and Mockingbird to Downtown Garland on the Blue Line). PA/VMBs are used to announce service disruptions, safety and security messages and emergency preparedness information.

Thirty percent (30%) of DART's light rail riders board and alight at a station located within the CBD (part of the starter system). Therefore, in an effort to expand and enhance the capability to communicate with riders, a PA/VMB system will be installed during 2008-2010 at all CBD starter system stations--Pearl, St. Paul, Akard and the West End.

Accomplishments

- October 2007 November 2007: Developed timeline, and identified stakeholders and outside sources.
- October 2007: Funding was approved to install PA/VMB at all CBD-Starter System stations.
- August 2007 September 2007: A capital request was submitted for the PA/VMB project.

Issues

• None

Schedule

• 2008-2010: Installation of PA/VMB system for Downtown Dallas light rail stations.

Project Manager

Jennifer Jones



Connection Protection

Service Planning and Scheduling

Strategic Plan Consideration

C1 Improve quality of service.

C2 Improve efficiency of service.

Description

Bus operations have raised a concern that it is difficult to determine whether a train has pulled into an aerial station. This has caused operators to pull out from their bay prior to the arrival of customers making rail/bus connections. Rail Planning and Operations Technology have developed a notification device to address operations concerns. The notification device notifies operations when a train is approaching the station. Specifically, as trains approach the station, the notification device will trigger a light to come on in the bus bay area. The flashing light will let operations know that a train is approaching the station.

The 6-month pilot test at Arapaho Station was completed in November 2006. The follow-up evaluation recommended a second pilot test using an alternative technology. Rail Planning has issued a work order for Stantec to implement a 3-month pilot at Arapaho Station using a different technology.

Accomplishments

- Nov. 2007: Second pilot timeline completed and approved.
- Nov. 2007: Station assessment analysis completed and approved.
- Oct. 2007: Second pilot project was kicked off and timeline completed.
- Sept. 2007: Work order for second pilot issued to Stantec.
- Aug. 2007: Work order for second pilot approved by Planning.
- June July: An outside source has been identified to develop the technology for the second pilot.
- May June 2007: Scope of work for second pilot approved.

Issues

- A different technology was recommended per the evaluation; therefore, a second pilot will be conducted.
- Train notification lights will be installed in the Arapaho Station Bus Bay area. Current site plan shows no AC power outlets are present to activate the notification lights. The pilot cannot be conducted at the station until the AC power outlets have been installed.

Schedule

- September 2007 January 2008: Develop new technology alternatives
- Feb. 2008: Complete technology recommendations for second pilot.
- Mar. 2008: Review and approve technology to be used in



Connection Protection

Service Planning and Scheduling

second pilot.

• April 2008: Build protype.

Project Manager

Jennifer Jones



Construction & Installation of Standard Shelters

Service Planning and **Scheduling**

Strategic Plan Consideration

C1.2 Provide clean, safe, secure environment.

C2.6 Add needed passenger amenities/facilities.

Description

The Standard DART Bus Shelter program is intended to provide additional amenities and a cleaner, safer, more comfortable place to wait, where daily boarding activity is greater than 50 passengers or where a sensitive use is present.

A new shelter contract was signed with NEC and Notice to Proceed issued in May 2003. The FY 08 program is in progress.

Accomplishments

- Addressed issues in maintenance slippage through bi-monthly summit meeting. Maintenance contract being renegotiated.
- Developed bi-monthly summit meeting to improve efficiency in communication between Facilities Planning and Facilities Maintenance.
- December 2007: Prepared new installation contract, recommendations for Board approval.
- Installed 9 new shelter equivalents.
- Completed solicitation of 80 i-Stops, which are now ready for installation.

Issues

- Crime prevention issues being addressed through environmental design such as lighting.
- An opportunity exists for improved system efficiency if Paratransit would get more Paratransit passengers into fixed route service.
- Continued outside pressure to remove and relocate bus stops, benches, and shelters, which may increase costs and could negatively affect ridership.
- Solar lighting has been added to all new shelters.

Schedule

- February 2008: Notice of award of new federalized contract.
- FY 2008: Begin installation of shelters under federalized contract.

Project Manager(s)

Rob Parks/Ruth Cooper



Vanpool Program

Service Planning and **Scheduling**

Strategic Plan Consideration

C1 Improve service quality and effectiveness.

C2 Improve service efficiency.

C3 Increase ridership by opening new services.

Description

Ongoing support will be provided for DART's vanpool program. The Vanpool program is designed to mitigate traffic congestion by providing 7, 8, 12, 14 and 15 passenger commuter vans. DART will continue to benchmark best practices for a successful program.

Accomplishments

- 1stQ08: Four (4) new vanpools were introduced during Q1, with a new total of 110.
- 4thQ07: A new Project Manager (Dan Dickerson) was hired to oversee vanpool operations.
- 4thQ07: 12 new vanpools were introduced during Q4, with a new total of 106.
- 3rdQ07: Vanpool program pricing changes took effect in May. DART staff met with vanpool captains to discuss new rate structure and progress of program. 6 new vanpools were introduced during Q3, with a new total of 94 in operation.
- 2ndQ07: Negotiated vanpool program funding changes with NCTCOG that will allow for a reduction in user rates starting in Q3.
- 1stQ07 Vanpool came within 1 vanpool of our targeted 90

Issues

- Teaming with North Texas Clean Air Coalition in Community Outreach projects.
- NCTCOG announced a funding delay in procuring a Regional Rideshare Matching database (pending).
- A funding agreement has been established with NCTCOG into FY08. This will allow the fleet to expand to as many as 145 vans.
- Increased fuel costs continue to create a stronger market for Rideshare services.

Schedule

- In development of a "Vanpool Workshop" for new employers. Slated for Mar/Apr '08.
- Continue promotion of new pricing; add new vanpools to operating fleet.
- Continue development of longer-term pricing and marketing strategies.
- Conduct best practices benchmarking activities to measure benefits, incentives and program structure of other vanpool



Vanpool Program

Service Planning and Scheduling

program providers

• Identify overall budget savings to add more vans to service levels in an effort to address the demand for vans.

Project Manager(s) Rob Smith/ Dan Dickerson



Customer Response Team (CRT)

Service Planning and Scheduling

Strategic Plan Consideration

C1 Improve quality of service.

C2 Improve efficiency of service.

Description

LRT service disruptions can occur as a result of track blockage, construction, track maintenance or any other event that may disrupt rail services. The Customer Response Team (CRT) will be deployed to impacted downtown Dallas stations when an LRT service disruption occurs. CRT provides bus bridge, rail service delay and rail bridge information to customers. CRT is composed of staff from Community Affairs, Customer Service, Scheduling, Service Planning and Transit Center Operations.

Accomplishments

- Nov. 2007: Agency wide CRT implemented.
- Nov. 2007: CRT procedures finalized and teams identified for all rail stations /transit centers.
- Nov. 2007: Briefed DART employees on new CRT procedures.
- Oct. 2007: Review draft with Executive Leadership Team.
- Oct. 2007: Developed and completed draft of agency wide CRT procedures.
- May 2007: CRT drill was conducted. If a disruption occurs between the Pearl and West End Stations in downtown Dallas, the CRT will be deployed to provide information to passengers.
- Oct. 2006: CRT implemented.
- April 2006: All equipment liability issues were resolved. Equipment (cell phones/bull horns) will be stored in a locked file cabinet. A file cabinet is currently on order.

Issues

- Sept. 2007: A planned rail service disruption occurred between Mockingbird and West End Stations to allow for the completion the second construction phase of the Bryan/Hawkins project. Unplanned circumstances occurred during the construction, which caused the project to not be completed on time. DART received numerous complaints regarding the lack of notification during the unplanned rail service disruption.
- It was requested by executive management to expand the customer response team to include all departments.

Schedule

Project completed.

Project Manager(s)

Jennifer Jones



Five-Year Action Plan

Service Planning and Scheduling

Strategic Plan Consideration

C1 Improve quality.

C2 Improve/add services.

C3 Improve efficiency.

Description

The Action Plan provides guidance for development and implementation of service improvements for a five-year period. The Board-adopted goals for the Action Plan are to increase ridership and improve cost effectiveness.

An updated Five Year Action Plan was developed and presented to the Board in 2002. Significant changes have taken place since 2002 relative to the region's economic conditions and DART's fiscal projections. As a result, a new Five Year Action Plan update is currently underway.

Accomplishments

- 1stQ07: Work continued on added sections of Plan document; however, completion of the document was placed on hold pending Irving/Rowlett value engineering and review of the DART Financial Plan.
- 4thQ07: Scope of Plan was expanded to incorporate ridership development and retention initiatives developed by the Ridership Development Committee. Drafts began for added sections of Plan document.
- 3rdQ07: Incorporated management revisions to document.
- 2ndQ07: Final draft presented to management for review.
- 1stQ07: Management review and internal presentations on draft document recommendations.

Issues

• Instability in service levels based on rishership changes, sluggish sales tax receipts, and volatile fuel prices.

Schedule

• 2ndQ08: Work toward completion of expanded draft document and service assumptions.

Project Manager(s)

Rob Smith



FY 2008 Score Card Five-Year Action Plan

Service Planning and Scheduling

Objectives	Services	Activities
INCREASE RIDERSHIP		
Expand Services		Fixed-route ridership increased 0.1% in 1stQ08 compared to 1stQ07. Bus ridership decreased by 1.0%, Light Rail ridership increased by 2.1% and TRE ridership increased by 4.3%.
	Feeders to Transit Centers and Stations	First redesigned feeder routes implemented in February 2007. Significant changes to feeder routes in North Central Dallas were included in adopted October 2007 service changes. Additional changes to feeder routes and introduction of two new Flex services were approved for March 2008 service changes.
Improve Customer Waiting Conditions	Improved Bus Stop Amenities	The 2003-2008 new Standard Shelter Program will include a total of 430 standard shelters and 90 double/modular shelters.
IMPROVE COST EFFECTIVENESS		
Implement Efficiencies		
	DART On-Call Non- Traditional service	Farmers Branch On-Call midday service expanded in February 2007. Study of Lake Highlands ridership concluded in 2ndQ07. Minor adjustment to Farmers Branch planned for October 2007. Adjustments approved for Lake Highlands and North Dallas On Call in March 2008.
	New DART On Call programs: flexible routes and late night/weekend services	Two new Flex services (South Irving and Telecom Corridor) will begin operation in March 2008.
	Site-specific Shuttles	On-going service partnerships with North Park, SMU, DFW, U.T. Southwestern Medical Center; American Airlines Center, Texas Instruments (TI), the McKinney Avenue Trolley, Medical City, Palisades and Campbell Center. UTD service agreement approved by Board of Directors, and began operation January 2008. Palisades Shuttle replaced by City of Richardson service, with new agreement approved by the Board of Directors.
	Non-Traditional Vanpool Service (E- Shuttle)	Employer outreach in rail expansion corridors is identifying new E-Shuttle opportunities. Two additional E-Shuttles pending.
	Address low- performing routes	February 2007 and October 2007 service changes continued to target routes consistently below 0.6 RPI; almost all DART fixed routes currently operating at or above standard. March 2008 service change proposals included a number of additional service adjustments for low-performing routes, with resources re-allocated to other fixed-route service improvements.



Strategic Plan Consideration

- C1 Improve quality.
- C2 Improve/add services.
- C3 Improve efficiency.

Description

DART's on-going service planning process includes completion of periodic detailed needs assessments in each member city or sub-area. These detailed needs assessments help to identify improvement projects for inclusion in the Five Year Action Plan.

Accomplishments

- 1stQ08: Richardson review work was completed; several recommendations were ultimately included in service changes that will occur in March 2008.
- 4thQ07: Conducted final community meeting for Richardson review and first meeting for West Dallas review. Some recommendations incorporated into proposals for March 2008 service changes.
- 3rdQ07: Completed Richardson draft review plan and held second community meeting.
- 2ndQ07: East Dallas review finalized; recommendations included in proposals for October 2007 service change. First community meeting held for Richardson service review.
- 1stQ07: Transfer study and community meetings completed for East Dallas Review; draft document completed. North Tollway, Richardson, and West Dallas reviews commenced.

Issues

• None

Schedule

• 2ndQ08: Finalize West Dallas review. Continue work on North Tollway review.

Project Manager(s)

Rob Smith/assigned staff



DATE:

January 2008

TO:

Distribution

SUBJECT:

PROJECT DEVELOPMENT PROGRESS REPORT

This document is the 1st Quarter FY 2008 issue of the DART Project Development Progress Report. This report addresses status of LRT Buildout activities and other Capital Development projects. Status reflects activities through December 31, 2007, including Change Control Summaries, Systems Integration, and Real Estate.

Timothy H. McKay, P.E. Senior Vice President Project Management

THM/ta

TABLE OF CONTENTS

Acronyms	pmi
Scope	PM1
LRT BUILDOUT - PHASE I	
Map	PM4
Summary Control Schedule	
Cost / Schedule Summary	
Northeast Corridor Facilities	1 1,10
Line Section G-2	PM8
North Central Corridor Facilities	1 1,10
Line Section NC-3	PM9
Systems - Vehicles	
Systems Integration.	
Walnut Hill Parking	
Facilities - Six-Month Look Ahead	
Change Control Summary	
Change Control Summary	1 1411
LRT BUILDOUT - PHASE II	
Map	PM15
LRT Buildout - Phase IIA	-
Summary Control Schedule	PM16
Cost / Schedule Summary	
Real Estate	
Construction Manager/General Contractor-I (CM/GC-I)	
Track Materials Procurement for CM/GC-I Construction	
Construction Manager/General Contractor-III (CM/GC-III)	
Northwest Rail Operating Facility	
Track Materials Procurement for Northwest Corridor & NWROF	
Systems - Traction Power Substations	
Systems - SCS/OCC Modifications	
Systems - Fare Collection Equipment	
Systems - Vehicles	
Systems Integration	
Raise & Extend Four CBD Stations	
Closed-Circuit Television (CCTV) System	
Love Field West Betterments	
NW-2 Little Denton Drive Reconstruction	
Facilities - Six-Month Look Ahead	
Change Control Summary	
LRT Buildout - Phase IIB	
Irving/DFW Corridor Facilities	PM47
Rowlett Extension Facilities	
COMMUTER RAIL	DN #40
Summary Working Schedule	
Cost Summary	
Belt Line Road Grade Separation	
Double Tracking at Market Center Blvd. (Lisa-Perkins)	PM52



TABLE OF CONTENTS

Track, Signals & Installation for Lisa-Perkins & Belt Line Road Projects	PM53
Six-Month Look Ahead	
Change Control Summary	
ADDITIONAL CAPITAL DEVELOPMENT	
Summary Working Schedule	PM56
Cost Summary	
NW-1A/Victory Station Project	PM58
Unity Plaza	
North Central Tunnel Delamination Repair & Monitoring	
Bryan/Hawkins Junction (CM/GC-I)	
Track Materials Procurement - Bryan/Hawkins Junction (CM/GC-I)	
Level Boarding Modifications for Outlying Stations	
Paratransit Parking	
Six-Month Look Ahead	
Change Control Summary	
Change Control Summary	1 IV100



ACRONYMS

AC/DC - Alternating Current/Direct Current

ADA - Americans with Disabilities Act

AWP - Annual Work Plan/Program

BNSF - Burlington Northern Santa Fe Railway

CBD - Central Business District

CCB - Change Control Board

CM/GC - Construction Manager/General Contractor

CPM - Critical Path Method

CRI - Cost Reduction Idea

D&A - DART & Agency

DART - Dallas Area Rapid Transit

DFW - Dallas/Fort Worth

DGNO - Dallas, Garland & Northeastern Railroad Company

FDR - Final Design Review

FEIS - Final Environmental Impact Statement

FEMA - Federal Emergency Management Agency

FFGA - Full Funding Grant Agreement

FTA - Federal Transit Administration

G-1 - Northeast Corridor (to Garland) Line Section 1

G-2 - Northeast Corridor (to Garland) Line Section 2

G-3 - Northeast Corridor (to Garland) Line Section 3

GMP - Guaranteed Maximum Price

HVAC - Heating/Ventilation/Air Conditioning

IFB - Invitation for Bid

ILA - Interlocal Agreement

IRV-1 - Irving/DFW Corridor Line Section 1

IRV-2 - Irving/DFW Corridor Line Section 2

IRV-3 - Irving/DFW Corridor Line Section 3

KCS - Kansas City Southern Railway

LNG - Liquefied Natural Gas

LRT - Light Rail Transit

LRVs - Light Rail Vehicles

MEP - Mechanical/Electrical/Plumbing

MKT - Missouri-Kansas & Texas Railroad Company

MIS - Major Investment Study

MSE - Mechanically Stabilized Earth

N/A - Not Applicable

NC-3 - North Central Corridor Line Section 3

NC-4 - North Central Corridor Line Section 4

NC-5 - North Central Corridor Line Section 5

NTP - Notice to Proceed

NW-1 - Northwest Corridor Line Section 1

NW-2 - Northwest Corridor Line Section 2

NW-3 - Northwest Corridor Line Section 3

NW-4 - Northwest Corridor Line Section 4

NWROF - Northwest Rail Operating Facility

OC-1 - Oak Cliff Corridor Line Section 1 (LRT Starter System)

OCIP - Owner Controlled Insurance Program



pmi 1Q FY 2008

OCS - Overhead Catenary System

P&Z - Planning & Zoning

PA - Public Announcement

PE/EIS - Preliminary Engineering/Environmental Impact Statement

QA - Quality Assurance

QC - Quality Control

RDC - Rail Diesel Car

RFI - Request for Information

RFP - Request for Proposal

ROW - Right of Way

S&I Facility - Service & Inspection Facility

SA - Supplemental Agreement

SCADA - Supervisory Control and Data Acquisition

SCS - Supervisory Control System

SDC - Systems Design Consultant

SE-1 - Southeast Corridor Line Section 1

SE-2 - Southeast Corridor Line Section 2

SLRV - Super LRV (LRV with additional low-floor section)

SMR - Senior Management Review

SOC-2 - Line Section South Oak Cliff-2

SOCBOF - South Oak Cliff Bus Operating Facility

SP - Southern Pacific Railroad Company

SWPPP - Stormwater Pollution Prevention Plan

The T - Fort Worth Transportation Authority

TBD - To Be Determined

TC - Transit Center

TDLR - Texas Department of Licensing and Regulations

TPSS - Traction Power Substation

TRE - Trinity Railway Express

TVM - Ticket Vending Machine

TxDOT - Texas Department of Transportation

TXU - TXU Lone Star Pipeline

UPS - Uninterruptible Power Supply

VAF - Vehicle Acceptance Facility



pmii 1Q FY 2008

SCOPE OF PROJECTS

LIGHT RAIL TRANSIT (LRT) BUILDOUT PHASE I

The LRT Buildout Phase I consists of approximately 24 miles of light rail transit lines extending northeast to Garland (Northeast Corridor) from the Mockingbird Station and north to Plano (North Central Corridor) from the Park Lane Station. The construction of this 24-mile system includes contracts for: facilities construction for each line section (station and guideway construction), systemwide track installation, systemwide landscaping/amenities, systems installation (traction electrification, signals, communications, fare collection, and vehicles), and vehicle procurement. Phase I also includes expansion of the existing Service & Inspection (S&I) Facility (completed July 2002), construction of the Vehicle Acceptance Facility (VAF - completed August 1999), and finishout of Cityplace Station (completed December 2000).

Walnut Hill Parking

This project adds parking on the Oncor property adjacent to the existing Walnut Hill Station on Line Section NC-3.

Service & Inspection (S&I) Facility - Phase II Expansion

Phase II Expansion of the S&I Facility increased the maintenance capacity of the existing facility from 109 to 125 vehicles.

LIGHT RAIL TRANSIT (LRT) BUILDOUT PHASE II

The LRT Buildout Phase II consists of approximately 46.3 miles of light rail transit lines extending northward from the Dallas CBD to the City of Carrollton (Northwest Corridor), including a branch from Northwest Highway out to DFW Airport (Irving/DFW Corridor). Phase II also extends the light rail transit lines southeasterly from the Dallas CBD to Buckner Blvd. in South Dallas (Southeast Corridor) and easterly from the Downtown Garland Station to the Rowlett Park and Ride (Rowlett Extension). The construction of Phase II will include four construction manager/general contractor (CM/GC) contracts inclusive of pre-construction services, facilities construction, trackwork, landscaping, and systems element installation; and contracts for major equipment, material, and vehicle procurements. Construction will be done in two phases: Phase IIA, which includes the Southeast and Northwest corridors (26.8 miles), and Phase IIB, which includes the Irving/DFW Corridor and Rowlett Extension (19.5 miles).

Raise & Extend Four CBD Stations

This project will extend the existing CBD LRT station platforms and modify the height of the platforms to accommodate the level boarding mode of operation.

Closed-Circuit Television (CCTV) System

This project will provide a CCTV system at Phase IIA stations. **Part 1** will provide conduit configuration to facilitate future systems for CCTV; passenger emergency call (PEC) units at station platforms and parking areas; and "Connection Protection" at designated stations. **Part 2** will provide the CCTV system.

Love Field West Betterments

The project will provide for the installation of Board-approved betterments (fence and additional landscaping) adjacent to the Love Field West neighborhood.



PM1 1Q FY 2008

NW-2 Little Denton Drive Reconstruction

The project will provide improvements for Little Denton Drive, between Empire Central and Burbank, adjacent to Line Section NW-2 and the Love Field West neighborhood.

COMMUTER RAIL

Belt Line Road Grade Separation

This grade separation project is located in the city of Irving, Dallas County. The project consists of an 8,236-foot bridge structure carrying Class 4 double track, which will span the Dry Branch of Bear Creek, Belt Line Road, Briery Road, and Story Road. The project also involves construction of a retaining wall, two double track at-grade crossings, road improvements, and installation of four-quadrant gate, grade crossing protection systems.

Double Tracking at Market Center Blvd. (Lisa-Perkins)

The proposed double tracking is located in the city of Dallas. The project consists of a new Class 4 track, upgrade of existing track, replacement of the existing timber trestle bridge with two new 99-ft. long prestressed concrete double cell box girder bridges, two existing culvert extensions, and improvements to the grade crossing at Market Center Blvd.

Track, Signals & Installation for Lisa-Perkins & Belt Line Road Projects

This procurement includes track and installation of track for the Lisa-Perkins and Belt Line Road projects. It also includes a complete signal system for the Belt Line Road project and modifications required to interface with the existing signal system.

ADDITIONAL CAPITAL DEVELOPMENT

NW-1A/Victory Station Project

The NW-1A line section begins at the OC-1 line section near Houston Street and ends at Turtle Creek, and consists of relocating the existing TRE mainlines, constructing approximately 7,700 feet of LRT guideway, and constructing the Victory Station [joint TRE and LRT]. The station includes a pedestrian plaza and walkway to serve the adjacent American Airlines (AA) Center.

Unity Plaza

The Unity Plaza Project will be located southwest of the intersection of Central Expressway and Haskell Avenue at the present location of DART's western entrance to the Cityplace Station and future location of the terminal for the McKinney Avenue Trolley. The project consists of the reconstruction of the western entrance to Cityplace Station and the creation of a transit plaza surrounding the new building. A one-story glass and steel structure will serve as the new western entrance, with a 150' tower serving as a landmark identifying the station.

North Central Tunnel Delamination Repair & Monitoring Test Section

Water seepage and liner delamination was discovered at the North Central northbound and southbound tunnel liners. After investigation, a series of procedures has been developed to correct the problem. This project consists of: 1) delamination repair, which consists of two methods, Surface Drainage System and Penetration Drainage System; 2) long-term monitoring/instrumentation program; and 3) crack repair of the cast-in-place concrete liner.



PM2 1Q FY 2008

Bryan/Hawkins Junction

The Bryan/Hawkins project consists of two separate projects: the Hawkins track re-alignment project and the Bryan Street project. Together these projects will provide an improved roadway network into and out of downtown Dallas and will accommodate light rail construction for the Southeast DART Light Rail Extension.

Level Boarding Modifications for Outlying Stations

This project will modify Starter System and Buildout Phase I LRT station platforms to accommodate the level boarding mode of operation.


Paratransit Parking

This project will repair and repave the existing parking lots at the Paratransit Facility located at Senate Street and construct a new employee parking lot on adjacent DART property located on Dilido Street.




PM3 1Q FY 2008







LRT Buildout Phase I Summary Control Schedule





LRT BUILDOUT PHASE I Cost Summary (in millions of dollars)						
	Control Budget	Current Commitment	Expended to Date (2)			
LRT General (1)	\$ 67.0	\$ 55.4	\$ 55.4			
Cityplace Station Finishout (3)	24.9	24.7	24.7			
Garland-1	53.2	51.6	51.6			
Garland-2	84.2	77.3	77.3			
Garland-3	101.2	90.6	90.6			
North Central-3	123.1	105.6	105.6			
North Central-4	82.2	75.5	75.5			
North Central-5	64.5	60.0	60.0			
S&I Facility Expansion/VAF	31.9	31.9	31.9			
Systems	160.1	155.1	155.1			
Vehicles	151.2	150.5	150.5			
Crossing Panel Replacement	4.7	3.3	3.2			
LRT Buildout Total	\$948.2	\$881.5	\$881.4			

Notes:

- LRT General includes annual work programs for the Project Controls/Systems Integration Consultant, the Technical Services personnel, the professional liability insurance program, OCIP, the CADD/computer equipment, LRV Management Services, and the renovation of the Project Management floor at DART Headquarters.
- 2) Expended to date values reflect activity through 12/31/07, per DART's General Ledger.
- 3) At the direction of the DART Board, Cityplace Station Finishout was combined with the LRT Buildout.

LRT BUILDOUT PHASE I RELATED PROJECTS (FFGA Amendment 10) Cost Summary (in millions of dollars)

	Control Budget	Current Commitment ⁽¹	Expended to Date (2)
Bush Turnpike Station	\$ 12.5	\$ 12.9	\$12.9
Parker Road Station Phase II Parking	2.6	1.6	1.6
Walnut Hill Parking	1.3	1.4	1.4
S&I Facility - Phase II Expansion	29.8	29.5	28.5
Purchase of 20 LRVs	63.0	62.0	59.5
Total	\$ 109.2	\$107.4	\$103.9

- Committed values reflect activity through 10/31/07.
- 2) Expended to date values reflect activity through 12/31/07, as reported on DARTnet.



PM6 1Q FY 2008

LRT BUILDOUT PHASE I RELATED PROJECTS (FFGA Amendment 13)

Cost Summary

(in millions of dollars)

	Control Budget	Current Commitment	Expended to Date (1)
Purchase of C-units 39-46 (2)	\$11.6 ⁽³⁾	\$11.6	0.0
Total	\$11.6	\$11.6	\$0.0

- 1) Expended to date values reflect activity through 12/31/07, per DART's General Ledger.
- Purchase of C-unit progress can be found on the "Systems-Vehicles" page of the LRT Buildout Phase IIA section of this progress report.
- 3) A budget revision is pending in TEAM to add approximately \$1.9M (total \$), \$1.5M (federal \$) to the Control Budget. This amount represents reimbursement to the FTA from the Marta Settlement, sale of surplus property and final budget adjustments.

SCHEDULE SUMMARY

ULE SUMMAKY		
	Contract Completion Dates	Revenue Service Dates
		0.0004 (0.01)
Line Section G-1		9/2001 (Complete)
Line Section G-2		05/2002 (Complete)
Line Section G-3		11/2002 (Complete)
Line Section NC-3		07/2002 (Complete)
Line Section NC-4		07/2002 (Complete)
Line Section NC-5		12/2002 (Complete)
S&I Facility Expansion	12/2000 (Complete)	_
VAF	08/99 (Complete)	
Cityplace Station Finishout	11/2000	12/2000 (Complete)



Strategic Plan Consideration Description

C2.3 Integrate new transit services

Line Section G-2 extends northeasterly from the south end of White Rock Lake Park to the KCS Railway Overpass on the former MKT Railroad Company alignment. This section makes up 3.5 miles of the 11.2 miles of the entire Northeast Corridor. There is one station in this line section, LBJ/Skillman Station, located north of LBJ Freeway and Miller Road. Provision for a future station is also included in this line section.

Status

Revenue service for Line Section G-2 began on schedule on May 3, 2002. Final closeout of this construction contract is complete.

Issues

The contractor, GLF, appealed the contracting officer's final decisions on both its original schedule-related Request for Equitable Adjustment (REA) and on its additional REAs.

The matters are proceeding together as one appeal in DART's administrative disputes process, under the direction of DART's Legal Department. Hearing was conducted week of April 23-27, 2007.



PM8 1Q FY 2008

North Central Corridor Facilities Line Section NC-3

LRT Buildout Phase I

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

Line Section NC-3 extends northerly from the temporary Park Lane Station to Restland Road on the former Southern Pacific Railroad Company alignment. This section makes up 4.1 miles of the 12.5 miles of the entire North Central Corridor. There are four stations in this line section: the permanent Park Lane Station, located north of Park Lane across from the temporary Park Lane Station; Walnut Hill Station, located on Walnut Hill Lane between North Central Expressway and Greenville Avenue; Forest Lane Station, located just south of Forest Lane on the former Southern Pacific Railroad alignment; and LBJ Central Station, located south of LBJ Freeway along the former railroad alignment.

Status

As of the end of June 2003, the contractor, GLF, is no longer on the project. Contract is closed; final payment was made with the contracting officer's final decision.

Issues

The contractor submitted a Request for Equitable Adjustment (REA) requesting relief from liquidated damages and additional costs totaling over \$37 million. The contracting officer's final decision on the REA was issued on May 24, 2005. GLF appealed the contracting officer's final decision and the matter is in DART's administrative disputes process, under the direction of DART's Legal Department. Hearing before Administrative Judge was held January 16 through February 2, 2007. Hearing continued for one more week beginning May 14, 2007.



PM9 1Q FY 2008

Strategic Plan C2.3 Integrate new transit services **Consideration**

Description Twenty additional vehicles have been purchased under the option clause of

the current contract, bringing the total purchased to date to 115.

Status All 20 LRVs are in revenue service. Kinkisharyo continues to install field

modifications and support the warranty program.

Issues None.



PM10 1Q FY 2008

Systems Integration

LRT Buildout Phase I

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

Integrate systems operation for LRT Buildout.

Status

Systems Integration staff continued coordination with Operations of turnover activities and safety certification for open items on Walnut

Hill Parking and S&I Facility - Phase II Expansion.

Issues None.



PM11 1Q FY 2008

Walnut Hill Parking

LRT Buildout Phase I

Strategic Plan C2.5 Improve passenger amenities and facilities **Consideration**

Description The Walnut Hill Station on Line Section NC-3 was a kiss and ride

facility. The addition of parking was constructed on the adjacent Oncor

property.

Status Contract closeout is complete.

Issues None.



PM12 1Q FY 2008

Facilities -Six-Month Look Ahead

LRT Buildout Phase I

LRT Buildout Phase I Six Month Look Ahead

Page 1 of 1

Dyningt			200	08		
Project	January	February	March	April	May	June
G-1	Revenue Service Beg	an - 9/24/01				
G-2	Revenue Service Beg	an - 5/6/02				
G-3	Revenue Service Beg	an - 11/18/02				
NC-3	Revenue Service Beg	an - 7/1/02				
NC-4	Revenue Service Beg	an - 7/1/02				
NC-5	Revenue Service Beg	an - 12/9/02				
Track Installation	Installation Complete					
Crossing Panel Replacements	Construction Complet	e - 2/1/02				
Systems	All Deliveries Complet	е				
Purchase of 20 LRV's	All Deliveries Comple	te				
Landscaping	Landscaping Complet	е				
Art & Design Program	Program Complete					
Bush Turnpike Station	Revenue Service Beg	an - 12/9/02				
Parker Rd. Parking - Phase II	Construction Complet	е				
Walnut Hill Parking	Construction Complete	e				
S & I Facility - Phase II Expansion	Construction Complet	е				





PM13 1Q FY 2008

Change Control Summary


LRT Buildout Phase I

Contract Packs	cage	Consultant/	Contract	Contingency/	Approved	Executed	Contract	Remaining Contingency/	Contingency	Percent Contract	Summary of Activity This Period & Comment
		Contractor	Amount	Allowance	Amount	Changes	Value	Allowance	Used	Comp.	(December 2007)
			(A)	(B)	(C=A+B)	(D)	(E=A+D)	(F=B-D)	(G=D/B)		
	Civil/Struct/Sta 98000080	GLF Constr. Corp.	\$49,903,009	\$4,990,301	\$54,893,310	\$1,158,261	\$51,061,270	\$3,832,040	23%	100%	Accounting Closeout is Pending Litigation
Corridor Walnut Hill	ll Sta Parking Lot	Carcon	\$1,077,715	\$53,886	\$1,131,601	\$37,568	\$1,115,283	\$16,318	70%	100%	Accounting Closeout Pending
	ivil/Struct/Sta 98000089	GLF Constr. Corp.	\$35,181,916	\$3,518,192	\$38,700,108	\$843,889	\$36,025,805	\$2,674,303	24%	100%	Accounting Closeout is Pending Litigation
	Additional 8000071-02	Kinkisharyo/Itochu	\$58,666,378	\$1,333,622	\$60,000,000	\$737,946 Reduced contract	\$59,404,324 value due to SA-15 for deletio	\$595,676	55% 874)	92%	Through SA-018
	ngency >= 70%	TOTALS:	\$361,912,784	\$37,702,383	\$399,615,167	\$29,385,827	\$385,568,747	\$8,316,556			



PM14 1Q FY 2008








Summary Control Schedule

LRT Buildout Phase IIA

LRT Buildout Phase IIA Summary Control Schedule





LRT BUILDOUT PHASE IIA Cost Summary (in millions of dollars)					
	Control Budget	Current Commitment (1)	Expended to Date (2)		
General Phase IIA (3)	\$ 239.0	\$ 87.3	\$ 81.2		
Southeast-1	205.4	196.7	121.5		
Southeast-2	163.9	157.6	79.3		
Northwest-1B	161.5	151.7	68.6		
Northwest-2	169.0	158.3	51.3		
Northwest-3	248.4	225.6	62.5		
Northwest-4	257.8	233.6	57.6		
NWROF	65.7	67.3	17.2		
Systems	102.5	74.8	13.9		
Vehicles	186.7	73.3	20.6		
Raise & Extend 4 CBD Stations	11.8	6.6	0.8		
Phase IIA – CCTVs (3)	8.9	0.0	0.0		
West Love Field Betterments (3)	3.5	0.0	0.0		
NW-2 Little Denton Reconstruction (3)	0.9	0.0	0.1		
LRT Buildout Phase IIA Total	\$1,825.0	\$1,432.8	\$ 574.6		

Notes:

- Committed values reflect activity through 10/31/07.
 Expended to date values reflect activity through 12/31/07, as reported on DARTnet.
 Control Budget values reflect pending financial plan amendments and transfers from other financial plan



Cost/Schedule Summary

LRT Buildout Phase IIA

SCHEDULE SUMMARY

Contract Completion Dates	Revenue Service Dates
	09/2009
	12/2010
	12/2010
	12/2010
	12/2010
	12/2010
	12/2010
06/2010	



Strategic Plan C1 Improve Customer Satisfaction

Consideration C2 Manage System Growth

C3 Improve Efficiency

Description Acquisition of property required for construction of the LRT Buildout.

Status Northwest Corridor

Real estate acquisition for this corridor is currently in progress.

Southeast Corridor

Real estate acquisition for this corridor is currently in progress.

 $\underline{Northwest\ Rail\ Operating\ Facility\ (NWROF)}$

Real estate acquisition for this facility is complete.

Issues Real estate issues are addressed in individual line section reports.



PM19 1Q FY 2008

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

Line Section SE-1 extends southeasterly from near Bryan Street to Hatcher Street on City of Dallas, TxDOT, and DART rights-of-way (ROWs). This section makes up 4.4 miles of the 10.5 miles of the entire Southeast Corridor. There are five stations in this line section: Deep Ellum Station, located on Good Latimer Ave. between Swiss Ave. and Gaston Ave; Baylor Station, located in front of Baylor Hospital; Fair Park Station, located in front of the main Fair Park entrance; Martin Luther King, Jr. Station, located at the existing J.B. Jackson, Jr. Transit Center; and Hatcher Station, located at Scyene and Hatcher crossing.

Line Section SE-2 extends southeasterly from Hatcher Street to Buckner Blvd. on the existing DGNO/DART alignment. This section makes up 6.1 miles of the 10.5 miles of the entire Southeast Corridor. There are three stations in this line section: Lawnview Station, located west of Lawnview Avenue and south of Scyene Road; Lake June Station, located west of Lake June Transit Center; and Buckner Station, located at Buckner Blvd.

Line Section NW-1B extends northwesterly from Hi Line Drive to Inwood Road on the former Union Pacific railroad alignment. This section makes up 2.8 miles of the 16.3 miles of the entire Northwest Corridor. There are three stations in this line section: Market Center Station, located at Harry Hines Blvd. between Vagas and Wycliff Avenue; Southwestern Medical Center (SWMC)/Parkland Station, located near Motor Street; and Inwood Station, located at Inwood Road and Denton Drive.

Bryan/Hawkins Junction construction work was incorporated into the CM/GC-I contract. Due to funding sources, information on Bryan/Hawkins progress is reported in the Additional Capital Development section of this progress report.

Status 9

General

Final negotiations related to final design construction documents are actively progressing.

Line Section SE-1

Contractor continues installing underground utilities, box culverts, ballast walls, and underdrains throughout the line section. Street reconstruction continues on several streets with the inclusion of track headers and sidewalks. Track slab construction continues in several sections.

Work on street headers at Live Oak and Gaston Avenue is progressing. OCS foundations and ballast walls are being constructed from Live Oak to Swiss Avenue. Drilled shafts for canopies and lights at Deep Ellum Station continue.



PM20 1Q FY 2008

Construction Manager/ General Contractor-I (CM/GC-I)

LRT Buildout Phase IIA

Status (continued)

At Baylor Station, painting and roofing deck installation continues. At Malcolm X Blvd. and Junius Street, pavement of the intersection and work on sidewalks and medians is complete.

Between Main Street and Eastside Rail Storage, work on direct fixation slab plinth test section continues.

At Parry Avenue, bridging slab 5 is complete.

At Fair Park Station, work in the station area was shut down and secured during the month of October while the State Fair of Texas was under operation. Work resumed in November with the continuation of bridging slabs. Track slab transitions have been completed. Erection of canopy steel will begin soon.

At Trunk Avenue and Grand Avenue, liming and paving continue.

At MLK Station, pouring of platform slabs and bus lane inlets are complete. Erection of structural steel is complete. Paving of the bus lane between J.B. Jackson Transit Center and MLK Station continues. Fine grading, liming, and paving for Stage 2 is complete.

Near Hatcher Station, Phase 2 paving at Scyene is progressing. Peak's Branch bridging slab construction is complete. At Hatcher Station, plumbing for roof drains is complete. Drilled shafts for CMU deco wall continue and grading and placement of select fill continues. Installation of CCTV conduits is in progress.

At the yard lead area, installation of communication ductbanks and manholes are complete. Work on ductbank and manholes for S&I Yard tie-in continues. Erection of permanent fence continues.

Line Section SE-2

From Hatcher to Dixon, mechanically stabilized wall construction continues. Drilled shafts for the LRT bridge over Union Pacific Railroad continues. At Dixon, paving is complete and traffic lanes are switched.

Drilled shafts at White Rock Creek LRT bridge continue including placing bridge guideway columns and caps.

At Lawnview Station, the contractor continues to install underground utilities. Ballast wall construction continues.

At the Lawnview parking/bus lane, grading, installation of irrigation sleeves, and light pole foundation construction continue.

Storm water line and box culvert installation continues along the guideway.



PM21 1Q FY 2008

Construction Manager/ General Contractor-I (CM/GC-I)

LRT Buildout Phase IIA

Status (continued)

Construction of H-pile walls on the guideway continues.

DGNO freight track relocation is in progress.

At Keeton Park, work is progressing on access roads around new culvert construction. No-name Creek freight bridge abutment construction continues.

At Lake June Station, MSE wall work continues and storm line reinforced concrete pipe encasement boring continues.

At Jim Miller Road, construction of MSE wall continues at Elam Creek.

At Buckner Station, parking area excavation continues and mechanically stabilized wall construction continues. Storm line installation has begun, with station, street, and parking lot light foundations to follow.

Line Section NW-1B

The contractor continues underground utility work throughout the line section.

Construction of the drainage culvert continues south of Market Center Station. At Turtle Creek, demolition of the old box culvert continues. TXU is progressing with relocation of overhead lines.

At Market Center Station, excavation for bus bay retaining walls continues. Installation of four 10' x 10' box culverts at Cedar Springs and Harry Hines continues; work has started on the southwest wing wall. Preparation of subgrade for the guideways and west lanes of Harry Hines continue.

At Parkland Station, installation of the platform columns is nearly complete. Beams are being set on the overhead spans. Installation of diaphragms and sheer blocks for the guideway beams are in progress. Construction of the platform continues. Guideway foundations and columns are in progress from Parkland Station to Inwood Station. Repaving continues on streets around Parkland Hospital.

At Inwood Station, excavation and backfill continues for the concourse. Diaphragm and decking construction continues with the installation of overhangs and edge forms and placement of the pre-fabricated metal decking.

The Knight's Branch box culvert construction continues.



PM22 1Q FY 2008

Construction Manager/ General Contractor-I (CM/GC-I)

LRT Buildout Phase IIA

Issues General

The addition of closed circuit TV (CCTV) conduits to all stations is under design review and pricing and may impact construction.

Line Section SE-1

City of Dallas Fair Park link project is designed and contractor has priced. This project is being reviewed with the City of Dallas. Contractor is in need of direction.

Southwestern Bell Company tie-in delays at Live Oak have impacted Live Oak construction; mitigation of the situation is proceeding.

Construction of the sound wall at Hatcher conflicts with existing fences and trees. This issue is being coordinated with adjacent property owners.

Gas line conflict at Trunk Avenue and Grand Avenue affects re-opening of Trunk for the U.S. Post Office. The gas line work is complete. Trunk liming and paving is in progress.

Line Section SE-2

Redesign on three wall sections is under review and may impact construction.

MSE wall in proximity to fence is being reviewed for conflict.

Line Section NW-1B

Coordination with delayed TxDOT, NTTA, Dallas Water Utilities, and underground utility work by others may potentially delay LRT construction.

Delays in TXU Distribution relocations may potentially delay construction.

Coordination of future plans at Parkland Hospital may potentially impact construction at this station. Parkland has requested delay in certain portions of the DART project and DART is complying.



PM23 1Q FY 2008



SE-1: Fair Park Station









SE-2: Hanging Beams at White Rock Creek



SE-2: Lawnview Station



LRT Buildout Phase IIA



NW-1B: Parkland Station



Track Materials Procurement for CM/GC-I Construction

LRT Buildout Phase IIA

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

The track materials procurement involves four contracts to fabricate, deliver, unload, and place into DART's storage facilities varying amounts of welded rail, concrete crossties, direct fixation fasteners, and special trackwork for use on Line Sections SE-1, SE-2, NW-1B, and Bryan/Hawkins Junction. (*See Additional Capital Development section for Bryan/Hawkins report.*) The four contracts include: 1) Progress Rail Services (Lots 1 & 2); 2) Progress Rail Services (Lots 3 & 6); 3) L.B. Foster Company (Lot 5); and 4) Rocla Concrete Tie, Inc. (Lot 4). Lots 1 & 2 are for Bryan/Hawkins Junction; Lots 3-6 are for Line Sections SE-1, SE-2, and NW-1B.

Status

Line Section SE-1

Special trackwork delivery continues.

Line Section SE-2

Deliveries have started and are scheduled for completion in January 2008.

Line Section NW-1B

Deliveries for continuous welded rail track materials will start in January 2008.

Issues None.



PM27 1Q FY 2008

LRT Buildout Phase IIA

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

Line Section NW-2 extends northwesterly from south of Mockingbird Lane at Bomar Avenue to Community Drive before Northwest Highway on the former Union Pacific railroad alignment. This section makes up 3.1 miles of the 16.3 miles of the entire Northwest Corridor. There are two stations in this line section: Love Field Station, located opposite to Southwest Airlines headquarters building to the west side of Denton Drive, between Burbank Street and Wyman Street; and Bachman Station, located close to Bachman Lake and walking distance from DART's Northwest Bus Operating Center, between Webb Chapel Extension and Community Drive.

Line Section NW-3 extends northwesterly from Northwest Highway to Valley View Lane on the former Union Pacific railroad alignment. This section makes up 4.9 miles of the 16.3 miles of the entire Northwest Corridor. There are three stations in this line section: Walnut Hill/Denton Station, an aerial station at Walnut Hill and Denton Drive; Royal Lane Station, an aerial station at Royal Lane and Denton Drive; and Farmers Branch Station, an at-grade station near Valley View Lane and Rossford Street. All three have bus bays and park and ride lots.

Line Section NW-4 extends northwesterly from Valley View Lane to Frankford Road in Carrollton along the former Union Pacific railroad alignment. This section makes up 5.5 miles of the 16.3 miles of the entire Northwest Corridor. There are three stations in this line section: Downtown Carrollton Station, located at Belt Line Road along the former railroad alignment; Trinity Mills Station, located at Trinity Mills along the former railroad alignment; and North Carrollton/Frankford Road Station, located at Frankford Road on the former railroad alignment.

Status

Line Section NW-2

At Mockingbird Lane, lime was placed at shoofly and 12" water line was tied in at Fielder. Subballast was installed in several areas. Sanitary sewer was installed between Wyman Street and Webb Chapel Extension. Installation of 18" storm line continues. DGNO is installing new freight track. At Hawes Avenue and Burbank Street, fine grading and preparation for liming is in progress. Lime has been placed for the bus lane at Brookhollow Station. Saw cutting of pavement at Wyman Street is complete. At Shorecrest Drive, boring for line H waste water line is complete and 7' x 5' box culvert is being installed. At Bachman Station, waste water line was installed, installation of 7' x 5' box culvert was completed, existing 48" RCP was removed, and concrete encasement of line K waste water line was completed.



PM28 1Q FY 2008

LRT Buildout Phase IIA

Status (Continued)

Line Section NW-3

DGNO is progressing on freight track removal. The contractor is in the process of grading and installing underground storm sewer and water lines in many areas along the guideway. Ballast wall construction continues. North of Royal Lane, drilled shafts continue to be installed along the guideway to LBJ Freeway. Piers were constructed between Zelrich Lane and Northaven Road. Guideway excavation continues between Community Drive and Anode Lane. Subballast and lime has been installed between Joe's Creek and Lombardy Lane. Between Merrell Road and Royal Lane, concrete for freight header at Walnut Hill has been placed. At Royal Lane Station, concrete has been placed for column and caps.

Line Section NW-4

Between Havenhurst Avenue and Squire Place, 10' x 5' box culvert was installed and water line at trees was removed. Clearing and grubbing continues, trees were removed, and ballast walls were constructed.

Drilled shaft construction continues north of Belt Line Road in Carrollton. At Carrollton Square Station, chain link fence and 8" water line were removed; fine grading and liming for Spur C were completed.

Freight ballast wall construction continues.

At Carrollton bridge, construction of piers, footers, columns, and caps continues.

Street work continues at Broadway Street, Ismaili Center Circle, and Fourth Street with lime stabilization activities. At Fourth Street, demolition of pavement and underground utilities continue. The contractor excavated and placed concrete for MSE wall footings and removed unsuitable soils at the Frankford Station area.

Issues <u>Line Section NW-2</u>

Design team is preparing a change request to mitigate concerns from the West Love Field neighborhood. This change is being packaged to minimize impacts to the contractor. Design finalization for this change may impact construction progress.

Franchise utility relocations are slower than anticipated. Currently, the contractor is working around them.



PM29 1Q FY 2008

LRT Buildout Phase IIA

Issues (Continued)

Line Section NW-3

Stop Work Notice was issued for storm drain culvert E to facilitate proposed TxDOT culverts at northbound I-635. Direction is needed soon or may potentially cause delays.

Line Section NW-4

ILAs with the City of Farmers Branch and the City of Carrollton regarding real estate issues have been developed and forwarded to the various cities for their review. Goal is to finalize these ILAs to avoid delays in obtaining street and station permits.

Coordination with Denton County Transportation Authority (DCTA) for potential connection of both transit systems is ongoing. Senior Management is reviewing cost estimates. ILA for design effort has been executed.

Approval of the U.S. Army Corps of Engineers (USACE) Nationwide 404 permit for access to wetlands is needed from the Corps of Engineers. It is in progress.

Approval is required from TxDOT to utilize the mitigated area for station runoff, as well as eastbound and westbound street reconstruction. Letter of Agreement to commence work has been received from the district office. DART is working with TxDOT to finalize the agreement.

Finalizing the DGNO flagging and signal agreement may impact construction progress.



PM30 1Q FY 2008



NW-2: Anson Road Pavement



NW-2: Bachman Station Box Culvert



LRT Buildout Phase IIA

NW-3: Concrete Placement of Royal Lane Station Piers





NW-4: Placing Concrete Pier Cap at Furneaux Creek





NW-4: Placing Box Culvert at Squire Place



Northwest Rail Operating Facility

LRT Buildout Phase IIA

Strategic Plan Consideration

C1 Improve Customer Satisfaction

C2 Manage System Growth

C3 Improve Efficiency

Description

The Northwest Rail Operating Facility (NWROF) will provide storage, running maintenance, and administrative functions to meet DART's long-term operational and maintenance needs for Buildout Phase II. The site is bounded by Lombardy, Denton Drive, Century Drive, and Abernathy, and consists of approximately 34.3 acres. The storage tracks will be designed to accommodate approximately 75 SLRVs. The facility is intended to perform running maintenance of all vehicles, with no heavy overall maintenance at this site. The project consists of yard track layout; yard lighting; cleaning platform; non-revenue vehicle and SLRV car wash facility; service and inspection facility; ways, structures, and amenities facility; administrative offices; communications center; and yard control center.

Status

The DART Board approved construction contracts for Lots 1-4 in July 2007. NTP for Lot 1 was given on August 30, 2007. NTP for Lot 3 was given October 1, 2007. Lot 2 NTP is anticipated in February 2007, and Lot 4 NTP is anticipated in Fall 2008.

Lot 1 – Base Contract

Site grading and excavation are progressing. Field activities continue with the placing of storm water controls, demolition, and clearing and grubbing activities. Subcontractors have installed underground electrical and are installing sewer line on the southern half of the site.

DART has begun installation of new city water line along Century.

Issues

There is a potential for changes to storm drainage plans due to development and City-proposed new work in the area.

CMGC-III wants to use west side of project for box culvert installation, which will affect preparation of storage areas for track and materials and for moving rail out of CMGC-III right-of-way. DART is awaiting a formal letter from the contractor before proceeding with a change to the contract.

Due to City of Dallas water leaks along Century Street, the contractor had to pump water from the site daily during the month of November 2007. The leaks are much improved and being repaired by the City of Dallas.

Water table is currently very high at the site, which could affect a portion of the foundation at the S&I building.



PM34 1Q FY 2008

Track Materials Procurement for Northwest Corridor & NWROF

LRT Buildout Phase IIA

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

The track materials procurement involves fabrication, delivery, unloading, and placing into DART's storage facilities varying amounts of welded rail, concrete crossties, direct fixation fasteners, and special trackwork for use on Line Sections NW-2, NW-3, NW-4, and NWROF. The procurement includes Lots 1-5: Lot 1 – all trackwork for NWROF; Lot 2 – NW-2/3/4 continuous welded rail; Lot 3 – NW-2/3/4 special trackwork; Lot 4 – NW-2/3/4 concrete crossties; and Lot 5 – NW-2/3/4 direct fixation rail fasteners.

Status General

Deliveries of Lots 3 (special trackwork), 4 (concrete ties), and 5 (direct fixation rail fasteners) are in progress.

Issues

The contractor notified DART that the clip manufacturing plant will not be operational until January 2008, delaying delivery of complete fastener assembly. The contractor requested time extension or waiver of the Buy America requirements but did not receive approval. A Cure Notice was issued and response received. A resolution plan of action was agreed in December 2007.



PM35 1Q FY 2008

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

Traction Power Substations (TPSS) are required to provide power for the light rail systems. A TPSS is normally installed approximately every 1 to 1.5 miles along the LRT right-of-way. Phase IIA, IIB, and the Northwest Rail Operating Facility (NWROF) will require 38 TPSSs.

Status

Notice to Proceed was issued to Siemens Transportation Systems, Inc., on June 29, 2007. Contract submittal review is ongoing. The project baseline schedule was approved in November 2007.

Site visit to Brenco, manufacturing location of substations, was made after the December Monthly Progress Meeting. The facility is being prepared to begin the manufacturing.

Issues

Weekly conference calls to discuss issues and requirements are being held to reduce time between resubmittals and to expedite receipt of the needed information.



PM36 1Q FY 2008

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

The Supervisory Control Subsystem and Operations Control Center (SCS/OCC) Modifications include modification of the existing communications system to accommodate the new LRT Buildout Phase II facilities and equipment by upgrading the SCS software and displays, providing a public announcement/visual message board (PA/VMB) system, and reconfiguring the existing systems at the OCC. Provision of additional consoles, modifications for the graphical interface to allow the expansion to reside on the existing displays, and upgrade to the central computer system to accommodate all future growth are also included in this project.

Status

As of the end of December 2007, 100 submittals have been received, with 100 returned to the contractor. Interim software was installed on November 27, 2007, for the Bryan/Hawkins Junction area. Sixteen RFI's have been received, with 15 returned to the contractor. All node add/drop multiplexers (ADMs) have been upgraded from a hardware perspective. Completion of the software upgrade to version 8.5 is anticipated in February 2008. This will allow a seamless interface for the Green Line (Northwest & Southeast corridors) communications when they come online.

Issues

The source code Memorandum of Record was executed between the contractor and DART on October 1, 2007. This source code also included code for the NW-1A project. The source code issue is resolved.

Final bitmap data has not been received from the CM/GC-I and CM/GC-III contractors.

Final design review has been delayed.



PM37 1Q FY 2008

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

Ticket vending machines (TVMs) are being purchased for Phase IIA stations. The solicitation includes options to purchase additional TVMs for

the Phase IIB stations and to replace the Starter System units.

Status

Notice to Proceed was issued August 9, 2007. Submittal review is ongoing.

Issues

DART considered exercising Option 6 for 60 TVMs for the Starter System.

DART Revenue determined not to exercise the option at this time.



PM38 1Q FY 2008

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

The existing fleet of 115 LRVs (each composed of an A-unit and a B-unit) will be modified by adding a 31-foot long, low-floor center section (C-unit) to each A/B vehicle, creating a fleet of 115 Super LRVs (SLRVs). This modified fleet will provide for direct, level boarding, from 15½" high platforms, into each vehicle. C-units 39-46 will be funded under Amendment 13 to the LRT Buildout Phase I FFGA.

Also, a total of 48 new SLRVs will be procured, of which 25 will be for Buildout Phase IIA and 23 will be for Phase IIB. The procurement of the C-units for modifying the existing fleet and the procurement of the new SLRVs will be divided into phases.

Status

SLRV Retrofit

The first 21 C-units are undergoing fabrication in Japan. The first two C-units are scheduled to be shipped on January 6, 2008, and are expected to arrive at the Final Assembly-1 (FA-1) site in Dallas by the end of January 2008. Preparations are underway at the FA-1 and FA-2 sites in anticipation of the upcoming final assembly of the first retrofitted SLRV. DART Maintenance and Operations are involved in detailed coordination with Project Management to ensure that DART is fully prepared to facilitate the LRV hand-over process in support of the retrofit. Manufacturing has not yet begun for the C-units associated with Amendment 13. Shell assembly is scheduled to begin in mid-April 2008, and delivery of the first LRV retrofitted under Amendment 13 (C-unit 39) is scheduled for January 2009.

Issues

As shipments begin from Japan, requirements for the use of U.S. Flagship vessels could result in increased costs to the project.



PM39 1Q FY 2008

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

Integrate systems operation for LRT Buildout Phase II.

Status

Systems Integration continues to address final design interface issues for all line sections, systems elements, and the NWROF. Design submittals and CM/GC proposals are being reviewed for interfaces, operations, maintenance, quality, and safety and security impacts.

Safety and Security Certification Checklists have been prepared for certifiable elements and design certification is in progress for all elements. Fire/Life Safety Committee meetings continue and coordination with Buildout member cities is ongoing.

An update to the Integrated Test Plan has been submitted for Phase II and incorporates comments received through Design Review process. An updated Rail Fleet Management Plan has been completed and distributed for Design Review Comments. Additional updates to these plans continue as the Phase II operating plan is finalized.

Monthly coordination meetings with Operations (including Transportation, Maintenance, Technical Services, and Safety) address operational issues in contract documents/plans and incorporate contract special provisions for track allocation. A hiring plan for the Transportation and Maintenance departments has been submitted as part of the Operations and Maintenance Cost Model. Meetings with various operating groups are ongoing and will further refine both the Hiring Plan and Cost Model. An Operations and Maintenance Plan has been submitted for Phase II, and an updated O&M Cost Model is being prepared.

Updates to Train Performance Calculations (TPCs), incorporating final alignment data for the Northwest/Southeast corridors and preliminary engineering alignment for Irving and Rowlett corridors, are in progress. Performance characteristics of the SLRV are now incorporated into TPCs.

Coordination of construction activities and integrated testing for the Bryan/Hawkins cut-over were successfully completed Thanksgiving weekend.

Issues None.



PM40 1Q FY 2008

Raise & Extend Four CBD Stations

Strategic Plan Consideration

C1 Improve Customer Satisfaction

C2 Manage System Growth

Description

This project will extend the existing CBD LRT station platforms and modify the height of the platforms to accommodate the level boarding mode of operation.

Status

Construction began at St. Paul Station in mid-November 2007, with the station shutdown scheduled for January 2008. The contractor continued the removal of pavers, installation of concrete underlayment, and adjustment of manholes at the platforms.

Coordination with any additional equipment and/or cables for closed circuit TV (CCTV) at stations is ongoing.

Issues

Construction is being sequenced to provide the least amount of service interruption. Adjacent property owners are being notified and real estate negotiations are ongoing.



PM41 1Q FY 2008

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

This project will provide a CCTV system at Phase IIA stations. The project is defined in two parts. **Part 1** will provide conduit configuration below concrete slab-on-grade, concrete paving, and column enclosures at Phase IIA stations to facilitate future systems for CCTV; passenger emergency call (PEC) units at station platforms and parking areas; and "Connection Protection" at designated stations. **Part 2** will provide the CCTV system.

Status Part 1

Design is complete for Line Section SE-1, SE-2, and NW-1B stations. Change requests have been issued to CM/GC-I contractor. Design is in progress for remaining stations. Coordination with the contractor is ongoing to establish and monitor the schedule for delivery of change requests.

Part 2

Design has not been initiated for the CCTV system.

Issues Part 1

Information needs to be provided in a timely manner to the CM/GC-I contractor so that conduit may be installed before placement of concrete slab-on-grade, concrete paving, and column enclosures.



PM42 1Q FY 2008

Love Field West Betterments

LRT Buildout Phase IIA

Strategic Plan C2.3 Integrate new transit services **Consideration**

Description The project will provide for the installation of Board-approved betterments

(fence and additional landscaping) adjacent to the Love Field West

neighborhood.

Status Final design is under way. Completion of design is anticipated by the end

of January 2008.

Issues Delivery method alternatives are under evaluation.



PM43 1Q FY 2008

NW-2 Little Denton Drive Reconstruction

LRT Buildout Phase IIA

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

The project will provide improvements for Little Denton Drive, between Empire Central and Burbank, adjacent to Line Section NW-2 and the Love

Field West neighborhood.

Status

Final design is under way. Completion of design is anticipated by the end

of January 2007.

Issues

Delivery method alternatives are under evaluation.



PM44 1Q FY 2008

Facilities Six-Month Look Ahead

LRT Buildout Phase IIA

LRT Buildout Phase IIA Six Month Look Ahead

Page 1 of 1 12/31/07 **Project** January May June SE-1 Construction Continues Construction Continues SE-2 NW-1B Construction Continues ▲ CWR Staging Area Ready Signals & Comm. Bit-Map Data Construction Continues NW-2 Signals & Comm. Bit-Map Data Construction Continues NW-3 NW-4 Signals & Comm. Bit-Map Data Construction Continues **NWROF** Construction Continues Construction Continues 4 CBD STA. MOD'S Manufacturing Continues TPS SCS / OCC MODS Manufacturing Continues FARE COLL. Manufacturing Continues Manufacturing Continues **SLRV Retrofit** New SLRV's Bids Due A △------Due Proposals Due





Change Control Summary

LRT Buildout Phase IIA

	Rail Section/ ntract Package	Consultant/ Contractor	Approved Contract Amount	Approved Contingency/ Allowance	Total Approved Amount	Executed Changes	Current Contract Value	Remaining Contingency/ Allowance	Percent Contingency Used	Percent Contract Comp.	Summary of Activity This Period & Comment (December 2007)
			(A)	(B)	(C=A+B)	(D)	(E=A+D)	(F=B-D)	(G=D/B)		
	GEC	ACT-21	\$192,166,855	\$910,989	\$193,077,844	\$0	\$192,166,855	\$910,989	0%	(Note a)	Through FY-08 AWP
	C-1002450-01	v				,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	in the state of th		200	9	
	SDC	Dallas System Consultants	\$59,066,616	\$217,189	\$59,283,805	\$0	\$59,066,616	\$217,189	0%	(Note a)	Through FY-08 AWP
	C-1002803-01										
Professional Services	Systems Integration (SIC)	DMJM + HARRIS	\$31,226,961	\$168,679	\$31,395,640	\$0	\$31,226,961	\$168,679	0%	(Note a)	Through FY-08 AWP
	C-1004187-01										
	Project Controls (PCC)	Sunland Engineering	\$13,176,787	\$113,409	\$13,290,196	\$0	\$13,176,787	\$113,409	0%	(Note a)	Through FY-07 AWP
	C-1002450-02	7 mvr	45.051.010	***	Ac 100 100	40	4000000	***			FY-08 Not Active
	LRV Engineering C-1008146-01	LTK	\$5,361,218	\$68,938	\$5,430,156	\$0	\$5,361,218	\$68,938	0%	(Note a)	Through FY-08 AWP
								*	7277		
Construction	CMGC-1	Archer Western/Brunson Caron	\$369,991,783	\$18,219,058	\$388,210,841	\$7,368,143	\$377,247,808	\$10,850,915	40%	(Note a)	
SE1, 2, NW1B	C-1007571-01	SE-1, 2, NW-1B		*** *** ***			et value for SA-035 & 37 (\$43,62			(Note c)	
Construction	CMGC-3	Archer Western/Herzog	\$456,375,780	\$23,688,198	\$480,063,978	\$19,570	\$456,395,350	\$23,668,628	0%	(Note a)	SA-3 10-23-07
NW 1, 2, 3	C-1009666-01	NW-2, 3, 4		10.00 Selection (10.00		10,000			200000	(Note c)	
CBD	CBD Level Boarding	Phillips-May	\$5,370,333	\$537,033	\$5,907,366	\$0	\$5,370,333	\$537,033	0%		
Raise/Extend	C-1012813-01									(Note c)	
	Lot l	Archer Western	\$65,238,407	\$4,272,038	\$69,510,445	\$0	\$65,238,407	\$4,272,038	0%	0%	
	C1012392-01									2	
	Lots 2	Herzog	\$7,337,506	\$311,777	\$7,649,283	\$0	\$7,337,506	\$311,777	0%	0%	
NWROF	C1012392-02										
Construction	Lot 3	Mass Electric	\$11,289,300	\$479,692	\$11,768,992	\$0	\$11,289,300	\$479,692	0%	0%	
	C1012392-03	mp.p	40.044.000	4000.000	40.004.004	40	40.044.000	4000 000	001	007	
	Lot 4	TBD	\$8,944,333	\$380,053	\$9,324,386	\$0	\$8,944,333	\$380,053	0%	0%	
	C-1012392-04 Lot 9	Macton	#1 00¢ 600	\$99,825	40.004.004	\$0	\$1,996,500	\$99,825	0%	0%	
	C-1012392-05	Macton	\$1,996,500	\$99,825	\$2,096,325	\$0	\$1,996,500	\$99,825	U%	U%	
		p : p:	A11 264 012	#050 C45	#10.100.4c0	to.	\$11 con coc	A050 545	004	007	
rack Material	Lots 3 & 6 C-1009684-02	Progressive Rail Spl Trkwrk/CWR	\$11,754,817	\$352,645 value for SA-001 (\$	\$12,107,462	\$0 P. 1 1	\$11,637,696 et value for SA-003 (\$71,785.92)	\$352,645	0%	0%	
Procurement	C-1009684-02 Lot 5	L.B. Foster	\$4,999,349	\$149,981	\$5,149,330	\$891	\$5,000,240	\$149,090	1%	0%	
riocurement	C-1009684-03	Fasteners	\$4,333,343	\$149,901	\$3,149,330	\$091	\$3,000,240	\$149,090	170	0%	
CMGC-1	Lot 4	Rocla Concrete Tie	\$3,145,765	\$96,089	\$3,241,854	\$57,195	\$3,202,960	\$38,894	60%	0%	
000	C-1009684-04	Concrete Ties	\$3,113,103	470,007	45,211,051	\$31,133	Ψ5,202,500	450,031	0074	0,0	
	Lots 1 & 3	VAE Nortrak	\$8,987,703	\$472,976	\$9,460,679	\$0	\$8,987,703	\$472,976	0%	0%	
	C-1012000-01	NV2/3/4 & NVROF/Spl Trkwrk	\$0,207,703	Ψ172,270	ψ5,400,075	40	ψο,>ον,νος	\$472,570	070	070	NTP 1/18/07
	Lots 2	L.B. Foster	\$5,982,978	\$299,149	\$6,282,127	\$0	\$5,982,978	\$299,149	0%	0%	1,11 1/10/07
rack Material	C-1012000-02	NW-2/3/4 CWR	42,002,000	420-71	40,202,121	40	45,552,510	4200,110			NTP 1/10/07
Procurement	Lot 4	Rocla Concrete Tie	\$3,361,624	\$168,081	\$3,529,705	\$0	\$3,361,624	\$168,081	0%	0%	
	C-1012000-03	Concrete Ties	, , , , , ,		1		.,,,				NTP 1/10/07
CMGC-3	Lot 5	Advanced Track Products	\$5,722,502	\$286,125	\$6,008,627	\$0	\$5,722,502	\$286,125	0%	0%	
	C-101200-04	CMGC-3 Fasteners								,	NTP 1/10/07
e	TPSS DFI	Siemens Transportation	\$30,792,441	\$2,463,395	\$33,255,836	\$0	\$30,792,441	\$2,463,395	0%	4%	NTP 6/29/07
Systems	C-1012105-01	Systems, Inc.	. 3		105 (8)			97 20			
	Fare II	GFI Genfare	\$4,624,103	\$231,205	\$4,855,308	\$0	\$4,624,103	\$231,205	0%	4%	NTP 08-07
	C-1011621-01	Systems, Inc.									00.0000.0000000000000000000000000000000
Vehicle	115 C-Unit Mods W/ATP	Kinkisharyo/Itochu	\$190,395,824	\$5,395,494	\$195,791,318	\$15,000	\$190,410,824	\$5,380,494	0%	4%	NTP 6/29/ 06
уелисте	C-1011711-01		Increased contrac	t amount for SA-001	1 \$10,546,007						
Systems	SCS/OCC	GE Advanced Comm. Systems	\$19,268,337	\$1,541,467	\$20,809,804	\$0	\$19,268,337	\$1,541,467	0%	0%	
Modifications	C-1009337-01									2	
		TOTALS:	\$1,411,777,340	\$54,611,862	\$1,466,389,202	\$7,459,908	\$1,419,008,900	\$47,151,954			
Legend:	% Contingency >= 70%										
J	,										
Notes:	a) The professional services	contracts are negotiated throns	h annial workplar	is (AWP) : amounts	reflected on this ren	ort represent To	otal Board Authorized Not-to-Exc	ed values.			
							change activity as it relates to co				



PM46 1Q FY 2008

Irving/DFW Corridor Facilities

LRT Buildout Phase IIB

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

The Irving/DFW Corridor branches from the Northwest Corridor north of Love Field, continues through to Las Colinas and then on to DFW Airport, for a total of 14.7 miles. This corridor includes seven stations.

Status

The Irving/DFW Corridor is in the planning and development phase, with the preliminary engineering/final environmental impact statement (PE/FEIS) phase scheduled for completion in March 2008.

FAA approved the Draft EIS for signature and distribution on October 1, 2007, while the FTA provided their comments on October 17, 2007, requesting significant changes. Strategy for timely completion of the Draft EIS was developed in a conference call with the FTA in November 2007. Necessary changes to the document have been made. The Draft EIS was approved for publication by both the FTA and FAA in December 2007 and has been finalized and sent to the printer.

Issues

The FAA requested an Airspace Study, which has delayed the Draft EIS by several months.

Cost reduction opportunities have been addressed and DART is preparing a design-build procurement package for Line Sections Rowlett-1 (R-1), Irving-1 (I-1), and Irving-2 (I-2). The Request for Qualifications is expected to go out by the end of January 2008.



PM47 1Q FY 2008

Rowlett Extension Facilities

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

The Rowlett Extension extends 4.8 miles east from the Downtown Garland Station to the Rowlett Park and Ride. There is one station, Rowlett Station, located adjacent to the Rowlett Park and Ride.

Status

Work on the 30% design for Rowlett Extension (Line Section R-1) continues and is expected to be completed at the end of February 2008.

Issues

Cost reduction opportunities have been addressed and DART is preparing a design-build procurement package for Line Sections Rowlett-1 (R-1), Irving-1 (I-1), and Irving-2 (I-2). The Request for Qualifications is expected to go out by the end of January 2008.




PM48 1Q FY 2008



Summary Working Schedule



Commuter Rail Summary Working Schedule







COMMUTER RAIL Cost Summary (in millions of dollars)									
	Control Budget	Current Commitment	Expended to Date ⁽¹⁾						
Belt Line Road Grade Separation ⁽²⁾	\$ 70.5	\$ 58.8	\$5.5						
Lisa-Perkins Double Tracking	6.4	5.9	1.3						

Notes:

- 1) Expended to date values reflect activity through 12/31/07, as reported on DARTnet. Control Budget value is from the current DART financial plan.



Belt Line Road Grade Separation

Commuter Rail

Strategic Plan Consideration

- C1 Improve Customer Satisfaction
- C2 Manage System Growth
- C3 Improve Efficiency
- S1 Build Relationships with Stakeholders

Description

The project involves the grade separation of the Trinity Railway Express (TRE) over the intersections of Belt Line Road, Briery Road, and Story Road; and replacement bridges over Dry Branch Creek and West Irving Creek. The TRE tracks will be elevated and double tracked from Gilbert to Rogers Road, for a length of 2 ½ miles. The portions of Belt Line Road, Briery Road and Story Road within the vicinity of the TRE Line and Rock Island Road will be reconstructed as part of this project. The project also includes an 8,236-foot long bridge and a 1,000-foot long retaining wall that is 33 feet wide carrying Class 4 double track. The tracks are 15 ft. apart between MP 631.80 and MP 633.36. The improvements are in the City of Irving (COI) and the project involves construction of bridges, tracks, paving, drainage, signing, striping, illumination, signalization and aesthetic features. Additional ROW was acquired by the City of Irving. Total estimated cost, including ROW, engineering and construction, is approximately \$70 million. In addition, COI has committed \$5 million for aesthetics as part of Quiet Zone.

The Regional Transportation Council (RTC) of the North Central Texas Council of Governments (NCTCOG) approved this project for funding under the Strategic Programming Initiative. Funding sources (FY 2006) for this project include FTA, TxDOT, City of Irving, and DART (\$42M).

Status

Construction activities are ongoing. Clearing and grubbing has been completed. Storm Lines "F" and "G" have been completed. Contractor completed the drilled shafts on Abutment No. 1 and Abutment No. 123. Contractor is forming the abutment cap on Abutment No. 1.

Private utility relocation work is ongoing. MCI has completed relocation of their fiber optic lines. TXU has agreed to move their lines as soon as possible.

Issues

A new funding strategy was agreed upon by NCTCOG, Irving, and DART for additional funds needed for project cost overrun. NCTCOG staff presented this item to the Surface Transportation Technical Committee (STTC) at the August 24, 2007, meeting. The funding recommendation of \$13M Local and \$15M Federal was approved by the RTC at the September 13, 2007, meeting.



PM51 1Q FY 2008

Double Tracking at Market Center Blvd. (Lisa-Perkins)

Commuter Rail

Strategic Plan Consideration

C1 Improve Customer Satisfaction

C2 Manage System Growth

C3 Improve Efficiency

Description

The proposed double tracking is located in the city of Dallas. The project consists of a new Class 4 track adjacent to and 16 feet apart from the existing track. The existing track will be upgraded to a Class 4 track between MP 641.63 and MP 642.67. The project also involves replacing the existing timber trestle bridge with two new 99-ft. long prestressed concrete double cell box girder bridges, two existing culvert extensions and improvements to the grade crossing at Market Center Blvd.

Status

Notice of Award was made September 18, 2007. NTP is anticipated for early January 2008, after bonds and insurance certificates are received. The contractor is preparing early action submittals.

Issues None.



PM52 1Q FY 2008

Track, Signals & Installation for Lisa-Perkins & Belt Line Road Projects

Commuter Rail

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

This contract includes the procurement and installation of track for the Lisa-Perkins Double Tracking project and the Belt Line Road Grade Separation project. It also includes design, manufacture, installation, and testing of a complete signal system and modifications required to interface with the existing signal system in the Belt Line Road grade separation project.

Status Track submittals are in progress.

Issues None.



PM53 1Q FY 2008

Six-Month Look Ahead



Commuter Rail Six Month Look Ahead

Page 1 of 1 12/31/07 **Project** February May TRE Double Tracking (L. Perkins - Market Ctr) Construction Continues **Civil Structures** TRE RR Grade Sep. Construction Continues (Beltline - Story Road) Material Delivery / Installation Continues **TRE Track Installation** (Beltline - L. Perkins) LRV Acceptance GMP / IFB Fab / Construct / Test Design/Utilities/ROW





Change Control Summary




Commuter Rail - Change Control Summary											
Facility/ Contract Package		Consultant/ Contractor	Approved Contract Amount	Approved Contingency Allowance	Total Approved Amount	Executed Changes	Current Contract Value	Remaining Contingency Allowance	Percent Contingency Used	Percent Contract Comp.	Summary of Activity This Period & Comments (December 2007)
			(A)	(B)	(C=A+B)	(D)	(E=A+D)	(F=B-D)	(G=D/B)		
TRE	Belt Line-Story Grade Separation C-1012696-01	McCarthey Building Companies	\$43,006,362	\$3,440,509	\$46,446,871	\$0	\$43,006,362	\$0	0%	0%	NTP 9-18-07
TRE	TRE Lisa-Perkins Construction C-1012966-01	Austin Road and Bridge	\$2,910,060	\$87,302	\$2,997,362	\$0	\$2,910,060	\$0	0%	0%	NTP 01/07/08
TRE	TRE LP/BL-S Trk Mtl Procure/Install C-1012577-01	Herzog	\$11,494,170	\$344,822	\$11,838,992	\$0	\$11,494,170	\$0	0%	0%	NTP 8/14/07
		TOTALS:	\$43,006,362	\$3,440,509	\$46,446,871	\$0	\$43,006,362	\$0			
Legend:	% Contingency>= 70%										
Notes:							-				



PM55 1Q FY 2008



Additional Capital Development Summary Working Schedule





ADDITIONAL CAPITAL DEVELOPMENT Cost Summary (in millions of dollars)									
	Control Budget	Current Commitment	Expended to Date (1)						
Victory Station Project (2)	\$79.0	\$83.0	\$80.6						
Unity Plaza	3.5	0.9	0.9						
Tunnel Delamination	4.2	2.3	2.3						
Bryan Street (3)	30.8	22.3	10.3						
Hawkins Street	23.2	22.8	15.6						
Level Boarding Modifications – Outlying Stations	13.2	0.7	0.9						

Notes:

- Expended to date values reflect activity through 12/31/07, as reported on DARTnet.
 Current commitment reflects anticipated Anland credit.
- Current expended to date value reflects funding partners reimbursement.



Strategic Plan Consideration

C2.3 Integrate new transit services

Description

The NW-1A/Victory Station project was developed with four contracts:

- TRE Walls and Roadbed Construction Contract project is complete.
- Line Section NW-1A Construction Contract project is closed via the contracting officer's final decision.
- Line Section NW-1A Track Material Procurement project is complete.
- Line Section NW-1A Systems Construction Contract project is in closeout.

Status Line Section NW-1A Facilities Construction Contract

The facilities contractor, Martin K. Eby Construction, Inc., has completed all work and the contract was closed by the contracting officer in a final decision response to the contractor's six Requests for Equitable Adjustments (REAs).

Line Section NW-1A Systems Construction Contract

Victory Station opened for revenue service on November 15, 2004. Source code license agreement has been received. Release of liens has been received. Contractor meeting to be set up to review final invoice.

Issues Line Section NW-1A Facilities Construction Contract

The contracting officer rendered his final decision regarding the six REAs for claimed impacts and delays to the project.

Eby appealed the decision and the matter is proceeding in DART's administrative disputes process, under the direction of DART's Legal Department. Hearing has been scheduled to begin in April 2008.

Eby sued DART's general engineering consultant, LAN/STV, in State Court. The Texas Supreme Court denied review of the appeal, and the matter is back in District Court.

Line Section NW-1A Systems Construction Contract

The Supervisory Control System (SCS) software license agreement has been received; this issue is resolved.

All releases of liens have been received. DART is awaiting final invoice.



PM58 1Q FY 2008

Strategic Plan Consideration

C2.5 Improve passenger amenities and facilities

Description

The Unity Plaza Project will be located southwest of the intersection of Central Expressway and Haskell Avenue at the present location of DART's western entrance to the Cityplace Station and future location of the terminal for the McKinney Avenue Trolley.

The project consists of the reconstruction of the western entrance to Cityplace Station and the creation of a transit plaza surrounding the new building. This will include removing the existing portal and building a new one that is oriented to face the McKinney Avenue Trolley turntable to the west. The new entrance, a one-story glass and steel structure, will sit atop expanded foundation walls. The new entrance design incorporates a 150' tower that will serve as a landmark identifying the station. The existing Cityplace HVAC and electrical systems will be upgraded and augmented to accommodate the new configuration.

Status

Design of the project is complete, and the contract for design services has been closed.

Issues

The coordination with the other stakeholders is ongoing.



PM59 1Q FY 2008

North Central Tunnel Delamination Repair & Monitoring

Additional Capital Development

Strategic Plan Consideration

C2.5 Improve passenger amenities and facilities

Description

This project is delamination repair and monitoring in the North Central tunnel and consists of delamination repair, long-term monitoring/instrumentation program, and repair of a crack in the cast-in-place liner in the northern end of the northbound tunnel.

The delamination repair consists of two methods: the Surface Drainage System, draining water from immediately behind the tunnel liner, and the Penetration Drainage System, draining the deeper water pockets before seepage occurs at the tunnel liner.

The long-term, embedded monitoring/instrumentation program will monitor water pressure, effects of delamination repair, rock layer arrangement, and liner deformation due to piston effect and temperature changes.

Status The contract is complete. Closeout is in progress.

Issues None.

DART

PM60 1Q FY 2008

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

The Bryan/Hawkins project consists of two separate projects: the Hawkins track re-alignment project and the Bryan Street project. The Hawkins track re-alignment project, as designed, will re-align the existing three sharp curves from Pearl Station to North Central Portal with a straight alignment and convert the existing single crossover to a double crossover at Leonard Street. The Bryan Street project, as designed, will remove the US 75 bridge over Bryan Street and construct a split boulevard at-grade crossing at this location to provide an improved roadway network into and out of downtown Dallas and to accommodate light rail construction for the DART Southeast Corridor light rail extension. The Bryan/Hawkins project is being performed under the CM/GC-I contract.

Status

Underground utility installation continues. Northbound frontage road paving is complete from Live Oak to Bryan Street; paving of Bryan between Leonard and Crockett continues.

The contractor continues working at the LRT tunnel entrance. MSE wall construction is nearing completion. Setting of new OCS poles on foundations at Pearl Station is complete. Welding of rail from Routh Street to the portal is complete. Construction of moment slab support for MSE wall coping continues. Grading to existing sidewalk and pavement at Bryan Street continues.

Cutover work planned for the Thanksgiving holiday weekend was successfully completed, and trains are now running on the new track.

Issues

A fiber optic cable installed by TxDOT conflicts with future grading of access roads. A change order was issued to the contractor for relocation of the cable, and relocation work is complete. The contractor's claimed impacts are under review.

Tracks were not put back in service within the time required during a weekend power interruption on September 22-24. Liquidated damages may be assessed.



PM61 1Q FY 2008

Area after Thanksgiving Cutover

Portal Guideway after Thanksgiving Cutover







Forming Header at NB Central Service Road

Demolition of Old Portal Track





Track Materials Procurement - Bryan/Hawkins Junction

Additional Capital Development

Strategic Plan Consideration

C2.3 Integrate new transit services

Description

The track materials procurement for Bryan/Hawkins Junction includes fabrication, delivery, unloading, and placing into DART's storage facilities varying amounts of welded rail, concrete crossties, direct fixation fasteners, and special trackwork. This contract includes Lots 1 & 2 and was awarded to Progress Rail Services.

Status Contract closeout is in progress.

Issues None.



PM64 1Q FY 2008

Level Boarding Modifications For Outlying Stations

Additional Capital Development

Strategic Plan Consideration

C1 Improve Customer Satisfaction

C2 Manage System Growth

Description

This project will modify Starter System and Buildout Phase I LRT station platforms to accommodate the level boarding mode of operation.

Status

The schedule is being updated to reflect implementation of a pilot project at Morrell Station to review operational impacts during construction. Bids for this pilot project were received on December 20, 2007. NTP for construction is anticipated in early January 2008. Lessons learned from the pilot project will be incorporated prior to procurement for the remaining stations.

Issues

Construction will be sequenced to provide the least amount of service interruption.

Coordination with any additional equipment and/or cables for closed-circuit TV (CCTV) at stations is ongoing.



PM65 1Q FY 2008

Paratransit Parking

Strategic Plan Consideration

C3 Improve Efficiency

Description

This project will repair and repave the existing parking lots at the Paratransit Facility located at Senate Street. A new employee parking lot will be constructed on adjacent DART property located on Dilido Street.

Status

Final design of the permanent lot on Dilido Street is under way and will be complete by January 31, 2008. Final design to repair and repave the existing parking lot at Senate Street has been completed. The Senate Street project will begin bid solicitation in February 2008.

Issues None.



PM66 1Q FY 2008

Additional Capital Development Six Month Look Ahead

Page 1 of 1

Duningt			200	08		
Project	January	February	March	April	Мау	June
Victory: TRE Walls & Roadbed	Construction Complete	d				
Victory: Stations & Bridges	Revenue Service Bega	n – 11/15/04				
Unity Plaza	Final Design Complete	d (Project On Hold)				
Tunnel Delamination	Test / Monitoring Section	on Complete – 07/30/07		► Verify/Mappir	g Complete	
Bryan Street	Construction Continues					
Hawkins Street	Cutover Completed Tha	nksgiving Weekend	Construct	ion Complete		
Level Boarding Mods Outlying Stations				Demonstration Project	Complete	
				:	:	:





Change Control Summary

Additional Capital Development

			-	_				- 4			
			Approved	Approved	Total		Current	Remaining	Percent	Percent	Summary of Activity
	Facility/	Consultant/	Contract	Contingency	Approved	Executed	Contract	Contingency	Contingency	Contract	This Period & Comments
Co	ntract Package	Contractor	Amount	Allowance	Amount	Changes	Value	Allowance	Used	Comp.	(December 2007)
			(A)	(B)	(C=A+B)	(D)	(E=A+D)	(F=B-D)	(G=D/B)		
NW-1A Facilities	Construction	Martin K. Eby	\$24,986,984	\$2,498,698	\$27,485,682	\$2,467,766	\$27,294,599	\$30,932	99%	100%	Includes Unilateral Mods
	C-1003853-01					Reduced Contrac (UM167/171)	t value for final quan	tities in place & insura	nce reduction		Closeout Pending Litigation
Systems	Comm, OCS & Signals	Mass Electric	\$15,890,713	\$1,589,071	\$17,479,784	\$37,415	\$15,546,492	\$1,551,656	2%	100%	Through SA-030
	C-1005139-01						* Reduced contract	value due to SAs-7,	9, 10, 29, 30 for delet	ion of bid wor	Closeout Pending
Misc	NC-1 Tunnel Delamination	Penaco Industries	\$655,999	\$39,242	\$695,241	\$0	\$655,999	\$39,242	0%	0%	Closeout Pending
Facilities	C-1011831-01						100				
	Design	RTKL Assoc.	\$1,053,766	\$105,377	\$1,159,142	\$0	\$1,053,766	\$105,377	0%	100%	Design complete
	C-1003727-01			333	100		- 10 - 01 - 0	i i			35
Unity Plaza	Construction	TBD				j					IFB deferred
	TBD	0250072									
Bryan/Hawkins	Construction	Archer/Western	\$35,893,496	\$1,823,750	\$37,717,246	\$151,864	\$36,045,360	\$1,671,886	8%	0%	
Construction	C-1007571-01	Brunson/Carcon	vi								
Bryan/Hawkins	Lots 1 & 2	Progressive Rail	\$2,761,480	\$110,460	\$2,871,940	\$7,150	\$2,682,191	\$103,310	0%	0%	SA-2 executed 3-07
Track Material	C-1009684-01		* Reduced contr	ract value due to	SA-1 for deletic	n of bid work	(\$86,439.27)	i i			
		TOTALS:	\$84,588,844	\$6,469,347	\$91,058,191	\$2,848,695	\$86,809,312	\$3,620,652			
Legend:	% Contingency >= 70%										



PM68 1Q FY 2008



DALLAS AREA RAPID TRANSIT

QUARTERLY INVESTMENT REPORT

As Of

December 31, 2007

Submitted by Authorized Investment Officers in Accordance with the Public Funds Investment Act

Sharon Leary, Chief Financial Officer

Nathan Hallett, Treasurer


Beverly LaBenske, Assistant Treasurer

Prepared by Treasury Reporting January 31, 2008

Quarterly Investment Report 🛶







Prepared by Treasury Reporting

Rate Tracker		
Short Term	1	62 bp
Intermediate	\downarrow	87 bp
Long Term	1	9 bp

Portfolio Performance

Aggregate Yield ↓ 0.51% to 4.85% ↓ 0.85% to 3.10% Benchmark

DART Commercial Paper

Change During Quarter		\$75	
Current Outstanding		\$255	
Last Rate Change	\downarrow	0.08	
Average Rate		3.39	%
Avg. Issue Days to Mat.		141	

Market Overview

During the first quarter, the Fed lowered interest rates by 50 basis points (25 points in both October and December) as part of the ongoing process of bolstering consumer confidence in the economy and mitigating the downward economic pressures resulting from the lingering sub-prime mortgage situation. Because the yield curve continues to move downward, and is expected to continue to do so for at least 2 more quarters, the investment strategy for the Operating Account will extend the maturity by seeking intermediate-term investments to hedge against further rate reductions. Commercial paper holdings should decrease.

Investment Strategies

The investment strategy will be to monitor the yield curve shape. This could lead to a change in investment strategy.

Insurance Fund:

laddered maturities; manage so as to replace called/matured investments

Financial Reserve Fund: laddered maturities; manage so as to replace called/matured investments

SEA Fund:

100% money market investment

Debt Service Fund:

seek investment maturities tied to required semi-annual payments; 100% in money market


funds until the spread widens between these funds and shorter-term agency.

DART Commercial Paper Program

DART's commercial paper costs continue to be below money market investment rates. As a result, DART will continue to issue large amounts of CP to take advantage of this positive arbitrage situation.


An additional \$75,000,000 was issued during the 1st Quarter of FY08 in support of the various capital projects.


Investment Por	tfoli	os	(compli	iance)
General Operating	\$	409,976,177	75%	Yes
Financial Reserve	\$	49,999,984	9%	Yes
Capital Reserve	\$	4,424,705	1%	Yes
Master Insurance	\$	11,900,000	2%	NO
SEAF	\$	59,999,591	11%	Yes
Debt Service	\$	7,236,847	1%	Yes
TOTAL	\$	543,537,305	100%	





Quarterly Investment Report











Security Transactions - Total Purchases

1st Qtr FY08

Purchase Date	CUSIP	Security Description		Ending Par Value	Maturity Date	Yield to Call	Call Date	Una	Ending amor Val/Cost	Invest Number
10/2/2007	63557MY26	NACS CP 0.00 11/02/07	\$	5,000,000	11/02/07	5.1220		\$	4,978,343	08-0003
0/10/2007	91411UZ57	Univ California CP 0.00 12/05/07	\$	5,000,000	12/05/07	4.9444		\$	4,962,356	08-0004
10/1/2007	83365SZT3	Soc Gen NA CP 0.00 12/27/07	\$	10,000,000	12/27/07	5.1730		\$	9,878,200	08-0002
10/9/2007	4497W0A99	ING CP 0.00 01/09/08	\$	10,000,000	01/09/08	5.1663		\$	9,871,456	08-0001
1/16/2007	7562E0AB2	Reckitt Benck CP 0.00 01/11/08	\$	5,000,000	01/11/08	4.7592		\$	4,963,756	08-0023
2/13/2007	66844CAG9	N'Western Univ CP 0.00 01/16/08	\$	5,000,000	01/16/08	4.5002		\$	4,979,128	08-0033
1/9/2007	75072JB44	RaiffzBank CP 0.00 02/04/08	\$	10,000,000	02/04/08	4.8927	-	\$	9,884,725	08-0016
0/30/2007	14178LBK5	Cargill Inc CP 0.00 02/18/08	\$	10,000,000	02/18/08	4.7532		\$	9,857,511	08-0014
0/25/2007	2495E0BK9	DEPFA Bank CP 0.00 02/19/08	\$	10,000,000	02/19/08	4.9752		\$	9,843,025	08-0010
1/19/2007	2960E2BL6	ERSTEF Finance CP 0.00 02/20/08	\$	10,000,000	02/20/08	5.0005	-	\$	9,874,192	08-0024
1/20/2007	2363F6BN9	Danske CP 0.00 02/22/08	\$	15,000,000	02/22/08	4.9284	200	\$	14,812,000	08-0026
0/26/2007	0660P0BR3	B of A CP 0.00 02/25/08	\$	10,000,000	02/25/08	4.7273		\$	9,844,450	08-0012
1/16/2007	02635RBR9	Am Gen Fin CP 0.00 02/25/08	\$	10,000,000	02/25/08	4.7249	-	\$	9,870,944	08-0021
2/17/2007	02665JCA6	American Honda CP 0.00 03/10/08	\$	10,000,000	03/10/08	4.2798		\$	9,902,467	08-0035
2/11/2007		Soc Gen NA CP 0.00 03/13/08	\$	10,000,000	03/13/08	5.1254		\$	9,871,092	08-0032
2/20/2007	69372ACD2	Paccar CP 0.00 03/13/08	\$	5,000,000	03/13/08	4.2488		\$	4,951,583	08-0042
1/13/2007	90262CDE4	UBS CP 0.00 04/14/08	\$	10,000,000	04/14/08	4.7674		\$	9,804,075	08-0018
1/15/2007	0660P0DJ9	Bank of America CP 0.00 04/18/08	\$	10,000,000	04/18/08	4.7581	_	\$	9,801,944	08-0020
2/14/2007	46271JE17	Irish Life CP 0.00 05/01/08	\$	14,100,000	05/01/08	5.0533	_	\$	13,833,780	08-0034
		FHLMC Callable (final-5) 5.40 07/16/09	\$	10,000,000	07/16/09	4.7050	07/16/08	\$	10,050,587	08-0006
0/15/2007	3133XLUM3	FHLMC (n/a) 5.125 08/05/09	\$	5,000,000	08/05/09	4.6620		\$	5,039,258	08-0007
		FNMA Callable (once-5) 5.30 08/13/09	\$	3,200,000	08/13/09	4.8128	02/13/08	\$	3,204,714	08-0005
	3133XMKQ3	FHLB Callable (once-5) 4.80 10/16/09	\$	800,000	10/16/09	4.9025	04/16/08	\$	799,600	08-0008
		FHLB Callable (once-5) 4.80 10/16/09	\$	5,000,000	10/16/09	4.6700	04/16/08	\$	5,003,080	08-0009
1/2/2007		FHLB Callable (qtrly-5) 4.54 11/02/09	\$	10,000,000	11/02/09	4.5400	05/02/08	\$	10,000,000	08-0015
1/13/2007	3133XMVR9	FHLB Callable (mon-5) 4.80 11/13/09	\$	1,000,000	11/13/09	4.8000	01/13/08	\$	1,000,000	08-0017
2/11/2007	3133XMVR9	FHLB Callable (mon-5) 4.80 11/13/09	\$	10,000,000	11/13/09	4.8000	01/13/08	\$	10,000,000	08-0031
2/4/2007	3133XNGP8	FHLB Callable (qtrly-5) 4.75 12/04/09	\$	3,300,000	12/04/09	4.7500	03/04/08	\$	3,300,000	08-0028
2/6/2007	3133XNGP8	FHLB Callable (qtrly-5) 4.75 12/04/09	\$	15,000,000	12/04/09	4.7500	03/04/08	\$	15,000,000	08-0029
2/10/2007	3133XNJ75	FHLB Callable (qtrly-5) 4.75 12/10/09	\$	10,000,000	12/10/09	4.7500	03/10/08	\$	10,000,000	08-0030
2/24/2007	ALC: NO DESCRIPTION OF THE PARTY OF THE PART	FHLMC Callable (qtrly-5) 4.40 12/24/09	Conden.	5,000,000	12/24/09	4.4000	06/24/08	\$	5,000,000	08-0038
		FFCB Callable (any>3/24/08-7) 4.49 12		5,000,000	12/24/09	4.4900	03/24/08	\$	5,000,000	08-0039
2/24/2007	3128X6WU6	FHLMC Callable (qtrly-5) 4.40 12/24/09	\$	3,000,000	12/24/09	4.4000	06/24/08	\$	3,000,000	08-0040
		FNMA Callable (qtrly-10) 4.50 12/24/09		4,500,000	12/24/09	4.6416	03/24/08	\$	4,498,425	08-0041
2/24/2007	3136F8ZE8	FNMA Callable (qtrly-10) 4.50 12/24/09	\$	10,000,000	12/24/09	4.5202	03/24/08	\$	9,999,500	08-0043
1/19/2007	31359M6B4	FNMA Callable (once-10) 5.20 03/26/10	\$	8,000,000	03/26/10	4.3579	03/26/08	\$	8,022,480	08-0025
1/16/2007	31331X7L0	FFCB Callable (once-7) 4.80 10/15/10	\$	5,000,000	10/15/10	4.4580	04/15/08	\$	5,006,575	08-0022
0/29/2007		FHLB Callable (once-5) 5.00 10/29/10		5,950,000	10/29/10	5.1038	10/29/08	\$	5,944,050	08-0013
		FHLMC Callable (any-5) 5.06 10/29/10		5,000,000	10/29/10	4.4525	10/29/08	\$	5,028,000	08-0019
DESCRIPTION OF THE PROPERTY OF		FHLB Callable (qtrly-5) 4.65 11/23/10	3848	5,900,000	11/23/10	4.6500	05/23/08	\$	5,900,000	08-0027
		FHLMC Callable (qtrly-5) 4.65 12/13/10		5,000,000	12/13/10	4.6500	06/13/08	\$	5,000,000	08-0036
		FHLMC Callable (qtrly-5) 4.70 12/20/10		3,000,000	12/20/10	4.7000	06/20/08	\$	3,000,000	08-0037
		FHLB Callable (once-5) 5.125 10/24/11		5,000,000	10/24/11	4.7400	04/24/08	\$	5,009,267	08-0011
		SUB-TOTAL	\$	317,750,000				\$	315,590,562	
					PLUS: Acc	rued Intere	st Purchased	\$	347,340	
		GRAND TOTAL	\$	317,750,000	× 0	4.8141	Ť	\$	315,937,902	

Security Transactions - Maturities & Calls

1st Qtr FY08

Date		CUSIP	Security Description		Par Value	Yield to Maturity	Yield to Call	Una	Ending mor Val/Cost	Invest Number
				Φ.	5 000 000	E 2010	E 2210	¢	4,954,413	07-0122-0
0/02/07	MAT	02665KX28		\$	5,000,000	5.3310	5.3310	\$	9,913,167	07-0125-0
0/09/07	MAT	90262DX91	200 VI 00 2000 CONTACTO CONTAC	\$	10,000,000	5.3286	5.3286		see the transfer execut	07-0096-0
0/12/07	MAT	2363F7XC7	FULL STATE OF THE	\$	5,000,000	5.3521	5.3521	\$	4,887,483	07-0140-0
0/15/07	MAT	90262DXF7		\$	4,700,000	5.5072	5.5072	\$	4,672,505 4,947,350	06-0079-0
0/17/07	MAT	3133XDDZ1		\$	5,000,000	5.2502	9.2672			07-0147-0
0/17/07	MAT	5460E1XH1		\$	1,000,000	5.7517	5.7517	\$	994,203 8,947,830	07-0148-0
0/17/07	MAT	5460F1XH0		\$	9,000,000	5.7517	5.7517	\$	4,888,200	07-0140-0
0/18/07	MAT	98719DXJ1		\$	5,000,000	5.3513	5.3513	\$		07-0103-0
0/30/07	MAT	2363F7XW3		\$	10,000,000	5.3509	5.3509	\$	9,758,236	07-0103-0
1/02/07	MAT	2960E3Y21		\$	5,000,000	5.3817	5.3817	\$	4,935,956	08-0003-0
1/02/07	MAT	63557MY26		\$	5,000,000	5.1220	5.1220	\$	4,978,343	
1/09/07	MAT	3133XAEP8		\$	1,000,000	3.9300	3.9300	\$	1,000,000	05-0004-0
1/09/07	MAT	31331SMN0	FFCB Callable 3.70 11/09/07	\$	5,470,000	3.8398	4.2177	\$	5,450,691	05-0005-0
1/13/07	MAT	14177UYD7	CARGLO CP 0.00 11/13/07	\$	5,000,000	5.3841	5.3841	\$	4,933,772	07-0129-0
1/13/07	MAT	2495E1YD8	DEPFA Bank CP 0.00 11/13/07	\$	10,000,000	5.7218	5.7218	\$	9,905,281	07-0151-0
1/14/07	MAT	75072KYE4	Raffeisen Zentralbank CP 0.00 11/14/(10,000,000	5.5353	5.5353	\$	9,872,736	07-0132-0
1/21/07	MAT	0660P1YM7	B of A CP 0.00 11/21/07	\$	10,000,000	5.4966	5.4966	\$	9,886,844	07-0138-0
2/05/07	MAT	3133XHZY1	FHLB (Past) 5.20 12/05/07	\$	5,000,000	5.2000	5.2000	\$	5,000,000	07-0026-0
12/05/07	MAT	91411UZ57	Univ California CP 0.00 12/05/07	\$	5,000,000	4.9444	4.9444	\$	4,962,356	08-0004-0
12/06/07	MAT	98719BZ61	Yorkshire Bldng CP 0.00 12/06/07	\$	10,000,000	5.4452	5.4452	\$	9,831,333	07-0128-0
12/07/07	MAT	173075Z70	Citigroup CP 0.00 12/07/07	\$	10,000,000	5.4987	5.4987	\$	9,864,764	07-0143-0
2/10/07	MAT	833655ZA4	Soc Gen NA CP 0.00 12/10/07	\$	10,000,000	5.7943	5.7943	\$	9,851,431	07-0137-0
2/11/07	MAT	2495E1ZB1	DEPFA Bank CP 0.00 12/11/07	\$	5,000,000	5.6863	5.6863	\$	4,930,107	07-0149-0
2/14/07	MAT	3136F6PG8	FNMA Step Up (Past) 3.00 12/14/07	\$	5,000,000	4.1946	4.1946	\$	4,982,000	05-0008-0
2/18/07	MAT	3133X4FQ9	FHLB (Past) 3.35 12/18/07	\$	3,000,000	3.3500	3.3500	\$	3,000,000	04-0018-0
12/18/07	MAT	98719BZJ3	Yorkshire Bldng CP 0.00 12/18/07	\$	10,000,000	5.5818	5.5818	\$	9,844,928	07-0139-0
12/20/07	MAT	31331SA60	FFCB (Past) 4.09 12/20/07	\$	4,000,000	5.2007	5.2007	\$	3,932,000	06-0081-0
12/20/07	MAT	90262DZL2	UBS CP 0.00 12/20/07	\$	5,000,000	5.3702	5.3702	\$	4,889,925	07-0121-0
12/21/07	CAL	3133XEWK1	FHLB (Past) 5.15 12/21/07	\$	5,000,000	5.3002	5.3002	\$	4,988,350	06-0076-0
12/24/07	CAL	3133X4RT0	FHLB (Past) 3.175 12/24/07	\$	2,000,000	3.1750	3.1750	\$	2,000,000	04-0023-0
12/27/07	MAT	3133XJD70	FHLB (past) 5.25 12/27/07	\$	5,000,000	5.2500	5.2500	\$	5,000,000	07-0038-0
12/27/07	MAT	83365SZT3	Soc Gen NA CP 0.00 12/27/07	\$	10,000,000	5.1730	5.1730	\$	9,878,200	08-0002-0
12/28/07	MAT	3133X5DU9	FHLB (past) 3.05 12/28/07	\$	1,000,000	3.0500	3.0500	\$	1,000,000	04-0027-0
12/28/07	MAT	75072KZU7	Raiffeisen Bank CP 0.00 12/28/07	\$	10,000,000	5.7319	5.7319	\$	9,834,744	07-0150-0
12/14/07	CAL	31359M2N2	FNMA Callable (final) 5.30 01/08/08	\$	5,000,000	5.3000	5.3000	\$	5,000,000	07-0034-
10/11/07	CAL	3133XJLK2	FHLB Callable 5.32 01/11/08	\$	5,000,000	5.3200	5.3200	\$	5,000,000	07-0043-
10/19/07	CAL	3133XJNF1	FHLB Callable 5.375 02/12/08	\$	3,000,000	5.3750	5.3750	\$	3,000,000	07-0052-
12/19/07	CAL	3128X5P28	FHLMC Callable (final) 5.30 03/19/08	\$	10,000,000	5.3000	5.3000	\$	10,000,000	07-0081-
10/18/07	CAL	3133XJ6E3	FHLB Callable 5.375 06/18/08	\$	5,000,000	5.3750	5.3750	\$	5,000,000	07-0035-
12/20/07	CAL	3128X5TL2	FHLMC Callable (qtrly) 5.30 06/20/08	\$	3,000,000	5.3000	5.3000	\$	3,000,000	07-0037-
1/15/07	CAL	3133XJQU5	FHLB Callable (qtrly) 5.30 08/15/08	\$	5,000,000	5.3000	5.3000	\$	5,000,000	07-0066-
11/15/07	CAL	3133XJQU5	FHLB Callable (qtrly) 5.30 08/15/08	\$	5,000,000	5.3220	5.3220	\$	4,998,438	07-0068-
1/15/07	CAL	3133XLYX5	FHLB Callable (qtrly) 5.40 08/15/08	\$	5,000,000	5.4000	5.4000	\$	5,000,000	07-0130-
11/20/07	CAL	3133XCYK3	FHLB Callable (any) 4.69 4.69 09/09/0	\$	1,000,000	4.6900	4.6900	\$	1,000,000	05-0029-
10/09/07	CAL	3128X52J6	FHLMC Callable 5.40 10/09/08	\$	5,000,000	5.4000	5.4000	\$	5,000,000	07-0090-
10/09/07	CAL	3128X52J6	FHLMC Callable 5.40 10/09/08	\$	5,000,000	5.4000	5.4000	\$	5,000,000	07-0099-
10/09/07	CAL	3128X6FK7	FHLMC Callable 5.45 01/09/09	\$	5,000,000	5.4500	5.4500	\$	5,000,000	07-0117-0

Security Transactions - Maturities & Calls

1st Qtr	FY08
---------	------

Date		CUSIP	Security Description	Par Value	Yield to Maturity	Yield to Call	Una	Ending mor Val/Cost	Invest Number
10/26/07	CAL	31359M4F7	FNMA Callable 5.40 01/26/09	\$ 3,000,000	5.4214	5.5622	\$	2,998,800	07-0054-0
10/28/07	CAL	3128X2LJ2	FHLMC Callable 4.00 01/28/09	\$ 1,000,000	7.3190	7.3190	\$	987,500	06-0051-0
12/27/07	CAL	3136F8HL2	FNMA Callable (qtrly) 5.375 03/27/09	\$ 1,100,000	5.3750	5.3750	\$	1,100,000	07-0086-0
11/17/07	CAL	3133XKEY7	FHLB Callable (mon) 5.50 04/17/09	\$ 5,000,000	5.5000	5.5000	\$	5,000,000	07-0093-0
11/14/07	CAL	3128X56G8	FHLMC Callable 5.30 05/14/09	\$ 5,000,000	5.3000	5.3000	\$	5,000,000	07-0102-0
11/21/07	CAL	3133XKS30	FHLB Callable (qtrly) 5.45 05/21/09	\$ 3,000,000	5.4500	5.4500	\$	3.000.000	07-0105-0
10/21/07	CAL	3133XKVD4	FHLB Callable 5.50 05/21/09	\$ 5,000,000	5.5000	5.5000	\$	5,000,000	07-0106-0
11/21/07	CAL	3133XKS30	FHLB Callable (qtrly) 5.45 05/21/09	\$ 1,300,000	5.4500	5.4500	\$	1,300,000	07-0141-0
11/21/07	CAL	3133XKS30	FHLB Callable (qtrly) 5.45 05/21/09	\$ 2,200,000	5.4500	5.4500	\$	2,200,000	07-0142-0
12/04/07	CAL	3136F8NR2	FNMA Callable (qtrly) 5.43 06/04/09	\$ 5,000,000	5.4300	5.4300	\$	5,000,000	07-0109-0
11/13/07	CAL	3128X6JU1	FHLMC Callable 5.50 08/13/09	\$ 5,000,000	5.5000	5.5000	\$	5,000,000	07-0127-0
11/20/07	CAL	31398AGH9	FNMA Callable (gtrly) 5.50 08/20/09	\$ 10,000,000	5.4837	5.4837	\$	10,003,000	07-0133-0
11/20/07	CAL	31398AGH9	FNMA Callable (qtrly) 5.50 08/20/09	\$ 1,600,000	5.4666	5.4666	\$	1,600,960	07-0134-0
12/07/07	CAL	3133XGUC6	FHLB Callable (qtrly) 5.50 08/28/09	\$ 2,000,000	5.5000	5.5000	\$	2,000,000	06-0132-0
10/29/07	CAL	3133XJXN3	FHLB Callable 5.37 08/28/09	\$ 5,000,000	5.3700	5.3700	\$	5,000,000	07-0079-0
10/25/07	CAL	3133XKE35	FHLB Callable 5.50 10/05/09	\$ 750,000	5.5000	5.5000	\$	750,000	07-0087-0
10/16/07	CAL	3133XKHQ1	FHLB Callable 5.50 10/16/09	\$ 5,000,000	5.5000	5.5000	\$	5,000,000	07-0091-0
12/21/07	CAL	3136F8BP9	FNMA Callable (gtrly) 5.50 12/21/09	\$ 5,000,000	5.5002	5.4443	\$	4,999,850	07-0110-0
12/21/07	CAL	3136F8PD1	FNMA Callable (once) 5.50 12/21/09	\$ 5,000,000	5.5000	5.5000	\$	5,000,000	07-0114-0
11/23/07	CAL	3128X57D4	FHLMC Callable 5.375 12/23/09	\$ 5,000,000	5.3750	5.3750	\$	5,000,000	07-0108-0
12/05/07	CAL	3128X5H92	FHLMC Callable (qtrly) 5.55 03/05/10	\$ 5,000,000	5.5500	5.5500	\$	5,000,000	07-0074-0
12/05/07	CAL	3128X5H92	FHLMC Callable (qtrly) 5.55 03/05/10	\$ 5,000,000	5.5500	5.5500	\$	5,000,000	07-0075-0
12/29/07	CAL	3128X5U55	FHLMC Callable (qtrly) 5.30 03/29/10	\$ 5,000,000	5.4160	5.4160	\$	4,996,500	07-0097-0
11/21/07	CAL	3128X55Z7	FHLMC Callable 5.50 05/21/10	\$ 5,000,000	5.5109	5.5612	\$	4,998,500	07-0107-0
12/14/07	CAL	3133XKX83	FHLB Callable (qtrly) 5.50 06/14/10	\$ 4,000,000	5.5000	5.5000	\$	4,000,000	07-0113-0
10/19/07	CAL	3136F8QE8	FNMA Callable 5.75 07/19/10	\$ 5,000,000	5.7500	5.7500	\$	5,000,000	07-0120-0
11/20/07	CAL	3133XLZC0	FHLB Callable (qtrly) 5.75 08/20/10	\$ 5,000,000	5.7500	5.7500	\$	5,000,000	07-0131-0
12/28/07	CAL	3133XJFN3	FHLB Callable (once) 5.35 12/28/10	\$ 3,000,000	5.4106	5.9033	\$	2,994,300	07-0135-0

GRAND TOTAL \$ 386,120,000 5.3470 5.3749 \$ 383,644,995

Current Portfolio - Total



Security	CUSIP	Ending			Yield	Call	Yield	Ending	Ending	Purchase	Invest
Description		Par Value	Rate	Mat Date	Matur	Date	Call	Amor Val/Cost	Market Val	Date	Number
B of A CP 0.00 01/04/08	0660P0A45	\$10,000,000	0.000	01/04/08	5.5009	Open	5.5009	\$9,995,558	\$9,995,000	09/07/07	07-0145
ING CP 0.00 01/09/08	4497W0A99	\$10,000,000	0.000	01/09/08	5.1663	Open	5.1663	\$9,988,822	\$9,989,370	10/09/07	08-0001
Reckitt Benck CP 0.00 01/11/08	7562E0AB2	\$5,000,000	0.000	01/11/08	4.7592	Open	4.7592	\$4,993,528	\$4,993,125	11/16/07	08-0023
WestPac Bank CP 0.00 01/11/08	9612C0AB5	\$10,000,000	0.000	01/11/08	5.1265	Open	5.1265	\$9,986,167	\$9,986,250	09/24/07	07-0152
N'Western Univ CP 0.00 01/16/0	66844CAG9	\$5,000,000	0.000	01/16/08	4.5002	Open	4.5002	\$4,990,792	\$5,000,000	12/13/07	08-0033
FNMA Discount Note (n/a) 0.00 0	313588RY3	\$5,000,000	0.000	01/18/08	5.2562	Open	5.2562	\$4,988,194	\$4,989,700	02/13/07	07-0063
FFCB (any-7) 3.94 01/25/08	31331SMF7	\$4,100,000	3.940	01/25/08	3.9070	04/25/05	3.5809	\$4,100,000	\$4,098,360	01/26/05	05-0003
FFCB (any-7) 3.94 01/25/08	31331SMF7	\$5,000,000	3.940	01/25/08	4.0307	04/25/05	5.4118	\$5,000,000	\$4,998,000	02/24/05	05-0006
Citigroup CP 0.00 01/29/08	61745AAV1	\$10,000,000	0.000	01/29/08	5.7124	Open	5.7124	\$9,957,144	\$9,962,944	09/07/07	07-0144
RaiffzBank CP 0.00 02/04/08	75072JB44	\$10,000,000	0.000	02/04/08	4.8927	Open	4.8927	\$9,954,950	\$9,955,760	11/09/07	08-0016
UBS CP 0.00 02/11/08	90262CBB2	\$10,000,000	0.000	02/11/08	5.5726	Open	5.5726	\$9,938,842	\$9,949,250	09/10/07	07-0146
Cargill Inc CP 0.00 02/18/08	14178LBK5	\$10,000,000	0.000	02/18/08	4.7532	Open	4.7532	\$9,938,383	\$9,937,500	10/30/07	08-0014
DEPFA Bank CP 0.00 02/19/08	2495E0BK9	\$10,000,000	0.000	02/19/08	4.9752	Open	4.9752	\$9,934,258	\$9,936,800	10/25/07	08-0010
ERSTEF Finance CP 0.00 02/20/	2960E2BL6	\$10,000,000	0.000	02/20/08	5.0005	Open	5.0005	\$9,932,361	\$9,935,540	11/19/07	08-0024
Danske CP 0.00 02/22/08	2363F6BN9	\$15,000,000	0.000	02/22/08	4.9284	Open	4.9284	\$14,896,000	\$14,899,515	11/20/07	08-0026
Am Gen Fin CP 0.00 02/25/08	02635RBR9	\$10,000,000	0.000	02/25/08	4.7249	Open	4.7249	\$9,929,722	\$9,935,500	11/16/07	08-0021
B of A CP 0.00 02/25/08	0660P0BR3	\$10,000,000	0.000	02/25/08	4.7273	Open	4.7273	\$9,929,875	\$9,930,700	10/26/07	08-0012
FNMA (past) 5.00 02/27/08	31359MG49	\$5,000,000	5.000	02/27/08	5.3520	Open	5.3520	\$4,997,391	\$5,000,000	08/09/06	06-0119
FNMA Step Up (past) 3.0 3.00 03.	3136F6AK5	\$1,000,000	4.750	03/03/08	4.6673	Open	4.6673	\$1,000,000	\$1,000,200	08/05/05	05-0022
American Honda CP 0.00 03/10/	02665JCA6	\$10,000,000	0.000	03/10/08	4.2798	Open	4.2798	\$9,919,883	\$9,912,110	12/17/07	08-0035
Paccar CP 0.00 03/13/08	69372ACD2	\$5,000,000	0.000	03/13/08	4.2488	Open	4.2488	\$4,958,500	\$4,955,385	12/20/07	08-0042
Soc Gen NA CP 0.00 03/13/08	83365RCD5	\$10,000,000	0.000	03/13/08	5.1254	Open	5.1254	\$9,900,200	\$9,904,690	12/11/07	08-0032
UBS CP 0.00 04/14/08	90262CDE4	\$10,000,000	0.000	04/14/08	4.7674	Open	4.7674	\$9,866,822	\$9,868,750	11/13/07	08-0018
Bank of America CP 0.00 04/18/0	0660P0DJ9	\$10,000,000	0.000	04/18/08	4.7581	Open	4.7581	\$9,862,000	\$9,865,260	11/15/07	08-0020
Irish Life CP 0.00 05/01/08	46271JE17	\$14,100,000	0.000	05/01/08	5.0533	Open	5.0533	\$13,868,255	\$13,880,195	12/14/07	08-0034
FNMA Callable (gtrly-10) 3.91 08/	3136F34U7	\$1,000,000	3.910	08/14/08	3.9100	02/14/08	3.9100	\$1,000,000	\$997,500	08/14/03	03-0072
FNMA Callable (final-10) 4.02 08/	3136F35V4	\$1,500,000	4.020	08/18/08	4.0200	02/18/08	4.0200	\$1,500,000	\$1,497,450	08/18/03	03-0073
FHLB Callable (any-10) 4.00 09/1		\$2,000,000	4.000	09/15/08	4.0000	09/15/05	4.0000	\$2,000,000	\$1,995,600	09/15/04	04-0067
FHLMC (past) 3.875 11/10/08	3128X16N2	\$2,988,000	3.875	11/10/08	3.8750	05/10/05	3.8709	\$2,988,000	\$2,982,622	12/01/04	04-0075
FHLB Callable (once-5) 5.35 02/0		\$3,000,000	5.350	02/05/09	5.3500	02/05/08	5.3500	\$3,000,000	\$3,002,100	02/05/07	07-0056
FNMA Callable (once-10) 5.50 07		\$5,000,000	5.500	07/02/09	5.5000	01/02/08	5.5000	\$5,000,000	\$5,000,500	07/02/07	07-0116
FHLMC Callable (final-5) 5.40 07/		\$10,000,000	5.400	07/16/09	5.0910	07/16/08	4.7050	\$10,036,002	\$10,056,000	10/12/07	08-0006
FHLMC Callable (semi-5) 5.50 07		\$5,000,000	5.500	07/16/09	5.5000	01/16/08	5.5000	\$5,000,000	\$5,001,500	07/16/07	07-0118
FHLMC (n/a) 5.125 08/05/09	3133XLUM3	\$5,000,000	5.125	08/05/09	4.6620	Open	4.6620	\$5,034,668	\$5,104,850	10/15/07	08-0007
FFCB Callable (final-10) 5.35 08/0		\$5,000,000	5.350	08/06/09	5.3500	02/06/08	5.3500	\$5,000,000	\$5,003,500	08/06/07	07-0123
FNMA Callable (once-5) 5.30 08/1	A STREET WHEN PARKET AND PARKET	\$3,200,000	5.300	08/13/09	5.2105	02/13/08	4.8128	\$3,201,636	\$3,202,560	10/12/07	08-0005
FHLB Callable (once-5) 4.80 10/1		\$5,000,000	4.800	10/16/09	4.7670	04/16/08	4.6700	\$5,001,827	\$5,003,500	10/19/07	08-0009
FHLB Callable (once-5) 4.80 10/1		\$800,000	4.800	10/16/09	4.8265	04/16/08	4.9025	\$799,767	\$800,560	10/16/07	08-0008
FHLB Callable (qtrly-5) 4.54 11/02		\$10,000,000	4.540	11/02/09	4.5400	05/02/08	4.5400	\$10,000,000	\$10,000,000	11/02/07	08-0015
FHLB Callable (mon-5) 4.80 11/13		\$1,000,000	4.800	11/13/09	4.8000	01/13/08	4.8000	\$1,000,000	\$1,000,100	11/13/07	08-0017
FHLB Callable (mon-5) 4.80 11/10		\$10,000,000	4.800	11/13/09	4.8000	01/13/08	4.8000	\$10,000,000	\$10,001,000	12/11/07	08-0031
FHLB Callable (gtrly-5) 4.75 12/04		\$3,300,000	4.750	12/04/09	4.7500	03/04/08	4.7500	\$3,300,000	\$3,300,990	12/04/07	08-0028
FHLB Callable (qtrly-5) 4.75 12/04		\$15,000,000	4.750	12/04/09	4.7500	03/04/08	4.7500	\$15,000,000	\$15,004,500	12/06/07	08-0029
FHLB Callable (qtrly-5) 4.75 12/10	THE RESERVE THE PARTY OF THE PA	\$10,000,000	4.750	12/10/09	4.7500	Open Open	4.7500	\$10,000,000	\$10,003,000	12/10/07	08-0029
FHLMC Callable (qtrly-5) 4.40 12/		\$5,000,000	4.400	12/24/09	4.4000	06/24/08	4.4000	\$5,000,000	\$4,999,500	12/24/07	08-0038
FHLMC Callable (qtrly-5) 4.40 12/		\$3,000,000	4.400	12/24/09	4.4000	06/24/08	4.4000	\$3,000,000	\$2,999,700	12/24/07	08-0040
FFCB Callable (any>3/24/08-7) 4.4		\$5,000,000	4.490	12/24/09	4.4900	Open Open	4.4900	\$5,000,000	\$4,998,500	12/24/07	08-0039
FNMA Callable (qtrly-10) 4.50 12/		\$10,000,000	4.500	12/24/09	4.5026	03/24/08	4.5202	\$9,999,539	\$9,997,000	12/24/07	08-0043
FNMA Callable (qtrly-10) 4.50 12/		\$4,500,000	4.500	12/24/09	4.5026	03/24/08	4.6416	\$4,498,548	\$4,498,650	12/24/07	08-0043
1. ANN Ganable (quiy-10) 4.50 12/	3100F 0ZE0	Ψ4,500,000	4.500	12/24/08	4.0100	VU/24/VD	7.0410	φ4,430,340	ψ+,+30,030	1224/01	00-0041

Current Portfolio - Total



\$543,764,510

Security Description	CUSIP	Ending Par Value	Rate	Mat Date	Yield Matur	Call Date	Yield Call	Ending Amor Val/Cost	Ending Market Val	Purchase Date	Invest Number
•					100000000000000000000000000000000000000		8.54 (SN+5)4866 (NC				
FHLB Callable (once-5) 5.50 01/	1 3133XLN66	\$2,000,000	5.500	01/11/10	5.5000	01/11/08	5.5000	\$2,000,000	\$2,000,400	07/17/07	07-0119
FHLMC Callable (once-5) 5.375	0 3128X5C48	\$2,500,000	5.375	02/08/10	5.3750	02/08/08	5.3750	\$2,500,000	\$2,501,750	02/15/07	07-0067
FNMA Callable (once-10) 5.20 03	3 31359M6B4	\$8,000,000	5.200	03/26/10	5.0687	03/26/08	4.3579	\$8,015,046	\$8,011,200	11/19/07	08-0025
FHLB Callable (once-5) 5.55 08/6	3133XLRS4	\$1,300,000	5.550	08/06/10	5.4319	08/06/08	5.1950	\$1,302,618	\$1,309,490	09/05/07	07-0136
FHLB Callable (once-5) 5.625 08	/ 3133XLTP8	\$5,000,000	5.625	08/13/10	5.6250	02/13/08	5.6250	\$5,000,000	\$5,005,500	08/13/07	07-0126
FFCB Callable (once-7) 4.80 10/	1 31331X7L0	\$5,000,000	4.800	10/15/10	4.7497	04/15/08	4.4580	\$5,004,589	\$5,003,500	11/16/07	08-0022
FHLMC Callable (any-5) 5.06 10/	2 3128X6PX8	\$5,000,000	5.060	10/29/10	4.8534	10/29/08	4.4525	\$5,024,256	\$5,036,500	11/15/07	08-0019
FHLB Callable (once-5) 5.00 10/3	2 3133XMMT5	\$5,950,000	5.000	10/29/10	5.0363	10/29/08	5.1038	\$5,945,075	\$5,991,650	10/29/07	08-0013
FHLB Callable (qtrly-5) 4.65 11/2	3133XNF38	\$5,900,000	4.650	11/23/10	4.6500	05/23/08	4.6500	\$5,900,000	\$5,904,130	11/26/07	08-0027
FHLMC Callable (qtrly-5) 4.65 12	/ 3128X6VG8	\$5,000,000	4.650	12/13/10	4.6500	06/13/08	4.6500	\$5,000,000	\$5,004,500	12/19/07	08-0036
FHLMC Callable (qtrly-5) 4.70 12	/ 3128X6WA0	\$3,000,000	4.700	12/20/10	4.7000	06/20/08	4.7000	\$3,000,000	\$3,003,600	12/20/07	08-0037
FHLB Callable (once-5) 5.125 10	/ 3133XMJD4	\$5,000,000	5.125	10/24/11	5.0731	04/24/08	4.7400	\$5,005,883	\$5,009,000	10/26/07	08-0011
Deutsche MMF - 2100	MMF	\$7,236,847	4.200	Open	4.2000	Open	4.2000	\$7,236,847	\$7,236,847	09/30/01	AR-0002
Cap Reserve - Am Beacon	MMF	\$4,424,705	4.400	Open	4.4000	Open	4.4000	\$4,424,705	\$4,424,705	12/17/07	AR-0010
AIM/ LAP Opt. Fund- 1900	MMF	\$37,268,341	4.720	Open	4.7200	Open	4.7200	\$37,268,341	\$37,268,341	04/16/03	AR-0008
Provident Fin. Op Fund-1000	MMF	\$37,217,551	4.850	Open	4.8500	Open	4.8500	\$37,217,551	\$37,217,551	10/31/01	AR-0001
Provident Fin Res. Fund-2000	MMF	\$4,505,169	4.850	Open	4.8500	Open	4.8500	\$4,505,169	\$4,505,169	09/30/01	AR-0006
Fidelity SEAF- 690	MMF	\$59,999,591	4.905	Open	4.9050	Open	4.9050	\$59,999,591	\$59,999,591	08/03/04	AR-0009

GRAND TOTALS \$544,790,205 3.0600 4.8639 4.8453 \$543,537,305

PORTFOLIO ANALYSIS BY FUND

1st Qtr FY08

(\$ = 000's)	Gen Oper	Fin Res	Cap Res	Insurance	SEAF	Debt Srv	TOTAL
Par Value	\$411,236	\$49,993	\$4,425	\$11,900	\$60,000	\$7,237	\$544,790
Market Value	\$410,195	\$50,001	\$4,425	\$11,907	\$60,000	\$7,237	\$543,765
Unrealized Gain (Loss)	<u>\$219</u>	<u>\$1</u>	<u>\$0</u>	<u>\$7</u>	<u>\$0</u>	<u>\$0</u>	<u>\$227</u>
Book Value	\$409,976	\$50,000	\$4,425	\$11,900	\$60,000	\$7,237	\$543,537
Accrued Interest	<u>\$1,342</u>	<u>\$423</u>	<u>\$0</u>	<u>\$34</u>	<u>\$0</u>	<u>\$0</u>	<u>\$1,799</u>
Total Book Value	\$411,318	\$50,423	\$4,425	\$11,934	\$60,000	\$7,237	\$545,336
Cash Balance TOTAL FUND VALUE	<u>\$216</u> \$ <u>411,534</u>	<u>\$0</u> \$ <u>50,423</u>	<u>\$0</u> \$ <u>4,425</u>	<u>\$0</u> \$ <u>11,934</u>	<u>\$0</u> \$ <u>60,000</u>	<u>\$0</u> \$ <u>7,237</u>	<u>\$216</u> \$545,552
Liquid Securities (Mkt. value)	\$134,400						\$134,400
Yield to Maturity (Adj for calls) Wgt. Average Maturity (days)	4.89% 253	4.57% 577	4.40% 1	4.60% 967	4.91% 1	4.20% 1	4.85% 265
KEY COMPLIANCE TARGETS Minimum Requirement (1)	\$47,482	\$28,000		\$12,552			
Maximum Average Maturity Is Fund in Compliance? (2)	18 Months Yes	30 Months Yes	30 Months Yes	48 Months NO	90 Days Yes	3 Years Yes	
INVESTMENT COMPARISON 6-Month T-Bill	3.33%	3.33%	3.33%	3.33%	3.33%	3.33%	3.33%
Wgt Average Fund Variance	1.56%	1.24%	1.07%	1.27%	1.58%	0.87%	1.52%

Notes:

⁽¹⁾ Insurance = GL liability for the current month plus Officers & Directors Liability

⁽²⁾ Estimated liability figures are adjusted quarterly. The fund was back in compliance on 01/10/08.

Change in Market Value of Investments 1st Qtr FY08



Fund	Security Type	Rate	Maturity	Call Date	Par Value	09/30/07 Market Value	12/31/07 Market Value	Change from Prior Quarter
								ž
Fin Reserve	FNMA Callable (qtrly-10) 3.91 08/14/0	3.910	08/14/08	02/14/08	\$1,000,000	993,400.00	\$997,500	\$4,100
Fin Reserve	FNMA Callable (final-10) 4.02 08/18/0	4.020	08/18/08	02/18/08	\$1,500,000	1,491,600.00	\$1,497,450	\$5,850
Fin Reserve	FHLB Callable (any-10) 4.00 09/15/08	4.000	09/15/08	09/15/05	\$2,000,000	1,987,800.00	\$1,995,600	\$7,800
Fin Reserve	FHLMC (past) 3.875 11/10/08	3.875	11/10/08	05/10/05	\$2,988,000	2,966,188.00	\$2,982,622	\$16,434
Fin Reserve	FFCB (any-7) 3.94 01/25/08	3.940	01/25/08	04/25/05	\$4,100,000	4,087,290.00	\$4,098,360	\$11,070
Operating	FFCB (any-7) 3.94 01/25/08	3.940	01/25/08	04/25/05	\$5,000,000	4,984,500.00	\$4,998,000	\$13,500
Fin Reserve	FNMA Step Up (past) 3.0 3.00 03/03/	4.750	03/03/08	Open	\$1,000,000	999,200.00	\$1,000,200	\$1,000
Operating	FNMA (past) 5.00 02/27/08	5.000	02/27/08	Open	\$5,000,000	5,001,500.00	\$5,000,000	-\$1,500
Operating	FHLB Callable (once-5) 5.35 02/05/09	5.350	02/05/09	02/05/08	\$3,000,000	3,004,200.00	\$3,002,100	-\$2,100
Operating	FNMA Discount Note (n/a) 0.00 01/18	0.000	01/18/08	Open	\$5,000,000	4,927,667.00	\$4,989,700	\$62,033
Operating	FHLMC Callable (once-5) 5.375 02/08	5.375	02/08/10	02/08/08	\$2,500,000	2,504,800.00	\$2,501,750	-\$3,050
Operating	FNMA Callable (once-10) 5.50 07/02/	5.500	07/02/09	01/02/08	\$5,000,000	5,007,000.00	\$5,000,500	-\$6,500
Operating	FHLMC Callable (semi-5) 5.50 07/16/	5.500	07/16/09	01/16/08	\$5,000,000	5,008,000.00	\$5,001,500	-\$6,500
Fin Reserve	FHLB Callable (once-5) 5.50 01/11/10	5.500	01/11/10	01/11/08	\$2,000,000	2,003,000.00	\$2,000,400	-\$2,600
Operating	FFCB Callable (final-10) 5.35 08/06/0	5.350	08/06/09	02/06/08	\$5,000,000	5,006,500.00	\$5,003,500	-\$3,000
Operating	FHLB Callable (once-5) 5.625 08/13/	5.625	08/13/10	02/13/08	\$5,000,000	5,011,500.00	\$5,005,500	-\$6,000
Fin Reserve	FHLB Callable (once-5) 5.55 08/06/10	5.550	08/06/10	08/06/08	\$1,300,000	1,308,710.00	\$1,309,490	\$780
Operating	Citigroup CP 0.00 01/29/08	0.000	01/29/08	Open	\$10,000,000	9,842,050.00	\$9,962,944	\$120,894
Operating	B of A CP 0.00 01/04/08	0.000	01/04/08	Open	\$10,000,000	9,862,500.00	\$9,995,000	\$132,500
Operating	UBS CP 0.00 02/11/08	0.000	02/11/08	Open	\$10,000,000	9,805,820.00	\$9,949,250	\$143,430
Operating	WestPac Bank CP 0.00 01/11/08	0.000	01/11/08	Open	\$10,000,000	9,851,800.00	\$9,986,250	\$134,450

Sub-total for Securities held as of 12/31/07 % Change as result of market movement	\$95,655,025	\$96,277,616	\$622,591 0.65%
Holdings at 09/30/07 maturing during Q1, FY08	\$183,778,309		-\$183,778,309
Holdings at 09/30/07 called during Q1, FY08	\$182,003,430		-\$182,003,430
Value of Money Market Mutual Funds (All)		\$150,652,205	\$150,652,205
Holdings at 12/31/07 purchased during Q1, FY08		\$296,834,690	\$296,834,690
TOTAL PORTFOLIO VALUE	\$461,436,764	\$543,764,511	\$82,327,747

Callable Securities Analysis



Invest #	Fund	Maturity	Secuirty Description	CUSIP	Next Call	Notice	Par Value	Coupon Rate	Treasury Curve	Call Prob
05-0003	Fin Reserve	01/25/08	FFCB (any-7) 3.94 01/25/08	31331SMF7	Anytime	7	4,100,000	3.940	3.24	High
05-0006	Operating	01/25/08	FFCB (any-7) 3.94 01/25/08	31331SMF7	Anytime	7	5,000,000	3.940	3.24	High
03-0072	Fin Reserve	08/14/08	FNMA Callable (qtrly-10) 3.91 08/14/08	3136F34U7	02/14/08	10	1,000,000	3.910	3.40	Moderate
03-0073	Fin Reserve	08/18/08	FNMA Callable (final-10) 4.02 08/18/08	3136F35V4	02/18/08	10	1,500,000	4.020	3.40	High
04-0067	Fin Reserve	09/15/08	FHLB Callable (any-10) 4.00 09/15/08	3133X8DL3	Anytime	10	2,000,000	4.000	3.40	High
07-0056	Operating	02/05/09	FHLB Callable (once-5) 5.35 02/05/09	3133XJT99	02/05/08	5	3,000,000	5.350	3.25	High
07-0116	Operating	07/02/09	FNMA Callable (once-10) 5.50 07/02/09	3136F8PG4	01/02/08	10	5,000,000	5.500	3.25	High
08-0006	Operating	07/16/09	FHLMC Callable (final-5) 5.40 07/16/09	3128X6GW0	07/16/08	5	10,000,000	5.400	3.25	High
07-0118	Operating	07/16/09	FHLMC Callable (semi-5) 5.50 07/16/09	3128X6GQ3	01/16/08	5	5,000,000	5.500	3.25	High
07-0123	Operating	08/06/09	FFCB Callable (final-10) 5.35 08/06/09	31331XS37	02/06/08	10	5,000,000	5.350	3.20	High
08-0005	Operating	08/13/09	FNMA Callable (once-5) 5.30 08/13/09	3128X5C30	02/13/08	5	3,200,000	5.300	3.20	High
08-0008	Fin Reserve	10/16/09	FHLB Callable (once-5) 4.80 10/16/09	3133XMKQ3	04/16/08	5	800,000	4.800	3.20	High
08-0009	Operating	10/16/09	FHLB Callable (once-5) 4.80 10/16/09	3133XMKQ3	04/16/08	5	5,000,000	4.800	3.15	High
08-0015	Operating	11/02/09	FHLB Callable (qtrly-5) 4.54 11/02/09	3133XMSZ5	05/02/08	5	10,000,000	4.540	3.15	High
08-0017	Fin Reserve	11/13/09	FHLB Callable (mon-5) 4.80 11/13/09	3133XMVR9	01/13/08	5	1,000,000	4.800	3.15	High
08-0031	Operating	11/13/09	FHLB Callable (mon-5) 4.80 11/13/09	3133XMVR9	01/13/08	5	10,000,000	4.800	3.15	High
08-0028	Fin Reserve	12/04/09	FHLB Callable (qtrly-5) 4.75 12/04/09	3133XNGP8	03/04/08	5	3,300,000	4.750	3.10	High
08-0029	Fin Reserve	12/04/09	FHLB Callable (qtrly-5) 4.75 12/04/09	3133XNGP8	03/04/08	5	15,000,000	4.750	3.10	High
08-0030	Operating	12/10/09	FHLB Callable (qtrly-5) 4.75 12/10/09	3133XNJ75	03/10/08	5	10,000,000	4.750	3.10	High
08-0041	Fin Reserve	12/24/09	FNMA Callable (qtrly-10) 4.50 12/24/09	3136F8ZE8	03/24/08	10	4,500,000	4.500	3.10	High
08-0040	Insurance	12/24/09	FHLMC Callable (qtrly-5) 4.40 12/24/09	3128X6WU6	06/24/08	5	3,000,000	4.400	3.10	High
08-0039	Operating	12/24/09	FFCB Callable (any>3/24/08-7) 4.49 12/24	31331YKE9	03/24/08	7	5,000,000	4.490	3.10	High
08-0038	Operating	12/24/09	FHLMC Callable (qtrly-5) 4.40 12/24/09	3128X6WU6	06/24/08	5	5,000,000	4.400	3.10	High
08-0043	Operating	12/24/09	FNMA Callable (qtrly-10) 4.50 12/24/09	3136F8ZE8	03/24/08	10	10,000,000	4.500	3.10	High
07-0119	Fin Reserve	01/11/10	FHLB Callable (once-5) 5.50 01/11/10	3133XLN66	01/11/08	5	2,000,000	5.500	3.05	High
07-0067	Operating	02/08/10	FHLMC Callable (once-5) 5.375 02/08/10	3128X5C48	02/08/08	5	2,500,000	5.375	3.05	High
08-0025	Operating	03/26/10	FNMA Callable (once-10) 5.20 03/26/10	31359M6B4	03/26/08	10	8,000,000	5.200	3.05	High
07-0136	Fin Reserve	08/06/10	FHLB Callable (once-5) 5.55 08/06/10	3133XLRS4	08/06/08	5	1,300,000	5.550	3.10	High
07-0126	Operating	08/13/10	FHLB Callable (once-5) 5.625 08/13/10	3133XLTP8	02/13/08	5	5,000,000	5.625	3.10	High
08-0022	Operating	10/15/10	FFCB Callable (once-7) 4.80 10/15/10	31331X7L0	04/15/08	7	5,000,000	4.800	3.10	High
08-0013	Operating	10/29/10	FHLB Callable (once-5) 5.00 10/29/10	3133XMMT5	10/29/08	5	5,950,000	5.000	3.10	High
08-0019	Operating	10/29/10	FHLMC Callable (any-5) 5.06 10/29/10	3128X6PX8	10/29/08	5	5,000,000	5.060	3.10	High
08-0027	Insurance	11/23/10	FHLB Callable (qtrly-5) 4.65 11/23/10	3133XNF38	05/23/08	5	5,900,000	4.650	3.10	High
08-0036	Operating	12/13/10	FHLMC Callable (qtrly-5) 4.65 12/13/10	3128X6VG8	06/13/08	5	5,000,000	4.650	3.10	High
08-0037	Insurance	12/20/10	FHLMC Callable (qtrly-5) 4.70 12/20/10	3128X6WA0	06/20/08	5	3,000,000	4.700	3.10	High
08-0011	Fin Reserve	10/24/11	FHLB Callable (once-5) 5.125 10/24/11	3133XMJD4	04/24/08	5	5,000,000	5.125	3.10	High

181,050,000

Defined Benefit Plan Summary

1st Qtr FY08

	Market Value		Benefit		Realized Gain/	Unrealized Gain/	Contrib	utions		Market Value
	30-Sep-07	Income	Payments	Transfers	(loss)	(loss)	Employer	Employee	Other	31-Dec-07
Equity Managers										
Large Cap:										
Washington Mutual	\$10,004,124	562,865	0	0	0	(1,081,410)	0	0	1	\$9,485,58
Capital Guardian	\$10,854,418	0	0	0	0	(1,248,523)	0	0	1	\$9,605,89
Aeltus / Goldman	\$15,433,332	6,423	0	(1,000,000)	249,463	(513,896)	0	0	(1)	\$14,175,32
SSGA Wilshire 5000	\$14,022,608	0	0	0	0	(465,652)	0	0	1	\$13,556,95
Small Cap:										
Friess	\$10,892,684	0	0	0	0	(196,687)	0	0	0	\$10,695,99
Earnest Partners	\$14,655,360	(31,135)	0	0	(12,714)	(353,997)	0	0	(1)	\$14,257,51
International:										
Morgan Stanley	\$9,222,465	(19,633)	0	(1,000,000)	716,366	(767,992)	0	0	(1)	\$8,151,20
Capital Resources	\$8,697,943	756,866	0	0	0	(639,344)	0	0	1	\$8,815,4
SSGA Internat. Index	\$5,409,715	0	0	0	0	(90,778)	0	0	0	\$5,318,93
Fixed Income Mana	gers									
Primco	\$17,998,353	361,652	0	0	0	344,339	0	0	0	\$18,704,34
Aberdeen	\$17,794,505	7	0	0	0	379,221	0	0	1	\$18,173,73
Real Estate	\$0	0	0	0	0	0	0	0	0	
	\$0	· ·	Ü	Ü	Ŭ	Ü	Ü			
UBS	\$14,858,365	0	0	0	0	239,442	0	0	1	\$15,097,86
<u>Cash</u>	\$1,172,421	(36,691)	(2,129,737)	2,000,000	0	0	0	724	(1)	\$1,006,7
Total	\$151,016,293	1,600,354	(2,129,737)	0	953,115	(4,395,277)	0	724	2	\$147,045,4



1 t 2

1st Qtr FY08

Commerci	al Paper					4.00
Maturity Date	Issue Date	i	ar Value	Coupon %	Issue Term (Days)	Dealer
01/09/2008	12/06/2007	\$	3,000,000	3.35%	34	Ramirez
01/10/2008	09/10/2007	\$	10,000,000	3.65%	122	Ramirez
01/14/2008	09/24/2007	\$	15,000,000	3.50%	112	Ramirez
01/14/2008	10/11/2007	\$	7,000,000	3.48%	95	Ramirez
2/7/2008	11/14/2007	\$	15,000,000	3.49%	85	Ramirez
02/14/2008	12/18/2007	\$	10,000,000	2.85%	58	Loop
3/3/2008	11/27/2007	\$	7,500,000	3.45%	97	Bear
3/5/2008	12/18/2007	\$	10,000,000	2.85%	78	Ramirez
3/5/2008	11/27/2007	\$	7,500,000	3.45%	99	Ramirez
03/06/2008	10/09/2007	\$	2,000,000	3.50%	149	Bear
03/06/2008	10/09/2007	\$	23,000,000	3.50%	149	Bear
03/06/2008	11/27/2007	\$	7,500,000	3.45%	100	Bear
03/06/2008	11/27/2007	\$	7,500,000	3.45%	100	Ramirez
03/06/2008	11/5/2007	\$	10,000,000	3.41%	122	Ramirez
03/11/2008	10/02/2007	\$	15,000,000	3.45%	161	Bear
3/11/2008	11/5/2007	\$	600,000	3.35%	127	Bear
3/11/2008	11/5/2007	\$	9,400,000	3.35%	127	Bear
3/13/2008	11/5/2007	\$	10,000,000	3.35%	129	Bear
03/17/2008	11/27/2007	\$	15,000,000	3.42%	111	Loop
03/17/2008	9/24/2007	\$	15,000,000	3.59%	175	Loop
6/16/2008	12/18/2007	\$	10,000,000	2.87%	181	Bear
7/23/2008	11/29/2007	\$	45,000,000	3.45%	237	Loop
		Mary Street				
	Total:	\$	255,000,000	3.39%	141	
Bonds						
	Series	P	ay-Downs	Rates	Principal	
	2001	2	2008 - 2024	4.561% - 5.359%	\$ 98,925,000	
	2002	2	2008 - 2024	3.000% - 5.375%	\$ 31,430,000	
	2007	2	2008 - 2036	3.676% - 5.172%	\$ 765,830,000	
					\$ 896,185,000	•

Contract#	Vendor Name	Project/s
01010950	3I Construction	WSA Yard Paving
01012000	Advanced Track	NW SE LRT Build-out
01011780	American Intl	OCIP, GL WC Insurance
01007571	Archerwestern Brunson	NW SE LRT Build-out
01012392	Archerwestern	NW SE LRT Build-out
01009666	Archerwestern Herzog	NW SE LRT Build-out
01011656	Barrier Systems	LBJ HOV East/West
01008589	Bombardier	Commuter Rail Vehicles
01004732	Bridgefarmer/Farradyne	HOV Projects
01011527	Carcon	Walnut Hill Parking exp.
01012758	DGNO	Freight Track Relocation
01004187	DMJM+Harris	NW SE LRT Build-out
01006471	F Hall Mowing	NW SE LRT Build-out
01009337	GE Transportation	NW SE LRT Build-out
01008612	Gilbert May Inc.	Demo NW SE LRT Build-out
01010399	Gilbert May Inc.	WSA Annexes Upgrade
01002608	Gilbert May Inc.	Misc. Construction – Various
01011941	Gilbert May Inc.	Misc. Construction-Various
01011028	Greyhawk Tech.	Paratransit VBS Equipment
01006362	Halff Associates	NW SE LRT Build-out
01008130	Hensel Phelps	S & I Facility Expansion
01008316	Herzog	TRE Rail Operating
01010371	Herzog	Railroad Signalization
01012577	Herzog	Lisa/Perkins & Beltline
98000071	Itochu International	LRV's
01011711	Kinkisharyo	NRV's
01011711	Kinkisharyo	C-Cars, Cab-signals, VBS
01012000	LB Foster	NRV's
01002078	LOPEZGARCIA Group	NW SE LRT Build-out
01008146	LTK Engineering	LRV's
01003569	Malcolm Pirnie	NW SE LRT Build-out
01003568	Maxim Technologies	NW SE LRT Build-out
01012696	McCarthy	Beltline Grade Separation
01012448	McKinney Dodge	NRV's
01011418	Messaging Architects	Email Archive/Retrieve
01011941	Mitchell/Vestal	Misc. Construction
01012908	Nouveau Tech.	Network
01009306	Parsons/Brinckerhoff	CBD AA/EIS
01002803	Parsons Transport Group	LRT Build-Out
00937775	Parsons Transport. Group	NW SE LRT Build-out
01009306	PB America's	CBD Study
01011831	Penaco	Tunnel Delamination
01008681	Philpott Motors	Purchase NRV's
01010787	Philpott Motors	Non-Revenue Vehicles
01012444	Philpott Motors	NRV's
01013147	Philpott Motors	NRV's
01008230	Ponce/Ice/North Star	Asbestos Abatement
01009684	Progress Rail	NW SE LRT Build-out
0101114	RAK Main Place	NW SE LRT Build-out
01009684	ROCLA	NW SE LRT Build-out
01012005	Siemens	NW SE LRT Build-out
01002450	Sunland/ACT 21	NW SE LRT Build-out
01012000	VAE Nortrak	NW SE LRT Build-out
01011941	Vestal Builders	Misc. Construction
01010179	Willis of Texas	LRT Build-Out
01012443	Windham Motors	NRV's